

SB 1953: PROGRAM COST SUMMARY w/ HDH

09/26/2005 Date:

Page: 1 of 1

Invoices

		Budgeted			Committed					Approved	Percentages		
Cost Category		Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)	to Date	% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Commited (K =I/D)	% Commited v.Budgeted (L =D/C)
03	Construction	\$114,601,000	(\$3,836,250)	\$110,764,750	\$6,321		\$6,321	\$110,758,429	\$110,764,750	\$6,321	0.01%	100.00%	0.01%
04	Equipment		\$0		\$0								
05	Plans & Specifications	\$13,652,000	\$586,000	\$14,238,000	\$11,945,000	\$1,195,966	\$13,140,966	\$1,097,034	\$14,238,000	\$7,970,070	55.98%	60.65%	92.30%
06	Consultant Services	\$15,142,000	\$1,040,250	\$16,182,250	\$15,150,190	\$1,040,250	\$16,190,440	(\$8,190)	\$16,182,250	\$8,565,645	52.93%	52.91%	100.05%
07	Jurisd. Rev., Plan Check & Permits	\$1,879,000	\$0	\$1,879,000	\$865,000		\$865,000	\$1,014,000	\$1,879,000	\$854,264	45.46%	98.76%	46.04%
08	County Services*	\$10,413,000	\$2,195,000	\$12,608,000	\$10,413,000	\$2,195,000	\$12,608,000		\$12,608,000	\$2,611,045	20.71%	20.71%	100.00%
09	Misc. Expenditure	\$84,000	\$15,000	\$99,000	\$0			\$99,000	\$99,000				
	Grand Total:	\$155,771,000		\$155,771,000	\$38,379,511	\$4,431,216	\$42,810,727	\$112,960,273	\$155,771,000	\$20,007,345	12.84%	46.73%	27.48%