

SB 1953: PROGRAM COST SUMMARY w/ HDH

Date: 10/12/2005

Page: 1 of 1

	- MAGE (Man												
		Budgeted			Committed					Invoices Approved	Percentages		
Cost Category		Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)	to Date (۱)	% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Commited (K =I/D)	% Commited v.Budgeted (L =D/C)
03	Construction	\$114,601,000	(\$3,836,250)	\$110,764,750	\$6,321		\$6,321	\$110,758,429	\$110,764,750	\$6,321	0.01%	100.00%	0.01%
04	Equipment		\$0		\$0								
05	Plans & Specifications	\$13,652,000	\$586,000	\$14,238,000	\$11,945,000	\$1,195,966	\$13,140,966	\$1,097,034	\$14,238,000	\$8,044,625	56.50%	61.22%	92.30%
06	Consultant Services	\$15,142,000	\$1,040,250	\$16,182,250	\$15,150,190	\$1,040,250	\$16,190,440	(\$8,190)	\$16,182,250	\$8,648,245	53.44%	53.42%	100.05%
07	Jurisd. Rev., Plan Check & Permits	\$1,879,000	\$0	\$1,879,000	\$865,000		\$865,000	\$1,014,000	\$1,879,000	\$854,264	45.46%	98.76%	46.04%
08	County Services*	\$10,413,000	\$2,195,000	\$12,608,000	\$10,413,000	\$2,195,000	\$12,608,000		\$12,608,000	\$2,611,045	20.71%	20.71%	100.00%
09	Misc. Expenditure	\$84,000	\$15,000	\$99,000	\$0			\$99,000	\$99,000				

Grand Total: \$155,771,000 \$155,771,000 \$38,379,511 \$4,431,216 \$42,810,727 \$112,960,273 \$155,771	5,771,000 \$20,164,501	12.94% 47.10%	27.48%
--	------------------------	---------------	--------