

SB 1953: PROGRAM COST SUMMARY w/ HDH

Date: 05/11/2006

Page: 1 of 1

	- MCs / M-										i uge.		
			Budgeted				Committed	Invoices Approved	Percentages				
Cost Category		Original Amount	Approved Revisions	Projected	Original Amount	Approved Revisions	Total	Balance	Projected	to Date	% Invoiced v.Budgeted	% Invoiced v.Commited	% Commited v.Budgeted
		(A)	(B)	(C = A+B)	(D)	(E)	(F=D+E)	(G)	(H = F+G)	(I)	(J = I/C)	(K =l/D)	(L =D/C)
03	Construction	\$114,601,000	(\$3,836,250)	\$110,764,750	\$20,334		\$20,334	\$110,744,416	\$110,764,750	\$20,334	0.02%	100.00%	0.02%
04	Equipment		\$0		\$0								
05	Plans & Specifications	\$13,652,000	\$586,000	\$14,238,000	\$11,945,000	\$1,270,566	\$13,215,566	\$1,022,434	\$14,238,000	\$8,244,162	57.90%	62.38%	92.82%
06	Consultant Services	\$15,142,000	\$1,040,250	\$16,182,250	\$15,150,190	\$1,040,250	\$16,190,440	(\$8,190)	\$16,182,250	\$9,251,194	57.17%	57.14%	100.05%
07	Jurisd. Rev., Plan Check & Permits	\$1,879,000	\$0	\$1,879,000	\$865,000		\$865,000	\$1,014,000	\$1,879,000	\$853,608	45.43%	98.68%	46.04%
08	County Services*	\$10,413,000	\$2,195,000	\$12,608,000	\$10,413,000	\$2,195,000	\$12,608,000		\$12,608,000	\$2,888,320	22.91%	22.91%	100.00%
09	Misc. Expenditure	\$84,000	\$15,000	\$99,000	\$0			\$99,000	\$99,000				

		Grand Total:	\$155,771,000		\$155,771,000	\$38,393,524	\$4,505,816	\$42,899,340	\$112,871,660	\$155,771,000	\$21,257,619	13.65%	49.55%	27.54%
--	--	--------------	---------------	--	---------------	--------------	-------------	--------------	---------------	---------------	--------------	--------	--------	--------