

Attachment H

Timeline for Re-Vegetation Of Cut-and-Fill Slopes



January 16, 2008

Martin Aiyetiwa
Associate Civil Engineer
County of Los Angeles, Department of Public Works
900 South Fremont Ave, Annex 3rd Floor
Alhambra, CA 91803-1331

Subject: Sunshine Canyon Landfill, Vegetation Timeline

Mr. Aiyetiwa:

As discussed in our meeting last week, Sunshine Canyon Landfill (SCL) has updated its timeline for implementation of the Vegetation Plan previously submitted to you.

As you are aware, SCL has committed significant resources and retained both technical consultants (Ted St. John of The Chambers Group) and installation contractors to implement the vegetation work. The Vegetation Plan submitted for your approval in October 2008 will be a working document, to be amended as our experts document what is successful as our first phases are installed and monitored. Onsite installation will start the week of January 21 in accordance with the attached timeline.

Also as we discussed last week, SCL will be vegetating areas graded for the Phase V. Since construction has not been completed in the area, our vegetation expert has been unable to propose solutions at this time. When grading is complete in approximately 3 to 4 months, The Chambers Group will evaluate the soils and potential growing habitat and propose a specific vegetation project for that area. We will submit that information to you as soon as it is available.

If you have any questions or comments, please feel free to contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Dave Hauser", is written over the word "Sincerely,".

Dave Hauser
General Manager

Cc: Linda Lee
Susan Jennings

Sunshine Canyon County Landfill

Coastal Sage Scrub Implementation Timeline

Updated 1/16/08

Task	Initial Projection	Current Projection	Comments
Development of Coastal Sage Revegetation Plan	9/30/07	9/30/07	Complete. Plan done by vegetation restoration specialist and submitted to agencies for approval in October 2007.
Finalize irrigation designs	11/15/07	1/4/08	Complete. Changed to spray irrigation for better seed growth and redesigned irrigation accordingly.
Select vegetation/installation contractor	n/a	12/10/07	Complete. Awarded project. Started contract negotiations.
Final Contract signatures, vegetation installation contractor.	12/31/07	1/11/08	Complete.
Apply soil amendments.	n/a	1/21-2/1/08	Changed to apply amendments first to avoid damaging seed with high limestone content.
Install irrigation and design features,	12/15/07	2/4-3/4/08	Timeline changed due to change to spray irrigation
Two pass application of seeds and surface treatments.	2/15/08	3/4/08-4/4/08	Changed to apply seeds prior to plants to avoid damaging container plants.
Plant container plants.	1/15/08	4/7/08-4/25/08	Number of container plants has been doubled to provide more immediate coverage.
Ongoing maintenance.	Ongoing	Ongoing.	Maintain irrigation and vegetation as directed by restoration specialist.