

**I-105 Corridor Project Status Meeting
May 12, 2005 2:00 PM
NET Office**

AGENDA

- Phase I – Outstanding Items
- Current Deliverables Status/Issues
- Norwalk Traffic Signal System Deployment
- Next Meeting

**I-105 Corridor Project
Deliverable Status/Issues
5/12/05**

2.1.5.3 Norwalk System Architecture Diagram-Draft

Status:

- Submitted on 1/27/05, currently under review by County.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.

2.1.9.3 South Gate System Architecture Diagram-Draft

Status:

- Submitted on 3/2/05. Received County/City comments on 5/11/05.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.
This document lists hardware that is specified in the Special Provisions.

2.2.9.1 Norwalk LCC Site Report and Layout-Draft

Status:

- Submitted 4/15/05. Received County/City comments on 5/11/05.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.

2.2.6.1 South Gate LCC Site Report and Layout-Draft

Status:

- Currently underway. Received City Hall and City Yard floor plan on 5/11/05.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.

2.1.5.1 Norwalk ATMS SOW and Specification-Draft

Status:

- Submitted on 4/29/05.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.

2.1.9.1 South Gate Signal System Evaluation Report-Draft

Status:

- Currently underway.

Issues:

- This task is paced with the on-site evaluation that the City is currently doing with Icons and then with Transuite.

2.3.1.1 Summary of Controller Cabinet Recommendations

Status:

- Currently underway. Two locations in Lynwood remain to be done.

Issues:

- Have had difficulty in getting Lynwood staff to meet for cabinet inspection, next appointment is 5/17/05.
- This must be finalized in order to be used as an input to Second PS&E submittal.

2.3.1.2 Summary of CCTV Location Recommendations

Status:

- Submitted on 2/9/05, currently under review by County.

Issues:

- This must be finalized in order to be used as an input to Second PS&E submittal.

2.3.2.1 Field Components PS&E

Status:

- First PS&E Submittal – Version 2.0, submitted 4/25/05. Under review by County including utility review and search.

Issues:

- Electronic as-built information has not been obtained for several areas within the project limits. (See attached matrix.) or even hard-copies. These must still be provided by the County and will cause the delivery of Second PS&E submittal to be delayed.
- Electronic utility information has not been obtained for several areas within the project limits. (See attached matrix.) or even hard-copies. These must still be provided by the County and will cause the delivery of Second PS&E submittal to be delayed.
- Telephone service points for 17 intersections (CCTV locations) that are proposed to use DSL communications for video transmission must be located in coordination with telephone company. Depending on the cooperation with the telephone company, this task may cause the delivery of Second PS&E submittal to be delayed.
- Railroad bridge attachment permit and flood control channel bridge permit must be applied for with the responsible agencies.