

**GATEWAY CITIES TRAFFIC SIGNAL SYNCHRONIZATION AND BUS
SPEED IMPROVEMENT PROJECT
I-5/TELEGRAPH ROAD****Progress Report #6
February 17 to March 16, 2001****TASK NO. 1: PROJECT MANAGEMENT***Task No. 1.1 Project Coordination*

Percent Complete Previously: 12%
Percent Complete this Period: 2%
Total Percent Complete To Date: 14%

Worked with KOA on their deliverable submittal schedule, format and invoicing.

Task No. 1.2 Attend Project Meetings

Percent Complete Previously: 12%
Percent Complete this Period: 0%
Total Percent Complete To Date: 12%

No activity this period.

Task No. 1.3 Create and Maintain Project Web

Percent Complete Previously:
Web Site: 95%
Maintenance: 2%
Percent Complete this Period:
Web Site: 0%
Maintenance: 6%
Total Percent Complete To Date:
Web Site: 95%
Maintenance: 8%

Updated the web-site with the January Progress Report.

The project web-site is available for viewing at:

<http://www.gts.sea.siemens.com>

under "Projects"

Upcoming work:

Update the Web Site as needed

*Task No. 1.4 Prepare Project Reports***Percent Complete Previously: 13%****Percent Complete this Period: 4%****Total Percent Complete To Date: 17%**

Prepared and submitted progress report and invoice for the last period.

TASK NO. 2: STAKEHOLDERS AND OPERATIONAL OBJECTIVES**Percent Complete Previously: 99%****Percent Complete this Period: 1%****Total Percent Complete To Date: 100%**

Complete and submitted the final draft of the combined deliverables 2.1 and 2.3 “Stakeholders’ Operational Objectives and Individual City Reports” to the County on March 5, 2001.

Upcoming work:

Make changes to the final draft deliverable as needed.

TASK NO. 3: REQUIREMENTS ANALYSIS**TASK NO. 3.1: ATMS USER REQUIREMENTS****Percent Complete Previously: 10%****Percent Complete this Period: 60%****Total Percent Complete To Date: 70%**

Continued work on the ATMS User Requirements.

Upcoming work:

Continue work on the ATMS User Requirements, and submit draft deliverable to the County.

TASK NO. 3.2 TO 3.7

Work has not yet started on these tasks.

TASKS 4 TO 12

Work has not yet started on these tasks.

Alan Clelland
Project Manager

March 26, 2001