

# GATEWAY CITIES TRAFFIC SIGNAL SYNCHRONIZATION AND BUS SPEED IMPROVEMENT PROJECT I-5/TELEGRAPH ROAD

# Progress Report #8 April 14 to May 18, 2001

TASK No. 1: PROJECT MANAGEMENT

Task No. 1.1 Project Coordination

Percent Complete Previously: 14% Percent Complete this Period: 0% Total Percent Complete To Date: 14%

No activity this period.

Task No. 1.2 Attend Project Meetings

Percent Complete Previously: 12% Percent Complete this Period: 3% Total Percent Complete To Date: 15%

Met with the County on May  $9^{th}$  and May  $14^{th}$  to discuss project deliverable 3.1.1- ATMS User Requirements.

Task No. 1.3 Create and Maintain Project Web

#### **Percent Complete Previously:**

Web Site: 95% Maintenance: 12%

## **Percent Complete this Period:**

Web Site: 0% Maintenance: 2%

# **Total Percent Complete To Date:**

Web Site: 95% Maintenance: 14%

Updated the web-site with the March Progress Report.

The project web-site is available for viewing at:

http://www.gts.sea.siemens.com

under "Projects"

#### **Upcoming work:**



Update the Web Site as needed

Task No. 1.4 Prepare Project Reports

Percent Complete Previously: 21% Percent Complete this Period: 4% Total Percent Complete To Date: 25%

Prepared and submitted progress report and invoice for the last period.

#### TASK NO. 2: STAKEHOLDERS AND OPERATIONAL OBJECTIVES

Percent Complete Previously: 100% Percent Complete this Period: 0% Total Percent Complete To Date: 100%

No activity this period.

# **Upcoming work:**

Make changes to the final draft deliverable based on County's comments.

#### TASK No. 3: REQUIREMENTS ANALYSIS

TASK No. 3.1: ATMS USER REQUIREMENTS

Percent Complete Previously: 90% Percent Complete this Period: 0% Total Percent Complete To Date: 90%

No activity this period.

#### **Upcoming work:**

Make changes to the draft deliverable based on County's comments.

TASK No. 3.2: ATMS FUNCTIONAL REQUIREMENTS

Percent Complete Previously: 0% Percent Complete this Period: 10% Total Percent Complete To Date: 10%

Started work on the ATMS Functional Requirements.

# **Upcoming work:**

Continue work on the ATMS Functional Requirements.

#### TASK No. 3.3 TO 3.7

Work has not yet started on these tasks.

# **SIEMENS**

# **TASKS 4 TO 12**

Work has not yet started on these tasks.

Alan Clelland Project Manager

May 21, 2001