LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS

SAN GABRIEL VALLEY TRAFFIC FORUM

ADVANCED TRAFFIC MANAGEMENT SYSTEM IMPROVEMENT PROJECT

CONTRACT NO. PW 12716

PROGRESS REPORT
December 2004

Prepared by:

626 Wilshire Boulevard Suite 818

TRANSCORE

Los Angeles, CA 90017

January 25th, 2005



Major Work Items Completed This Period (December 2004)

SGVTF Project Web-Site

• 12/23/04 – TransCore updated the web-site to include the Monthly Progress Reports through November '04

Operational Objectives (Task 2.1) & ATMS System Needs (Task 2.2)

- 12/14/04 TransCore electronic submittal of FINAL Revision 1
- 12/20/04 TransCore submittal of FINAL Revision 1
- Tasks are 100% DONE

Concept-of-Operations (Task 2.3.1)

- 12/1/04 TransCore submittal of Agency Level definitions (REVISED)
- Task is 100% DONE

<u>Integration System User Requirements (Task 2.3.6) & Integration System Functional Requirements (Task 2.3.7)</u>

• 12/23/04 – TransCore submittal of a DRAFT

Communications User/Functional Requirements (Task 2.3.8)

• TransCore continued efforts to develop a DRAFT

ATMS Alternatives Analysis (Task 2.5.1)

- 12/3/04 TransCore submittal of "ATMS Agency Questionnaire/Survey" (DRAFT)
- 12/3/04 TransCore response to County comments re: "ATMS Agency Questionnaire/Survey" (DRAFT)
- 12/10/04 TransCore submittal of "ATMS Agency Questionnaire/Survey" (FINAL)
 - TransCore (TransSuite)
 - Siemens ITS (i2TMS)
 - BI Tran (Quic Net IV)
 - Kimley-Horn (KITS)
 - PB Farradyne (MIST)
 - Econolite (icons)
 - Econolite (Pyramids)
 - LADOT (ATSAC/ATCS)
- TransCore continued efforts to develop a DRAFT

Communications Alternatives Analysis (Task 2.5.2)

• TransCore efforts to develop a DRAFT



LCCS & Computer Systems Alternatives Analysis (Task 2.5.3)

- 12/3/04 MMA submittal of the SGVTF Agency interview schedule (FINAL)
- 12/1/04 through 12/15/04 TransCore, MMA, & County interviews w/ the SGVTF Agencies re: the Alternatives Analyses
- MMA continued efforts to develop a DRAFT

SGVTF Documents/Memos/Letters Submitted

Item	Title	Version	Date
1.	SGVTF – Progress Report (November 2004) Final Dec 23		Dec 23, 2004

Meetings & Conference Calls Conducted:

lt a m	Date		Description	
Item	Meeting	Conference Call	Description	
1.		Dec 3, 2004	Weekly Status	
2.		Dec 10, 2004	Weekly Status	
3.		Dec 17, 2004	Weekly Status	
4.		Dec 23, 2004	Weekly Status	



Work Anticipated During Next Period (January 2005)

<u>Integration System User Requirements (Task 2.3.6) & Integration System Functional</u> Requirements (Task 2.3.7)

• TBD – County review & submittal of comments on DRAFT

Communications User/Functional Requirements (Task 2.3.8)

- TransCore continued efforts to develop a DRAFT
- TBD TransCore submittal of a DRAFT

System Architecture/Area Architecture Definition Report (Task 2.4)

- TransCore efforts to develop a DRAFT
- TBD TransCore submittal of a DRAFT

ATMS Alternatives Analysis (Task 2.5.1)

- TBD TransCore receipt of ATMS Agency Questionnaire/Survey from ATMS Vendors
- TransCore continued efforts to develop a DRAFT
- TBD TransCore submittal of a DRAFT

LCCS & Computer Systems Alternatives Analysis (Task 2.5.3)

- MMA continued efforts to develop a DRAFT
- TBD MMA submittal of a DRAFT

Communications Alternatives Analysis (Task 2.5.2)

- TransCore continued efforts to develop a DRAFT
- TBD TransCore submittal of a DRAFT



Outstanding Items

ATMS User Requirements (Task 2.3.2) & ATMS Functional Requirements (Task 2.3.3)

- TransCore Responsibilities
 - 10/11/04 Submittal of a DRAFT
 - TBD Submittal of a FINAL
- County Responsibilities
 - TBD Review & submittal of comments on DRAFT

LCCS & Facility Requirements (Task 2.3.4)

- TransCore Responsibilities
 - 11/1/04 Submittal of a DRAFT
 - TBD Submittal of a FINAL
- County Responsibilities
 - TBD Review & submittal of comments on DRAFT

Sub-Regional TMC Requirements (Task 2.3.5)

- TransCore Responsibilities
 - 11/1/04 Submittal of a DRAFT
 - TBD Submittal of a FINAL
- County Responsibilities
 - TBD Review & submittal of comments on DRAFT

Communications User/Functional Requirements (Task 2.3.8)

• TBD – TransCore submittal of a DRAFT



Task Status - Overview

Task 1 - Project Management Task 2 - Preliminary/Conceptual Design Operational Objectives ATMS System Needs Task 2.3 - ConOps/System Requirements Initial SGVTF ConOps ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements Communications Systems Requirements	40% 100% 100%	40% 100% 100%	6/30/05	
Operational Objectives ATMS System Needs Task 2.3 - ConOps/System Requirements Initial SGVTF ConOps ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	100%		12/16/03	
ATMS System Needs Task 2.3 - ConOps/System Requirements Initial SGVTF ConOps ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	100%		12/16/03	
Task 2.3 - ConOps/System Requirements Initial SGVTF ConOps ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements		100%		12/20/04
Initial SGVTF ConOps ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	4000/		12/16/03	12/20/04
ATMS User Requirements ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	40001			
ATMS Functional Requirements Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	100%	100%	12/3/04	11/11/04
Agency Facility/System Requirements Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	95%	95%	11/8/04	
Sub-Regional Facility/System Requirements Integration User Requirements Integration Functional Requirements	95%	95%	11/8/04	
Integration User Requirements Integration Functional Requirements	95%	95%	12/1/04	
Integration Functional Requirements	95%	95%	12/1/04	
·	90%	95%	12/22/04	
Communications Systems Requirements	90%	95%	12/22/04	
Odminanications Systems requirements	75%	85%	12/30/04	
Task 2.4 - Area Architecture/LCCS Diagram	10%	30%	1/12/05	
Task 2.5 - Alternatives Analysis				
ATMS Alternatives	25%	50%	2/18/05	
Communications Alternatives	25%	35%	2/14/05	
LCCS Alternatives	25%	75%	2/7/05	
Systems Recommendations	0%	0%	3/21/05	
Task 2.6 - Conceptual Design Report				
ATMS Conceptual Design	0%	0%	4/1/05	
Communications Conceptual Design	0%	0%	4/8/05	
LCCS Conceptual Design	0%	0%	4/15/05	
Integrated Systems Conceptual Design	0%	0%	4/22/05	
Draft Conceptual Design	0%	0%	4/29/05	
Task 2.7 - O&M Plan	0%	0%	6/6/05	
Task 2.8 - Conceptual Design Workshop	0%	0%	5/20/05	
Task 2.9 - City Concurrence	0%	0%	6/3/05	
Task 2.10 - Final Conceptual Design				l .



SG VTF Meetings/Presentations

- Contract requires up to five (5) such meetings
- None this period

Item	Date	SGVTF Meetings/Presentations
1.	Nov 17, 2003	SGV TAC Monthly Meeting (Presented SGVTF project overview & IEN system overview)
2.		
3.		
4.		
5.		