

Harbor-UCLA Medical Center  
Surgery/Emergency Replacement Project - Craft Hourly Chart

Total Project Hours To Date	84,471
Total Forecast Project Hours	680,078
Total Hours Percent Complete	12.42%

	Craft Hours Dec 1-31 (MH)	Percentage Craft Hours for Dec 1-31 (%)	Craft Hours Jan 1-31 (MH)	Percentage Craft Hours for Jan 1-31 (%)	Craft Hours Feb 1-9 (MH)	Percentage Craft Hours for Feb 1-9 (%)	Cumulative Craft Hours To Date (MH)	Percentage of Cumulative Hours (%)
0-5 Mile Hours	495	8.12%	536	6.86%	187	31.35%	6,477	7.67%
5-15 Mile Hours	1,434	23.52%	1,907	24.44%	166	27.76%	22,757	26.94%
> 15 Mile Hours	4,167	68.36%	5,361	68.70%	245	40.89%	55,237	65.39%
<b>Total</b>	<b>6,096</b>	<b>100.00%</b>	<b>7,804</b>	<b>100.00%</b>	<b>598</b>	<b>100.00%</b>	<b>84,471</b>	<b>100.00%</b>
Journeyman	5,789	94.96%	7,351	94.20%	467	78.09%	77,409	91.64%
Apprentice	307	5.04%	453	5.80%	131	21.91%	7,062	8.36%
<b>Total</b>	<b>6,096</b>	<b>100.00%</b>	<b>7,804</b>	<b>100.00%</b>	<b>598</b>	<b>100.00%</b>	<b>84,471</b>	<b>100.00%</b>
Female	-	0.00%	-	0.00%	-	0.00%	80	0.09%
African-American	24	0.40%	162	2.08%	148	24.75%	867	1.03%
Caucasian	1,619	26.56%	2,848	36.49%	330	55.18%	29,762	35.23%
Hispanic	4,421	72.52%	4,690	60.10%	94	15.72%	52,077	61.65%
Asian / Native American / Other	32	0.52%	104	1.33%	26	4.35%	1,765	2.09%
<b>Total</b>	<b>6,096</b>	<b>100.00%</b>	<b>7,804</b>	<b>100.00%</b>	<b>598</b>	<b>100.00%</b>	<b>84,471</b>	<b>100.00%</b>

Note 1 Labor hours in this report represent the Contractor certified actual labor hours report obtained from LPC Tracker on 2/9/11.

Contractors provide hours worked to LCP approximately 2 weeks following the date that the work was completed.

2 The percentage's indicated are rounded to the nearest 100th of a percent.

3 The Apprentice to Journeyman ratio is based upon isolated work activities to date. The numbers should represent a larger value of Apprentice once the more major Building Rough-In and Finishes start this summer.