

LEA Mitigation Measures

Mitigation Measure #	Key Action	Start Date/Deadline	Status
1A	Develop a soil reaction break/barrier plan and a set of criteria that would require Chiquita to install a soil reaction break/barrier between the reaction and operational areas of the landfill.	No later than 2 weeks after installing temperature monitoring devices pursuant to Mitigation Measure #1B.	In progress
1B	Install temperature monitoring devices in the reaction area.	See Chiquita's December 20, 2023 temperature monitoring plan for installation schedule	In progress
2A	Install 30-mil geosynthetic cover over the Reaction Settlement Area and any well showing signs of a reaction.	See Chiquita's December 19, 2023 cover plan for installation schedule	In progress
2B	Develop a written plan for documenting and tracking issues in the soil cover for LEA review and approval.	December 6, 2023	Completed
2B	Revise written plan for documenting and tracking issues in the soil cover to include documenting and tracking issues related to the geosynthetic cover and actions taken to address any identified issues.	December 21, 2023	Completed
2B	Upon LEA approval of the written plan, submit a weekly report to the LEA by each Tuesday.	Upon LEA approval of the written plan	Awaiting LEA approval of the written plan
3	Submit a work plan for a slope stability analysis in the area of the western slope of the reaction area with a timeline for LEA review and approval.	December 14, 2023	Completed
3	Perform a slope stability analysis in the area of the western slope of the reaction area.	TBD based on LEA approval of the work plan	Awaiting LEA approval of the work plan
4	Collect temperatures in and around the reaction area to meet the manufacturer's temperature design specifications/recommendations of equipment in the area.	See Mitigation Measure #1B.	See Mitigation Measure #1B.