

Harbor-UCLA Medical Center
Surgery/Emergency Replacement Project - Craft Hourly Chart

Total Project Hours To Date	78,549
Total Forecast Project Hours	464,763
Total Hours Percent Complete	16.90%

	Hours December 1-31 (MH)	Percentage of Hours for December 1-31 (%)	Hours January 1- 27 (MH)	Percentage of Hours for January 1-27 (%)	Cumulative Hours To Date (MH)	Percentage of Cumulative Hours (%)
0-5 Mile Hours	495	8.12%	156	4.03%	5,792	7.37%
5-15 Mile Hours	1,434	23.52%	1,005	25.97%	21,221	27.02%
> 15 Mile Hours	4,167	68.36%	2,709	70.00%	51,536	65.61%
Total	6,096	100.00%	3,870	100.00%	78,549	100.00%
Journeyman	5,789	94.96%	3,748	96.85%	72,071	91.75%
Apprentice	307	5.04%	122	3.15%	6,478	8.25%
Total	6,096	100.00%	3,870	100.00%	78,549	100.00%
African-American	24	0.40%	-	0.00%	469	0.60%
Caucasian	1,619	26.56%	1,504	38.86%	27,480	34.98%
Hispanic	4,421	72.52%	2,366	61.14%	49,188	62.62%
Asian / Native American / Other	32	0.52%	-	0.00%	1,412	1.80%
Total	6,096	100.00%	3,870	100.00%	78,549	100.00%

- Note 1 Labor hours in this report represent the Contractor certified actual labor hours report obtained from LPC Tracker on 1/27/11.
Contractors provide hours worked to LCP approximately 2 weeks following the date that the work was completed.
- 2 The percentage's indicated are rounded to the nearest 100th of a percent.
- 3 The Apprentice to Journeyman ratio is based upon isolated work activities to date. The numbers should represent a larger value of Apprentice once the more major Building Rough-In and Finishes start this summer.