



Harbor-UCLA Medical Center  
Surgery/Emergency Replacement Project - Zip Code Report of  
Total Craft Hours To Date (Through 5/31/10), Provided by LCP Tracker

Craft within Area	Project Estimated Hours (MH)	Percentage of Estimated Hours (%)	Actual Hours Worked To Date (MH)	Percentage of Actual Hours Worked To Date (%)
Project Total	468,899		12,343	3%
10 Mile Radius	24,424	5%	730	6%
15 Mile Radius	28,550	6%	1,973	16%
Second District	36,721	8%	1,372	11%
All of LA County	178,408	38%	5,824	47%

Highlighted cells indicate projected goals.

More information will be gathered and this spreadsheet will be updated as work progresses.

Harbor-UCLA Medical Center  
Surgery/Emergency Replacement Project - Zip Code Report of  
Total Salaried Hours To Date (Through 5/31/10)

Salaried	Project Estimated Hours (MH)	Percentage of Estimated Hours (%)	Actual Hours Worked To Date (MH)	Percentage of Actual Hours Worked To Date (%)
Project Total	219,600		30,734	14%
10 Mile Radius	13,260	6%	3,288	11%
15 Mile Radius	18,843	9%	5,696	19%
Second District	28,207	13%	0	0%
All of LA County	106,647	49%	7,352	24%

Highlighted cells indicate projected goals.

More information will be gathered and this spreadsheet will be updated as work progresses.