3 MARTIN LUTHER KING, JR./DREW MEDICAL CENTER

3.1 PROJECT STATUS

	E Imperial Hwy	
Evers Ave Ave E 118th P	Charles Drewer	E 117th St E 118th St
1 20th St at St	Lac-King/Drew Medical Center	Contraction of the second seco
P1 00	E 123rd St	E 122nd St 0 2 2 2 2 2 2 2 2 2 2 2 2 2
Compton Av	W 127th St Z	E 126th St

Reporting Month: August 2006 Supervisorial District: 2 Capital Project No.: 86536 Specification No.: 6567 Job No.: P8640030 Project Title: MLK/D MC SB 1953 Design & Retrofit Esther Diaz/DPW **Project Manager:** Address: 12021 South Wilmington Ave. Los Angeles, CA 90059

PROJECT DESCRIPTION

Seismic Retrofit of the Martin Luther King, Jr./Drew Medical Center (MLK/D MC) as required by Senate Bill 1953 (SB 1953). The existing medical center is licensed for 513 beds including 437 general acute-care beds. The scope of this work is to retrofit the following buildings in order to conform to the 2008 compliance requirements:

- Main Hospital Building

- Central Plant

CURRENT STATUS

On April 18, 2006, the County Board of Supervisors approved the proposed 5 year SB1953 Program extension for MLK/Drew MC. There has been no response as of yet for the program flex applications filed with OSHPD for the outpatient pharmacy, linen, dialysis, Laboratories, Labor and Delivery and Emergency Departments. Move management and 4-D planning remains on hold during this period.

KEY ACTIVITIES/NEXT STEPS

ISSUES

Project on hold.

Scheduled Completion		Project Budget	
Project Needs Assessment: Project Feasibility: Project Program: Design*: Construction Bid and Award: Substantial Completion:	12/31/2000 12/31/2000 12/31/2000 04/28/2005 07/29/2005 08/08/2007	Land Acquisition: Construction: Equipment: Plans & Specifications: Consultant Services: Misc. Expenditures: Jurisdictional Review & Plan Check:	\$ 0 \$ 52,681,000 \$ 5,967,000 \$ 5,506,000 \$ 21,000 \$ 864,000 \$ 21,000
*Includes OSHPD/Permitting		County Services: Total:	<u>\$ 3,100,000</u> \$ 68,139,000