2017 Sunshine Canyon Landfill Action Plan

Los Angeles County
Solid Waste Management Committee
Integrated Waste Management Task Force
November 16, 2017

Rob Sherman - General Manager Michael Beaudoin- Corporate Director Remedial Projects

March 2017 Site Status




Goal and Actions


Goal: Eliminate offsite odor

Actions:

- Collect and control landfill gas
- · Control potential waste odors on site
- Reduce conditions for future potential odors








What We Have Done


Action Plan Checklist

Action	Status	Current Progress
Add or replace more than 150 gas wells	Completed Ahead of Schedule	153 gas wells replaced or installed
Install pumps in more than 250 gas wells	Completed Ahead of Schedule	253 pumps installed in gas wells
Apply 37 acres of intermediate spray-on cover	Completed Ahead of Schedule	38.5 acres spray-on cover applied
Install 21 acres of closure turf	Completed Ahead of Schedule	21 acres of closure turf installed
Prepare soil and seed 57 acres of vegetative cover	On Schedule (December 31)	Topsoil is being placed now
Increase organics diversion	Ongoing	Transfer station program ongoing
Begin on-site direct application of neutralizer at working face	Completed Ahead of Schedule	Neutralizer equipment installed and operational
Transfer station neutralizer application program fully implemented	Completed Ahead of Schedule	All area transfer stations implemented program
Install gabion cubes in cell CC4 Part 1 and 2	Completed Ahead of Schedule	9 gabion cubes installed


153 New and Replacement Gas Wells




Conditions that Impaired Gas Removal



Dewatering Pump Installation




253 Gas Well Pumps





Enhanced Intermediate Cover

- Promotes more gas collection
- Three intermediate covers were selected:
 - 1. Intermediate spray-on cover
 - 2. Closure Turf
 - 3. Vegetative cover










October 2017 Enhanced Cover View






Controlling Potential Waste Odors on-Site



Reducing Conditions for Future Potential Odors

New Landfill Cells




Gabion Cube Installation - New Cell



Odor Diligence



How is it Working?



Future Commitments



Community Outreach Continues

- Weekly e-Blast
 - Provides specific schedule updates and tracking of progress
- Expanded website with information updated weekly
 - Sunshinecanyon.com
- Quarterly Newsletters
- Neighborhood Group Outreach
 - Granada Hills Neighborhood Council
 - Community Advisory Committee



























































September 1, 2017





September 8, 2017





















Thank You