

14747 San Fernando Road Sylmar, CA 91342

August 15, 2018

Mr. Martin Aiyetiwa Senior Civil Engineer County of Los Angeles, Department of Public Works 900 South Fremont Avenue Alhambra, CA 91803-1331

Subject: Sunshine Canyon Landfill, Quarterly Vegetation Report

Second Quarter 2018 Vegetation Report

Mr. Aiyetiwa,

This report has been prepared in accordance with the following:

- Condition 18B of the Finding of Conformance;
- Condition 44A of the Condition Use Permit (CUP)
- Los Angeles City Condition [Q] C.8 of the Ordinance No. 172,933.

This report presents the progress of the site's landscaping and revegetation activities for the second quarter of 2018. The intent of these reports is to provide detailed information regarding the site's efforts related to vegetation including vegetation of interim and permanent slopes and activities conducted for the on-site sage mitigation areas.

Architerra Design Group continues to assist site personnel in evaluating current site conditions relating to vegetation and provide recommendations for future efforts. This report includes their assessment of the pilot sage vegetation area as well as recommendations for this area. Architerra's evaluation is in addition to the required quarterly monitoring performed by our consulting biologist.

### 1.0 Interim Slopes

For the purposes of this report, interim slopes are those defined as slope areas where no activities have taken place for 180 days or longer. CUP Condition 44A requires "a temporary hydroseed vegetation cover on any slope

or landfill area that is projected to be inactive for a period of greater than 180 days".



## 1.1 Hydroseeding Activities

Based on the results of the trial project completed in August 2017, a 57 acre vegetative cover project using the approved seed mix was completed in mid-December 2017.

#### 2.0 Permanent Slopes

Permanent slopes are defined as those where no landfilling activities will be conducted in the future.

## 2.1 City

The permanent slopes on the City portion of Sunshine Canyon Landfill are located on the closed City South and City North areas of the site where no overliner will be placed during future cell development (Drawing 1 – Sage Mitigation Area). No vegetation activities were conducted on the permanent slopes on the City portion of the site during the second guarter of 2018.

# 2.2 County

No vegetation activities were conducted on the permanent slope areas on the County portion of the site during the second quarter of 2018 (Drawing 1 – Sage Mitigation Area).

#### 3.0 Non-Permanent Cut Slopes

Prior quarterly vegetation reports have illustrated one area above the front terminal sedimentation basin and one area near the temporary bypass road as "non-permanent cut slopes". An evaluation of these areas has been conducted and it has been determined that these areas are "permanent slopes" because no landfilling activities will be conducted against these slopes in the future.

### 4.0 Activities Conducted in Sage Mitigation Areas – 2Q2018

During the second quarter of 2018, the following activities were conducted in the sage mitigation areas at the landfill.

## 4.1 City South Sage Pilot Project Area – Deck C

The following activities were conducted:

- Maintenance activities removal of invasive plant species and weeding activities.
- Selective pruning of saltbush.

# 4.2 City South Deck B

The Deck B sage mitigation project began on April 9, 2018 and is anticipated to be completed by the end of the third quarter. Soil samples indicate low pH and high salinity, currently the Deck B is undergoing a leaching schedule. Additional soil amendments and resampling will need to be completed before planting can begin. Pacific Restoration Group, Inc (PRG) has been working with Architerra for the completion of project. A summary of the progress is included in Attachment 3.

## 4.3 County Sage Mitigation Area

The County sage mitigation area is located on the western side of the County portion of Sunshine Canyon Landfill (Drawing 1). No revegetation activities were conducted in this area during the second quarter of 2018, and, as noted in multiple JMA progress reports, the conditions in this mitigation area have remained unchanged for some time. The attached Achiterra second quarter report includes historical images obtained from Google Earth indicating low vegetation growth over the past few years. Soil samples from this location indicate low pH, high salinity, and Boron present in native soils.

# 5.0 Assessments of Sage Mitigation Areas

Assessments of the site's sage mitigation areas are conducted by a qualified biologist on a quarterly basis. The following sections present a summary of the recommendations for the sage mitigation areas from JMA (City and

County sage mitigation areas) and Architerra (City South Sage Pilot Project Area (Deck C) and the proposed actions in response to the recommendations.

# 5.1 JMA Recommendations for City Sage Mitigation Areas

JMA's progress reports for the City Sage Mitigation Areas for the second quarter of 2018 are provided in Attachment 1. These reports include recommendations based on the assessments. Table 1 presents a summary of these recommendations and the proposed actions.

Table 1 – JMA Recommendations and Proposed Actions – City Sage Mitigation Areas, Second Quarter 2018

	Sage Mitigation Areas, Second Quarter 2016			
AREA		RECOMMENDATION	PROPOSED ACTION	
LOWER DECK (Deck C)	1	Continue to monitor	Monitoring will be conducted and documented by our consultants on an ongoing basis	
DECKS A (Upper Deck)	2	Improve root zone and soil conditions	This will be addressed when the plans for Decks B and A are developed. Actions were taken to address improving the root zone in the pilot project area (Deck C); it is expected these same actions will be incorporated into the plans for Decks B and A	
DECKS A (Upper Deck)	3	Plant Natives in Areas Dominated with Non- Natives. Use various planting methods (i.e. container plants and hydroseeding) to re- establish native plants on the middle and upper decks where non-natives currently dominate	This will be addressed when the plans for Decks B and A are developed. Various planting methods were used for the construction of the pilot project on Deck C; it is expected these same actions will be incorporated into the plans for Decks B and A	
DECKS C, B AND A (Lower, Middle, and Upper Decks)	4	Weed Control - implement a year-round weed control program to control non- native species	A weed control program is currently in place on Deck C as part of the pilot project and will continue. A weed control program on Decks B and A will be implemented along with the mitigation plans for these areas	

DECKS A	5	Reseeding - apply native seeds during the rainy season after soil mounds have been established	This will be addressed when the plans for Decks B and A are developed
DECKS A, B, and	6	Prohibit access - continue to prohibit vehicle access to mitigation areas	Repairs to the T-post fencing will be made as needed

JMA also recommended that a monitoring biologist should be present during weed control activities or the native plants should be flagged to ensure only non-native species are removed. A monitoring biologist will be consulted prior to any weed control activities to ensure native plants are protected.

# 5.2 JMA Recommendations for County Sage Mitigation Area

Table 2 presents a summary of the recommendations proposed by JMA based on the assessment of the County Sage Mitigation Area and the proposed actions. Please refer to the full recommendations in the JMA reports in Attachment 2.

Table 2 – JMA Recommendations and Proposed Actions – County Sage Mitigation Area, Second Quarter 2018

AREA	RECOMMENDATION		PROPOSED ACTION
COUNTY SAGE MITIGATION AREA	1	Create benches to control soil erosion and improve soil conditions to improve plant establishment and seed dispersal	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	2	Reseed and plant container plants	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	3	Plant within view sheds	This recommendation will be considered at a later date

COUNTY SAGE MITIGATION AREA	4	Use soil amendments	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	5	Signage	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	6	Weed control	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	7	Prohibit access	This recommendation will be considered at a later date
COUNTY SAGE MITIGATION AREA	8	Employee awareness	This recommendation will be considered at a later date

5.3 Architerra Inspection for City South Sage Mitigation Pilot Project Area
– Second Quarter 2018

The inspection report is included in Attachment 3 along with photos of the area taken at the photo stations.

5.4 Quarterly Assessment of City South Sage Pilot Project Area

The methodology for assessment of the City South Sage Pilot Project Area developed by JMA was included in the first quarter 2015 Vegetation Report. The evaluation report for the second quarter of 2018 based on this methodology is included in Attachment 4.

6.0 Status of Other Vegetated Areas

#### Big Cone Douglas Fir Tree Mitigation

As reported in the vegetation report for the first quarter of 2015, 200 Big Cone Douglas fir tree saplings were planted the third week of March 2015. These trees continue to be monitored and maintenance activities will be conducted in this mitigation area for the remainder of 2018.

Please do not hesitate to contact me at (818) 362-2096 if you have any questions.

Sincerely,

Tuong-Phu Ngo, P.E.

Environmental Manager

Tuong Phu ngo

Sunshine Canyon Landfill

Cc: Mr. David Thompson, SCL LEA

Ms. Shikari Nakagawa-Ota, SCL LEA

Ms. Ly Lam, City of Los Angeles, Department of City Planning

Mr. Nicholas Hendricks, City of Los Angeles, Department of City Planning

Dr. Wen Yang, Los Angeles Regional Water Quality Control Board

Ms. Maria Masis, County of Los Angeles, Department of Regional Planning

Mr. Wayde Hunter, SCL CAC

Mr. Jim Aidukus, UltraSystems

County DPW Landfill Unit

#### Attachments

Attachment 1 JMA Progress Report, City-Side Sage Mitigation Area

Attachment 2 JMA Progress Report, County-Side Sage Mitigation

Area

Attachment 3 Architerra Design Group, Field Observation Report,

South City Sage Mitigation Pilot Project – 2Q2018

Attachment 4 JMA Quarterly Monitoring Report - Coastal Sage Scrub

Pilot Study, 2Q2018

Drawings

Drawing 1 2Q2018 Site Vegetation Areas





# **SUNSHINE CANYON LANDFILL MITIGATION SITES**

# **Progress Report**

Submittal Date: A	ugust 1, 2018	Inspection Date: J	Tuly 24, 2018
<b>To:</b> Tuong-phu Ng	o, Environmental	From: Greg Ainsw	orth, Monitoring
Manager	-,	Biologist	3 7 7 7 8
114114601		*Prepared on behalf of	Republic Services
	Lowe	r Deck	•
entering dormancy and Other native species such becoming dormant for the pilot study area, and thi Wildlife species observe	appears excessively dry ch as <i>Encelia Californica</i> , and the season. Seedlings of As species appears to be read during the monitoring	cbush (Atriplex polycarpa due to several weeks of he Artemisia californica, and Atriplex lentiformis are sca egenerating more than of included house finch, Am czard and side-blotched li	ot weather conditions.  Salvia sp. are also attered throughout the her natives.  Herican crow, California
Native Plant	Plant Health	Height of Native	Native Species
Cover:	Issues:	Species:	Richness:
[ ] Dense	[ ] Disease/pests	[ ] 0" – 12"	[X] Low
[X] Moderate	[ ] Plant stress	[] 12" – 24"	[ ] Medium
[ ] Minimal	[ ] Herbivory	[X] 24" and above	[ ] High
	Weed Co	onditions	
<ul><li>[ ] Dense weed coverage</li><li>[X] Moderate weed coverage</li><li>density)</li><li>[ ] Minimal weed coverage</li></ul>	erage (seeding in high rage	[X] Weeds germinating [X] Weeds flowering [ ] Weeds setting seed [ ] Weed desiccant/do	rmant
( <i>Hirshfeldia incana</i> ) and Based on the amount of	l brome grasses ( <i>Bromus</i> senesced weeds that are ce the prior monitoring p	e ( <i>Kali tragus</i> ), annual we sp.) have senesced throug present, it does not appe period. Seedlings of Russia	ghout the Lower Deck. ar that any weeding
	~~. ~ ~	<b>D</b> 1	
0 10	Middle	e Deck	
General Comments:  The Middle Deck appear	rs to have been planted b	y seed with native vegeta	tion. Planting has



occurred primarily in areas where native species establishment was previously problematic. Large boulders have been strategically positioned within the planting area. Straw waddles have been installed to control erosion, and based on the growth that has been observed at the lower deck pilot study, water collects around the waddles which increases the germination rate and establishment of native seedlings.

Approximately 35% of the Middle Deck is dominated by sage scrub plantings/seedlings, 30% by non-native grasses, and approximately 40% is was recently seeded with native species. There is a decent mixture of native species that have established on the Middle Deck from previous planting efforts that include California buckwheat ( <i>Eriogonum fasciculatum foliosium</i> ), black sage ( <i>Salvia mellifera</i> ), purple needlegrass ( <i>Nessella pulchra</i> ), California sagebrush, and chamise ( <i>Adenostoma fasciculatum</i> ).					
<b>Native Plant</b>	Plant Health	Height of	Native Species		
Cover:	Issues:	Species:	<b>Richness:</b>		
[ ] Dense	[ ] Disease/pests	[ ] 0" – 12"	[X] Low		
[ ] Moderate	[ ] Plant stress	[] 12" – 24"	[] Medium		
[X] Minimal	[ ] Excessive	[X] 24" and above	[] High		
	herbivory				
	Weed Co	onditions			
[ ] Dense weed coverag		[X] Weeds germinating	/vegetative growth		
[X] Moderate weed cov	erage (seeding in high	[X] Weeds flowering			
density)		[ ] Weeds setting seed			
[] Minimal weed cover		Weed desiccant/do			
	erage is relatively low wit d in areas where native sp		vever, senescea brome		
grass mats are stattered	-	R DECK			
Conoral Comments: 0			worod with nativo		
<b>General Comments:</b> Overall, the Upper Deck continues to be sparsely covered with native vegetation, and total vegetation coverage is sparse due to compacted and poor soil conditions.					
	Specifically, the soils to the north of the central access road are heavily compacted and gravelly				
	and vegetation coverage in this area is especially sparse. Evidence of previous seeding is no				
longer discernible.					
Wild oats ( <i>Avena fatua</i> ), brome grasses and mustard have senesced, but continue to dominate the non-native cover throughout the upper deck. Seedlings of Russian thistle have emerged in various location within the upper deck where soil are less compacted. Buckwheat is the dominant native plant that appears to be present. Overall natural recruitment within the Upper Deck is low, due to poor soil conditions and a general lack of water.					
<b>Native Plant</b>	Plant Health	Height of	<b>Native Species</b>		
Cover:	Issues:	Species:	Richness:		
[ ] Dense	[ ] Disease/pests	[]0"-12"	[X] Low		
[ ] Moderate	[ ] Plant stress	[ ] 12" – 24"	[] Medium		
[X] Minimal	[ ] Excessive	[X] 24" and above	[] High		
	herbivory				
Weed Conditions					



[ ] Dense weed coverage	[X] Weeds germinating /vegetative growth	
[X] Moderate weed coverage (seeding in high	[X] Weeds flowering	
density)	[ ] Weeds setting seed	
[ ] Minimal weed coverage	[ ] Weed desiccant/dormant	
Comments: Weeds continue to grow without any level of control within the Upper Deck. Russia		
thistle is currently dominate, surrounded by mats of senesced wild oats, brome grasses and		
mustard.		

# **RECOMMENDATIONS**

#### **Lower and Middle Decks**

• **Weed control.** Implement a year-round weed control program to control non-native species. The weed control program should incorporate both chemical and mechanical control practices. Following weed control, any dead material harboring seeds should be removed to an off-site location to the extent feasible.

A monitoring biologist should be present during weed control activities or flag the native plants that should remain to ensure only non-native species are removed. A biologist should verify that the weed removal methodology is sound and does not encourage re-colonizing of non-natives. Weeding is best performed just before, or at the onset of flowering, but before seed set. If seeds are already present, additional care should be taken to remove the plants with the seeds attached, or the seeds should be removed from the plants prior to the plant removal. A consistent weed abatement schedule will reduce the potential for non-natives to set seed. Soil disturbance should be limited by hand weeding, where possible, and weeds should be disposed of off-site to avoid any reinfestation through reseeding or from plant propagules. If hand weeding is not possible, the monitoring biologist should be consulted regarding the appropriate method of weed removal. If there continues to be high incidence of weed infestation, weed control may need to be increased to every four to six weeks. Otherwise, weeds should continue to be monitored and controlled on a quarterly basis.

• **Prohibit access.** Continue to prohibit vehicle access to mitigation areas.

#### **Upper Deck**

• **Improve root zone and soil conditions.** Continue to investigate ways to import the soil layer to improve the root penetration and saturation zone to enable plant growth in heavily compacted areas. Consider applying soil in random undulations or uneven mounds to improve soil porosity and filtration and to control soluble salts from leaching from existing layer.

If permissible, prior to seeding (broadcast, hydroseeding, or drilling) native species, incorporate a soil amendment or mulch with high organic content by tilling into the top 12 inches of the existing compacted soils to improve soil texture, drainage, porosity, and aerobic conditions. If an organic mulch or soil amendment is not feasible or available, incorporate available soil from onborrow sites within the landfill that have the appropriate, so long as these borrowed soils have been determined to not have toxic conditions such as boron or high salinity.



- Plant natives in areas dominated with non-natives. The vegetated areas on the Upper Deck that are currently dominated with annual, non-native species, as well as with native shrubs, have decent soil-texture conditions. These areas are not near as compacted as areas within the Upper Deck that are gravelly and mostly void of vegetation. In general, the soil texture within the vegetated areas with non-native vegetation is friable down to approximately 4-8 inches in depth. Various planting methods (i.e., broadcast, imprint, and hydroseeding) may be used to re-establish native plants on the Upper Deck where non-natives currently dominate.
- **Weed control.** Implement a year-round weed control program to control non-native species. The weed control program should incorporate both chemical and mechanical control practices. Following weed control, any dead material harboring seeds should be removed to an off-site location to the extent feasible.

A monitoring biologist should be present during weed control activities or flag the native plants that should remain to ensure only non-native species are removed. A biologist should verify that the weed removal methodology is sound and does not encourage re-colonizing of non-natives. Weeding is best performed just before, or at the onset of flowering, but before seed set. If seeds are already present, additional care should be taken to remove the plants with the seeds attached, or the seeds should be removed from the plants prior to the plant removal. A consistent weed abatement schedule will reduce the potential for non-natives to set seed. Soil disturbance should be limited by hand weeding, where possible, and weeds should be disposed of off-site to avoid any reinfestation through reseeding or from plant propagules. If hand weeding is not possible, the monitoring biologist should be consulted regarding the appropriate method of weed removal. If there continues to be high incidence of weed infestation, weed control may need to be increased to every four to six weeks. Otherwise, weeds should continue to be monitored and controlled on a quarterly basis.

- **Reseeding.** Following the application of soil mounds as previously described, apply native seed (by means of broadcast seeding, hydroseeding or drilling) during the rainy season, between December and March, or prior to a forecasted rain event.
- **Prohibit access.** Continue to prohibit vehicle access to mitigation areas.



# **City-Side Sage Mitigation Area**

# **Photo Locations**





# **City-Side Sage Mitigation Area**



Photo 1. Facing west at lower deck. View of *Atriplex lentiformis* entering dormancy with the pilot study area in the background.



Photo 2. Facing east at lower deck from western boundary.



Photo 3. Facing east at middle deck with lower deck visible in background. View of the area where seeding is occurring.



Photo 4. Facing west at the easterly-facing slope located between middle and upper decks. The vegetation on the slopes is dominated with mustard and brome grasses, both of which have senesced, as well as patches of California buckwheat.



# **City-Side Sage Mitigation Area**



Photo 5. Facing northeast at upper deck. This area is compacted and gravelly and continues to be problematic for supporting vegetation. Senesced non-native grasses, CA buckwheat, and Russian thistle are evident in the background.



Photo 6. Facing southwest at upper deck. The area shown in this photo is dominated by Russian thistle and senesced wild oats and brome grasses.



Photo 7. Facing southeast at the upper deck at the disturbed area that is currently dominated with brome grasses and Russian thistle.





# **SUNSHINE CANYON LANDFILL MITIGATION SITES**

# **Progress Report**

Submittal Date: August 1, 2018	<b>Inspection Date:</b> August 24, 2018	
To: Tuong-phu Ngo, Environmental	<b>From:</b> Greg Ainsworth, Monitoring	
Manager	Biologist *Prepared on behalf of Republic Services	
STATUS OF H	YDROSEEDING	
Conditions: [] Fully covered [] Moderate		
Recommendations).  Native plant coverage is similar to the previous of the mitigation area contains the most vegetati highest concentration of native species (mostly of Native plant coverage is assumed to be a direct recruitment is apparent based on the dense coverage various sizes of shrubs. Due to rocky (hydrophol	on that is noteworthy, which consists of the California buckwheat, <i>Eriogonum fasciculatum</i> ). result of hydroseeding; however, some natural er where native vegetation is present and the	
soils on the northern-half of the county-side mit		
SEEI	MIX	
Conditions:  [ ] No sign of germination [ ] No cover of native plants from seed mix [ ] Sparse cover of native plants from seed mix	<ul><li>[ ] Dense cover of native plants from seed mix</li><li>[X] Moderate cover of native plants from seed mix (where vegetation is present)</li></ul>	



previous monitoring periods, a moderate cover of native plants exists within vegetated areas. Annual non-native grasses and forbs currently dominate the understory and serve as ground cover in most of the vegetated areas. Brome grasses (*Bromus sp.*), wild oats (*Avena fatua*) and shortpod mustard (*Hirschfeldia incana*) are currently senesced, but still comprise approximately 25 percent of the vegetation cover. California buckwheat dominates the native vegetation coverage, with California sagebrush (*Artemisia californica*) and California sunflower (*Encelia californica*) as co-dominants. These native species comprise of approximately 75 percent of the native vegetation cover (in areas where vegetation is present). Other less dominant native species observed include golden bush (*Ericameria linearifolia*), coyote brush (*Baccharis pilularis*), black sage (*Salvia millifera*), laurel sumac (*Malosma laurina*), and a small cluster of arroyo willow (*Salix lasiolepis*) trees that continue to thrive along the v-ditch that extends east-west through the center of the mitigation site.

OVERALL NATIVE PLANT CONDITIONS			
Plant Cover: [ ] Dense [ ] Moderate [X] Minimal	Plant Health Issues: [ ] Disease/pests [ ] Plant stress [ ] Excessive	Height: [ ] 0" – 12" [X] 12" – 24" [ ] 24" and above	Species Richness: [ ] Low [X] Medium [ ] High
	herbivory		

### **Comments:**

Vegetation cover on the "county slope" is most prevalent on the southern half of the restoration area, with the greatest density of vegetation in the center. The majority of the northern and upper portions of the mitigation area continue to have minimal coverage due to erosion, rocky soils and boron toxicity. Bare areas and non-native annual grasses are intermixed, but characterizes the northern half of the restoration area. Native vegetation density and richness is good in vegetated areas, and the non-native grasses cover is typical of the native, undisturbed areas that surround the landfill.

As indicated previously, California buckwheat dominants the native cover with *Encelia californica* as a co-dominant. Establishment and regeneration of native vegetation is problematic on the upper and northern portions of the restoration area due to rocky soils with poor soil structure, and boron toxicity has made plant growth (i.e., seed germination and recruitment) difficult. The species richness is low to medium within vegetated areas; however, species richness is considerably low when considering the entire county-sage mitigation area.

WEED CONDITIONS				
Conditions: [ ] Dense weed coverage [X] Moderate weed coverage (seeding in high density) [ ] Minimal weed coverage	<ul><li>[ ] Weeds germinating</li><li>[X] Weeds flowering</li><li>[X] Weeds setting seed</li><li>[ ] Weed desiccant/dormant</li></ul>			
Comments:				

Annual, non-native weed species consist primarily of brome grasses (*Bromus* sp.), shortpod mustard, and wild oats (*Avena fatua*), all of which are currently senesced. Other established weedy species that were observed include red-stemmed filaree (*Erodium cicutarium*) and



(native) telegraph weed (*Heterotheca grandiflora*). Russian thistle (*Salsola kali*) and tree tobacco (*Nicotiana glauca*) are scattered within the vegetated areas, but in less densities than the other non-native species noted above.

	MISCELLANEOUS		
<b>Conditions:</b>			
[] Trash	[] Vandalism	[] Erosion	
<b>Comments:</b>			
None			
	DECOMMEND ATTONIC		

### RECOMMENDATIONS

- **Create benches.** Consider creation of benches throughout the mitigation area to control soil erosion and to improve soil conditions to improve plant establishment and seed dispersal. This technique has been widely used on steep slopes and in areas where soil erosion is problematic. This technique also allows for opportunities to introduce a high quality soil layer above the poor soils that exist.
- **Reseed and plant container plants.** If creation of benches is feasible, planting methods should include Hydroseeding and broadcast seeding just before a forecasted rain event and planting with container plants with supplemental irrigation during the period of establishment. Container plants should only be planted if temporary irrigation source is available.
- **Plant within view sheds**. Consider planting native species on upper portion of the slope that is visible from public view sheds with appropriate native species. Planting should occur prior to fall/winter rains.
- **Use soil amendments.** Incorporate a soil amendment or mulch with high organic content in select areas as determined by a restoration specialist.
- **Signage.** Install signs indicating that the area is undergoing revegetation.
- **Weed control.** Continue weed control program as needed on a quarterly basis.
- **Prohibit access.** Continue to prohibit vehicle access to mitigation area. Extend fencing around southeastern and southern boundary of lower deck and review fencing on the upper deck to determine if additional area can be reasonably enclosed.
- **Employee awareness.** Conduct an employee awareness program to inform staff on the importance of preserving all restoration areas.



# **County-Side Sage Mitigation Area**

# **Photo Locations**





# **County-Side Sage Mitigation Area**



Photo 1. Facing west at the county sage slope. Senesced grasses and forbes, and California buckwheat are currently the dominant species.



Photo 2. Facing west at the northern-half of the county sage hill, where plant growth has been problematic due to poor soil conditions.



#### ARCHITERRA DESIGN GROUP

## FIELD OBSERVATION REPORT

DATE OF VISIT:	07/11/18
PROJECT:	Sunshine Canyon Mitigation Sites
PROJECT NUMBER:	1214
PROJECT MANAGER:	Gregg Denson
SITE INSPECTION #:	
PURPOSE OF VISIT:	Review site conditions/Photo Catalog
TIME OF SITE VISIT:	10:00am
WEATHER/TEMPERATURE:	Cloudy and Humid 98°
ESTIMATED % COMPLETED:	100%
CONFORMANCE WITH SCHEDULE (+, -)	

WORK IN PROGRESS:	Weed abatement / Monitoring Period /Construction Observation
PRESENT ON SITE:	Gregg Denson

A site visit walk and evaluation has been completed to review the Venturan CSS vegetation establishment on the Trial Site (Deck C), Deck B and County Mitigation Slopes. Additional items noted during the site visit are as follows:

# City-Side Sage Mitigation (Trial Site):

- Recommendations were made to remove Russian Thistle (*Salsola* ssp.), Shortpod Mustard (*Hirshfeldia incana*), Red Brome Grass (*Bromus madritensis*), False Barley (*Hordeum murinum*), Tree Tobacco (*Nicotiana glauca*), and Tamarix and Eucalyptus Species. However, the trial site area still contains many of these species. As a result, many of the invasive weeds have gone to seed and are into their dormancy stage. Russian Thistle and Eucalyptus are actively growing on the deck and should be removed as soon as possible. Other invasive weeds should be carefully removed so that weed seed is contained within burlap or containers and is not spread out over the deck area. In addition, the PM10 Berm area is densely populated with invasive Mustard. This area should also be cleared out to prevent further spreading onto Deck C. The maintenance contractor should use caution when removing invasive weeds so that juvenile CSS plants remain in place. Identification of targeted invasive species are key to successful removal without disturbance of CSS species.
- Within the last week, temperatures have spiked well over 100° and as a result, many of the CSS natives are defoliating and going into summer dormancy. Some of these include, Coast Sunflower (Encelia californica), Black Sage (Salvia mellifera), Purple Sage (Salvia leucophylla), White Sage (Salvia apiana), Creeping Wild Rye (Leymus triticoides), Deerweed (Lotus scoparius), Mexican Elderberry (Sambucus mexicana). California Buckwheat (Eriogonum fasciculatum) is actively growing and flowering.
- During the 2017-2018 winter period, many new seedlings of California Sagebrush and California Sunflower spread out from parent plants and established, helping to begin closing the CSS canopy within some areas of the open deck. However, some areas still

remain open, devoid of vegetation. This may be the result of the full exposure and rapid evapotranspiration after rainfall leaving little to no moisture for germination, or perhaps it is the soil chemistry that is inhibiting growth. ADG will continue to monitor these areas and perhaps take soil samples for examining potential deficiencies.



Dormant Saltbush and California Sagebrush on exposed soil



Coast Sunflower seedlings going into summer dormancy

ARCHITERRA DESIGN GROUP

10221-A TRADEMARK STREET, RANCHO CUCAMONGA, CA 91730

Phone (909) 484-2800, Fax (909) 484-2802



Dormant Coast Sunflower amongst Mustard and Brome Grass



Dormant Coast Sunflower (Encelia californica) along northern swale




**Dormant Deerweed** 



Seedlings of Coast Sunflower (Encelia californica) beginning to go into summer dormancy



Healthy Black Sage with dried flower stalks/seeds



Blooming California Buckwheat - limited in numbers, but easy to find and identify now



Saltbush seedling (lower right) adjacent to larger Saltbush shrub (2-3 years)



Diversity of CSS species woven together at middle portion of deck ARCHITERRA DESIGN GROUP 10221-A TRADEMARK STREET, RANCHO CUCAMONGA, CA 91730 Phone (909) 484-2800, Fax (909) 484-2802



Invasive Tamarix at far east end of site adjacent to blower, remove ASAP



Eucalyptus seedlings growing on the deck (3-4 taller ones that need to be removed)



Purple Sage growing in location of a former container planted Mexican Elderberry (Cage support stakes and irrigation bubbler still present)



Disturbed soil and excavation by larger animals. Similar disturbances are visible throughout the deck area in many locations



San Diegan Tiger Whiptail Lizards (Aspidoscelis tigris stejnegeri) scurrying under protective canopy – Several individuals spotted





Plenty of ant activity on the deck





Several ant mounds exposed along the perimeter gravel access road

### City-Side Sage Mitigation (Deck B):

- Deck B construction was suspended in Spring/Summer 2018 due to unfavorable results of the soils testing. Current construction activities include irrigating deck to leach soils and help reduce salinity. An irrigation watering schedule has been provided to the contractor and it is estimated that it will take close to 80 days to complete the targeted application amount recommended by Waypoint Analytical (May 11, 2018 report).
- Soil amendments to help correct pH and other deficiencies have also been applied.
- Prior to planting of the deck, additional soils testing will take place to see how much the soil condition has changed. If conditions improve, planting will follow.
- Planting of the deck (seeding and containers) will be postponed under Fall 2018, giving time for soils to improve. Weather conditions in the fall will also be more favorable for plant germination.



View east along drainage channel and on grade gas pipe. Irrigation laterals are installed.



Creeping Wild Rye (Leymus triticoides) growing from underneath straw wattle



View of deck look north east with boulders set into graded swales



Little to no establishment of any vegetation has occurred within the graded areas (fill dirt)



Isolated portion of site where Mustard and Saltbush have germinated



Minimal soil import grading occurred between the established patches of CCS vegetation. Where import soils become deeper in profile, there is no evidence of any germination.



View looking south towards flare.

ARCHITERRA DESIGN GROUP 10221-A TRADEMARK STREET, RANCHO CUCAMONGA, CA 91730 Phone (909) 484-2800, Fax (909) 484-2802

## County Sage Mitigation Slopes:

As a follow up to our site visit on June 5th, ADG provided some photo images and previous soils testing for the slope area, including growth trails that were completed in 2014. Soils testing results reported low pH, very acidic soil, high salinity and Boron present in the sampling test areas. ADG noted that slope areas that currently have vegetation cover exhibited high pH values and lower salinity. Over the last ten years, the barren slope areas have not changed in terms of vegetation coverage. They have remained mostly barren. Recent placement of erosion control blankets has vegetation growing through it. That growth follows the striation of vegetation that was previously established. Aerial photos (taken from Google Earth) have been provided in this report for comparison.

Signed: Car Agur	CONTRACTOR	Dafe:	7/12/18	<del></del>
	DISTRIBUTION			
Republic Services	Z	Contractor		
Project Manager (Gregg Denson)	<b>Z</b>	Other		











# Additional Soils Testing from (6) six other samples taken from Deck B

**Report Number** 

18-138-0004 **Page:** 1 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project: Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

**Purchase Order:** 

Report Date: 05/22/2018

**Date Received: 05/18/2018** 

REPORT OF ANALYSIS

Date Sampled:

Lab Number: 16084 Sample Id: #1

		Quantitation		Date and Time	
Analysis	Result	Limit	Method	Test Started	Analyst
ECe, dS/m	21.7	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	2.92		SATURATED PASTE	05/21/2018 08:00	AEH

#### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.

18-138-0004 **Page:** 2 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project : Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

Purchase Order:

Report Date: 05/22/2018

**Date Received:** 05/18/2018

REPORT OF ANALYSIS

Date Sampled :

Lab Number: 16085 Sample Id: #2

Analysis	Result	Quantitation Limit	Method	Test Started	Analyst
ECe, dS/m	12.6	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	3.16		SATURATED PASTE	05/21/2018 08:00	AEH

### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.

18-138-0004 **Page:** 3 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project : Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

Purchase Order:

Report Date: 05/22/2018

**Date Received:** 05/18/2018

REPORT OF ANALYSIS

Date Sampled :

Lab Number: 16086 Sample Id: #3

Analysis	Result	Quantitation Limit	Method	Date and Time Test Started	Analyst
ECe, dS/m	15.8	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	2.94		SATURATED PASTE	05/21/2018 08:00	AEH

### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.

18-138-0004 **Page:** 4 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project : Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

Purchase Order:

Report Date: 05/22/2018

**Date Received:** 05/18/2018

REPORT OF ANALYSIS

Date Sampled :

Lab Number: 16087 Sample Id: #4

Analysis	Result	Quantitation Limit	Method	Test Started	Analyst
ECe, dS/m	19.3	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	2.78		SATURATED PASTE	05/21/2018 08:00	AEH

### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.

18-138-0004 **Page:** 5 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project : Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

Purchase Order:

Report Date: 05/22/2018

**Date Received:** 05/18/2018

REPORT OF ANALYSIS

Date Sampled :

Lab Number: 16088 Sample Id: #5

Analysis	Result	Quantitation Limit	Method	Test Started	Analyst
ECe, dS/m	15.1	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	3.94		SATURATED PASTE	05/21/2018 08:00	AEH

### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.

18-138-0004 **Page:** 6 of 6

**Account Number** 

00914

Send To: Pacific Restoration Group

PO Box 429

Perris, CA 92572

Project : Sunshine Landfill

Waypoint. W

4741 East Hunter Ave. Suite A Anaheim, CA 92807 Main 714-282-8777 ° Fax 714-282-8575 www.waypointanalytical.com

**Purchase Order:** 

Report Date: 05/22/2018

**Date Received:** 05/18/2018

REPORT OF ANALYSIS

Date Sampled :

Lab Number: 16089 Sample Id: #6

Analysis	Result	Quantitation Limit	Method	Date and Time Test Started	Analyst
ECe, dS/m	13.5	0.100	SATURATED PASTE	05/21/2018 08:00	AEH
pH, s.u.	3.16		SATURATED PASTE	05/21/2018 08:00	AEH

#### Method Reference:

Methods of Soil Analysis, Part 3 - Chemical Methods, 2nd Ed. Rev. Soil Science Society of America, Black, C.A et al. 1982, p. 420.



Photo Station #1 - July 2017 (East)



Photo Station #1 - July 2018 (East)



Photo Station #1 - July 2017 (North)



Photo Station #1 - July 2018 (North)



Photo Station #1 - July 2017 (West)



Photo Station #1 - July 2018 (West)



Photo Station #2 - July 2017 (East)



Photo Station #2 - July 2018 (East)



Photo Station #2 - July 2017 (North)



Photo Station #2 - July 2018 (North)



Photo Station #2 - July 2017 (South)



Photo Station #2 - July 2018 (South)



Photo Station #3 - July 2017 (East)



Photo Station #3 - July 2018 (East)



Photo Station #3 - july 2017 (North)



Photo Station #3 - July 2018 (North)



Photo Station #3 - July 2017 (West)



Photo Station #3 - July 2018 (West)



Photo Station #4 - July 2017 (South)



Photo Station #4 - July 2017 (East)



Photo Station #4 - July 2017 (West)



Photo Station #4 - July 2018 (South)



Photo Station #4 - July 2018 (East)



Photo Station #4 - July 2018 (West)



Photo Station #5 - July 2017 (East)



Photo Station #5 - July 2018 (East)



Photo Station #5 - July 2017 (North)



Photo Station #5 - July 2018 (North)



Photo Station #5 - July 2017 (West)



Photo Station #5 - July 2018 (West)



Photo Station #6 - July 2017 (East)



Photo Station #6 - July 2018 (East)



Photo Station #6 - July 2017 (North)



Photo Station #6 - July 2018 (North)



Photo Station #6 - July 2017 (West)



Photo Station #6 - July 2018 (West)



Photo Station #7 - July 2017 (South)



Photo Station #7 - July 2018 (South)



Photo Station #7 - July 2017 (West)



Photo Station #7 - July 2018 (West)



Photo Station #7 - July 2017 (North)



Photo Station #7 - July 2018 (North)



Photo Station #8 - July 2017 (East)



Photo Station #8 - July 2018 (East)



Photo Station #8 - July 2017 (North)



Photo Station #8 - July 2018 (North)



Photo Station #8 - July 2017 (West)



Photo Station #8 - July 2018 (West)



Photo Station #9 - July 2017 (East)



Photo Station #9 - July 2018 (East)



Photo Station #9 - July 2017 (South)



Photo Station #9 - July 2018 (North)



Photo Station #9 - July 2017 (West)



Photo Station #9 - July 2018 (West)





# memorandum

date July 29, 2018

to Tuong-phu Ngo, Environmental Manager, Republic Services

from Greg Ainsworth, Consulting Biologist

subject Coastal Sage Scrub City South C Trial Plot Monitoring Report, Sunshine Canyon Landfill – 2<sup>nd</sup>

Quarter, 2018

## INTRODUCTION

On August 23, 2018, biologist Greg Ainsworth monitored the coastal sage scrub revegetation area at the Landfill's City South 'C' Trial Plot, which constitutes the 2<sup>nd</sup> quarter monitoring of the trial plot for 2018. The sample methodology generally followed the *Methodology for Monitoring Percent Cover and Species Richness within Each Seeded Application Method on the Coastal Sage Scrub Pilot Project at the Sunshine Canyon Landfill (JMA, April 23, 2014)*. Quadrat sampling of the sage pilot study area consists of four, 50-meter quadrats that are randomly sampled within each of the following three seeded areas: hydroseed, imprint and hand broadcast. The quadrats were randomly selected prior to the first initial monitoring event from a grid that was placed over the entire trial plot, and each quadrat is delineated in the field with wooden stakes. As shown on the attached planting plan, each quadrat that was sampled was given a corresponding letter from A-L.

A total of 200 meters were sampled for each of the three seeded areas and the following data was collected in each quadrat that was sampled:

- Percent basil cover (shrubs) –Visual estimate of the amount of basil cover within each quadrat for all shrub species.
- **Percent basil cover (herbs)** Visual estimate of the amount of basil cover within each quadrat for all herb species.
- **Percent bare ground** Visual estimate of the amount of available bare ground with no vegetation, but suitable for plant growth.
- **Percent rock or other** Visual estimate of the amount of unavailable ground for supporting plant growth. Inhibitors generally included rocks and boulders, irrigation lines and valve boxes, and mulch.
- **Percent canopy** Visual estimate of the percent canopy of each shrub and herbaceous species.
- **Photographs** A photograph was taken from the southwest corner (facing northeast) of each quadrat.

To obtain estimate cover of each species, the point intercept method was used, which consisted of data collection points every 0.5 meter along the perimeter of each quadrat. Sampling began at the southwest corner of each quadrat and continued around the quadrat in a clockwise direction. The species located precisely at every 0.5-meter point was tallied, including areas of bare ground, rock and other.

## **RESULTS**

Below are the average data collected for the hydroseed, imprint, and hand broadcast application areas. The number in parenthesis represents the previous quarterly monitoring results.

# **Quadrat Sampling:**

## Average Hydroseed - Quadrats A, B, C, D

Percent basil cover (shrubs) – 17% (17%)

Percent basil cover (herbs) – 17% (17%)

Percent bare ground – 44% (44%)

Percent rock or other -5% (5%)

Percent canopy (shrub) – 39% (50%)

Percent canopy (herb) -9% (8%)

## Average Imprint - Quadrats E, F, GH

Percent basil cover (shrubs) – 24% (24%)

Percent basil cover (herbs) – 11% (11%)

Percent bare ground – 43% (43%)

Percent rock or other -8% (8%)

Percent canopy (shrub) – 36% (41%)

Percent canopy (herb) -20% (20%)

## Average Hand Broadcast – Quadrats I, J, K L (average)

Percent basil cover (shrubs) – 26% (26%)

Percent basil cover (herbs) -23% (23%)

Percent bare ground – 18% (18%)

Percent rock or other -3% (5%)

Percent canopy (shrub) – 46% (58%)

Percent canopy (herb) – 24% (27%)

# **Point Intercept:**

The representation of each species within a quadrat was estimated by broad cover classes (<1%, 1-5%, 5-25%, 25-50%, 50-75% and >75%). The percent cover of each species based on the point intercept method is as follows:

# Hydroseed- Quadrats A, B, C, D (average)

Species Acmispon glaber Adenostema fasciculatum	% Cover Shrub	% Cover Herb
Achillia mellifoluim		
Artemisia californica	1%	
Atriplex lentiformis	14%	
Atriplex polycarpa	20%	
Atriplex spinosa	1%	
Baccharis pilularis		
Encelia californica	5%	
Eschscholzia californica		
Leymus triticoides		
Mimulus aurantiacus longiflorus		
Nasella pulchra		
Other herb		2%
Salvia mellifera		
Sisyrinchium bellum		
Vulpia microstachys		
Echinochloa crus-galli		
Salsola kali		3%
Hordeum vulgare		4%
Bromus sp.		3%
Hirshfeldia incana		3%

# Imprint – Quadrats E, F, G H (average)

Species	% Cover Shrub	% Cover Herb
Adenostema fasciculatum		
Achillia mellifoluim		
Artemisia californica		
Atriplex lentiformis	14%	
Atriplex polycarpa	17%	
Atriplex spinosa	1%	
Baccharis pilularis		
Encelia californica	2%	
Eschscholzia californica		
Eriogonum fasciculatum		
Leymus triticoides		
Mimulus aurantiacus longiflorus		
Nasella pulchra		
Sisyrinchium bellum		
Salvia apiana		

Salvia leucophylla	1%	
Salvia mellifera		
Echinochloa crus-galli		
Salsola kali		2%
Bromus sp.		15%
Hirshfeldia incana		3%
Centaurea melitensis		
Leymus triticoides		
Other herb		1%

## Hand Broadcast - Quadrats I, J, K L (average)

Species	% Cover Shrub	% Cover Herb
Adenostema fasciculatum	1%	
Achillia mellifoluim		
Artemisia californica	1%	
Atriplex lentiformis	15%	
Atriplex polycarpa	13%	
Atriplex spinosa	1%	
Baccharis pilularis	1%	
Encelia californica	7%	
Eriogonum fasciculatum		
Eschscholzia californica		
Leymus triticoides		9%
Mimulus aurantiacus longiflorus		
Nasella pulchra		
Other herb		
Salvia apiana		
Salvia leucophylla	1%	
Salvia mellifera	1%	
Sisyrinchium bellum		
Hirshfeldia incana		9%
Vulpia microstachys		
Salsola kali		3%
Bromus sp.		17%

## **DISCUSSION**

There was not a substantial change in the density or richness of species within the pilot study area compared to the 1<sup>st</sup> quarter monitoring period of 2018. It appears that weed control has not been conducted, based on the increase of non-native weeds throughout the pilot study area. Most notably, mats of dense brome grass (*Bromus sp.*) have developed in several of the quadrats, including an increase of mustard (*Hershfeldia incana*) since the last monitoring visit. These non-natives have dropped seed and are currently senesced. As depicted in several of the photos (attached), the density much of the *Atriplex lentiformis* has chlorotic leaves and is entering seasonal dormancy. This species has the highest amount of seedlings throughout the pilot study area and is of highest concentration.

Quadrats H, I and L have the greatest amount of relative cover, mostly comprised of *A. lentiformis and A. polycarpa*, because these plots are located at a low, relatively flat portion of the pilot study area, where water generally accumulates after rain events. The hand broadcast seeding method has the highest percentage of shrub canopy cover (i.e., *A. lentiformis*) compared to hydroseed and imprint seeding methods. That said, the northwest portion of the hand broadcast area (quadrats I and J) is at a low-point compared to the rest of the pilot study area, and as indicated above, water tends to pool in this area and therefore has the greatest density of vegetation compared to other areas. As noted in past monitoring reports, both the quadrat method and the point intercept method confirm that *A. lentiformis* has the highest relative cover of all plant species in the pilot study site, with *A. polycarpa* as a co-dominant. The qualitative monitoring results also confirm that these species are of highest abundance. Selective thinning of *Atriplex* in select areas will create openings and opportunities for natural recruitment and establishment of other native shrub species. Photographs of each quadrat are provided on the following pages, as well as the raw data obtained within each quadrat sampled.



# **Photograph Log**



Quadrat A. Facing northeast from southwest corner.



Quadrat B. Facing northeast from southwest corner.



Quadrat C. Facing northeast from southwest corner.



Quadrat D. Facing northeast from southwest corner.



Quadrat E. Facing northeast from southwest corner.



Quadrat F. Facing northeast from southwest corner.



Quadrat G. Facing northeast from southwest corner.



Quadrat H. Facing northeast from southwest corner.



Quadrat I. Facing northeast from southwest corner.



Quadrat J. Facing northeast from southwest corner.



Quadrat K. Facing northeast from southwest corner.



Quadrat L. Facing northeast from southwest corner.



## **Quadrat Method: Raw Data**


Quadrat A	Species	Size (sq. meters)	% basal (shrub)	% basal (herb.)	% Bare	% Rock/ unusabl	% canopy	% canopy
	- P PC -		120/	250/	250/	e	(shrub)	(herb.)
	Encelia california		12%	35%	25%	2%	7%	
	Atriplex lentiformis						5%	
	Atriplex polycarpa						38%	400/
	Bromus sp							40%
Quadrat B	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
		meters)	(shrub)	(herb.)		unusabl e	canopy (shrub)	canopy (herb.)
	Encelia california		25%	15%	35%	2%	8%	
	Atriplex lentiformis						14%	
	Atriplex polycarpa						10%	
	Russian thistle							2%
	Bromus sp.							10%
	Mustard							10%
Quadrat C	Species	Size (sq. meters)	% basal (shrub)	% basal (herb.)	% Bare	% Rock/ unusabl e	% canopy (shrub)	% canopy (herb.)
	Atriplex lentiformis		11%	2%	75%	4%	2%	
	Atriplex polycarpa						13%	
	Atriplex spinosa						1%	
	Black sage						2%	
	Bromus sp.							3%
Quadrat D	Species	Size (sq. meters)	% basal (shrub)	% basal (herb.)	% Bare	% Rock/ unusabl e	% canopy (shrub)	% canopy (herb.)
	Encelia california		20%	15%	40%	3%	12%	(1101.0.)
	Atriplex lentiformis		20,0	2576	1070	0,0	18%	
	Atriplex polycarpa						8%	
	Artemisia california						3%	
	Tocalote						370	3%
	Bromus sp.							3%
	Mustard							12%
	Russian thistle							4%
	Deerweed							3
AVERAGE	200004		17%	17%	44%	3%	39%	9%
Quadrat E	Species	Size (sq. meters)	% basal (shrub)	% basal (herb.)	% Bare	% Rock/ unusabl	% canopy	% canopy
		metersy				е	(shrub)	(herb.)
	Atriplex lentiformis		20%	5%	50%	4%	14%	
	Atriplex polycarpa					ļ	12%	
	Encelia california					1	4%	
	Atriplex spinosa					1	3%	
	Mustard							8%
	bromus sp.							10%


Quadrat F	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
Quadrat F	Species	meters)	(shrub)	(herb.)	70 Daie	unusabl	canopy	canopy
		ilicters)	(3111 00)	(HCTD.)		e	(shrub)	(herb.)
	Atriplex lentiformis		18%	25%	55%	5%	14%	(Herb.)
	Atriplex polycarpa		1870	2370	3370	370	19%	
							1970	30%
	Bromus sp.							
	Russian thistle							1%
0 1 10	Purple nightshade	6: /	0/ 1 1	0/1 1	0/ 5	0/ 5 1 /	0/	1%
Quadrat G	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
		meters)	(shrub)	(herb.)		unusabl	canopy (shrub)	canopy (herb.)
	Atriplex lentiformis		25%	10%	35%	e 3%	5%	(Herb.)
			2370	10%	33%	370	23%	
	Atriplex polycarpa Encelia california							
							3%	4.50/
	Bromus sp.					ļ		16%
Quadrat H	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
		meters)	(shrub)	(herb.)		unusabl	canopy	canopy
	Abrial landifamaia		220/	20/	200/	e 200/	(shrub)	(herb.)
	Atriplex lentiformis		32%	3%	30%	20%	25%	
	Atriplex polycarpa						17%	
	Encelia california						4%	
	Purple sage						2%	
	Mustard							5%
AVERAGE			24%	11%	43%	8%	36%	20%
Quadrat I	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
		meters)	(shrub)	(herb.)		unusabl	canopy	canopy
						е	(shrub)	(herb.)
	Atriplex lentiformis		47%	30%	5%	2%	18%	
	Atriplex polycarpa						12%	
	Encelia california						8%	
	Purple sage						1%	
	Black sage						1%	
	Artemisia california						1%	
	Bromus sp.							24%
	Mustard							10%
Quadrat J	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
	1	meters)	(shrub)	(herb.)		unusabl	canopy	canopy
						е	(shrub)	(herb.)
	Atriplex lentiformis		25%	35%	5%	2%	24%	
	Atriplex polycarpa						3%	
	Atriplex spinosa						1%	
	Encelia california						12%	
	bromus sp.							40%
	Mustard							6%
	Russian thistle					1	1	1%
Quadrat K	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
Quadrat K	эрсысэ	meters)	(shrub)	(herb.)	70 Daic	unusabl	canopy	canopy
			(3111 010)	()		e	(shrub)	(herb.)
	Atriplex polycarpa		10%	25%	27%	3%	18%	()
	Artemisia california		20,0			10,0	2%	
	Atriplex lentiformis			+		+	2%	
	Coyote bush					+	2%	
	-				1	1	2/0	+
	Leymus triticoides							27%


Quadrat L	Species	Size (sq.	% basal	% basal	% Bare	% Rock/	%	%
		meters)	(shrub)	(herb.)		unusabl	canopy	canopy
						е	(shrub)	(herb.)
	Atriplex polycarpa		22%	3%	35%	3%	10%	
	Atriplex lentiformis						12%	
	Artemisia california						1%	
	Encelia california						15%	
	Deerweed						1%	
	Mustard							8%
	bromus sp.							3%
	Leymus triticoides							1%
AVERAGE			26%	23%	18%	3%	46%	24%



City South 'C' Trial Plot Planting Plan and Quadrat Layout					







DATE DESCRIPTION APPROVED BY DATE OF ISSUE: \_\_\_\_APRIL\_2018 DESIGNED BY: DESCRIPTION DRAWN2 DESCRIPTION5 DRAWN5 DESCRIPTION6 DRAWN6 APPROVED BY: C\_BARRETT



Geo-Logic

2777 E. GUASTI RD. ONTARIO, CA 91761 909) 626-2282 www.geo-logic.com

ST.
REPUBLIC

SUNSHINE CANYON LANDFILL SYLMAR, CALIFORNIA

SITE VEGETATION STATUS AND ACTIVITY

Q2 2018

PROJECT NO.

DWG NO.