

COUNTY OF LOS ANGELES DEPARTMENT OF PUBLIC WORKS BUILDING AND SAFETY DIVISION & LAND DEVELOPMENT DIVISION LOCAL STORM WATER POLLUTION PREVENTION PLANS (LOCAL SWPPP) AND WET WEATHER EROSION CONTROL PLANS (WWECP) CORRECTION SHEET

GRADING/PLAN CHECK NO.	DISTRICT NO	TRACT/PM	WDID NO. (SITES > 1 ACRE)	
SITE ADDRESS			CITY/AREA	
ENGINEER/ APPLICANT		TELEPHONE NO.		
OWNER		TELEPHONE NO.		
DISTURBED AREA (ACRES)	PLAN CHECKER	ENTRY DATE	STORM SEASON	

In compliance with the County of Los Angeles National Pollution Discharge Elimination System (NPDES) Permit, Title 12.80 - Environmental Protection Code, and Title 26 - Building Code, all construction sites are required to implement Best Management Practices (BMPs) to control erosion, debris, and construction-related pollutants.

The following Best Management Practices (BMPs) handbooks provide specific guidance on selecting BMP which must be implemented on all construction sites.

- "County of Los Angeles Contractor's Guide to Best Management Practices" August 1996
 Handbook is available at:
 County of Los Angeles Department of Public Works
 Cashiers Office Lobby
 900 South Fremont Avenue
 Alhambra, CA 91802 Phone No.: (626) 458-6959
- "California Storm Water BMP Handbook Construction" January 2003
 Handbook is available at www.cabmphandbooks.com

Local Storm Water Pollution Prevention Plans (LSWPPP) are year-round BMPs measures that must be incorporated into the construction plans and activities where the disturbed area is one-acre or more. All BMPs must be detailed on the LSWPPP or reference standard details found in the "California Storm Water BMP Construction Handbook."

- The LSWPPP plan must include appropriate BMPs for: General Site Management, Construction Materials and Waste Management, and Erosion and Sediment Controls. Erosion and Sediment Control BMPs must be provided for wet and dry seasons. (A LSWPPP is required for all sites with a disturbed area one-acre or more).
- To control site erosion and sediments a Wet Weather Erosion Control Plan (WWECP) must be submitted (or revised) every year to reflect site conditions at the start of the rainy season October 15. Grading and Building plans in for plan check, which will have construction work occurring during the rainy season, will not be permitted until WWECP are submitted and approved. Details for WWECP may be indicated on the LSWPPP or submitted as separate plans.
- For sites where the disturbed area is one acre or more, applicants must file a Notice of Intent (NOI) and a State SWPPP and obtain a Waste Discharge Identification number (WDID No.) with the State Water Resources Control Board, Division of Water Quality, 1001 I Street, Sacramento CA 95814, Mailing address: P.O. Box 1977, Sacramento CA 95812-1977, (916) 341-5536, FAX (916) 341-5543. Applicants must provide and label State WDID No. on the title sheet of Local SWPPP/WWECP. Submitting a State SWPPP does not exempt an applicant from submitting and obtaining approval for a Local Storm Water Pollution Prevention Plan.

1.	Corrections are required for circled item numbers. All corrections and comments identified on the returned check print must be incorporated into the plans. Revised plans must be resubmitted for review.				
2.	Return this review sheet along with check print, revised plans, specifications, and all requested supporting information.				
3.	When responding to corrections or comments, a separate sheet of detailed explanation of corrections is encouraged.				
4.	Your plans have been reviewed by Plan checker is available for office hours and meetings from only. All other meetings must have a scheduled appointment. Please				
	phone ()	_ for questions and to schedule an appointment.			
<u>PL</u>	AN CHECK STATUS AND OUTST	ANDING CORRECTIONS:			
	information and correction signatures of California reconstruction Please return check page 1	ED, resubmitthree sets of revised LSWPPPs for review with a sa circled. LSWPPPs for grading projects must have "wet" stamps and gistered Civil Engineer on each page. Tint and supporting information with submittal. When updating a properties of previous approved plans must be provided.			
SUBMIT	TAL DATE	REVIEW DATE			
1					
2					
3					
COMMEN	TS:				

07/12/2005 2 of 12

REQUIREMENTS FOR LOCAL STORM WATER POLLUTION PREVENTION PLANS AND WET WEATHER EROSION CONTROL PLANS (LSWPPP/WWECP)

GENERAL PLAN REQUIREMENTS:

- 1. Submit three copies of Wet Weather Erosion Control (WWECP) and/or Local Storm Water Pollution Prevention Plan (Local SWPPP). Local SWPPPs for projects which require a grading permit, must be signed and stamped by a Civil Engineer prior to approval.
- 2. The Local SWPPP/WWECP must include the following:
 - 2.1 Title Page
 - 2.2 Site Map
 - 2.3 General Site Management BMP
 - 2.4 Construction Materials and Waste Management BMPs
 - 2.5 Erosion and Sediment Control BMPs
- Provide calculations for the sizing of all temporary drainage devices and sediment basins. All calculations
 must be signed and stamped by a Civil Engineer. Design flows must be based of an approved hydrology
 study or hydrology calculations provided.

TITLE PAGE REQUIREMENTS:

The following items must be included on the Local SWPPP/WWECP Title Page:

- 4. Title Blocks With project name, address, and grading or building plan check number.

 Engineering company name, address, and phone number. Developer/Owner name, address, and phone number. Provide contact information for contractor.
- General Notes See attached General Notes. All applicable notes must be included and signed as applicable. General Note No. 20 may be submitted as a separate document. See enclosed attachment.
- 6. Location Maps Project location must be identified with a Vicinity Map and Site Index Map, which include north arrow and scale as applicable.

SITE PLAN REQUIREMENTS:

- 7. Provide detailed site plans showing the location of all proposed BMPs. Site plans should use approved grading plans or building site plans topography. Site plans must reflect the site conditions at the beginning of each rainy season and be updated annually if construction continues through the following rainy season.
- 8. Identify and label all existing and proposed drainage structures. Label drainage devices including storm drains and catch basins/inlet structures which are to be completed by November 1.
- 9. Label all existing and proposed streets. Identify all streets which are paved or will be paved by November 1.
- 10. Identify and label existing and proposed property lines.
- 11. Provide name, location, and description of any environmentally sensitive areas located in or adjacent to the project.
- 12. Identify graded slope surfaces that have been disturbed and are denuded of natural vegetation. All disturbed slopes must be stabilized so as to inhibit erosion by wind and water.

07/12/2005 3 of 12

GENERAL SITE MANAGEMENT BMPs:

- 13. Show vehicle equipment areas for cleaning, fueling, and maintenance. Identify BMPs proposed for spill prevention and containment.
- Show location of site entrances and identify BMPs proposed to control site entrance (Tracking Control).

CONSTRUCTION MATERIALS AND WASTE MANAGEMENT BMPs:

- 15. Show location of material delivery and storage area(s).
- 16. Identify the proposed methods of spill prevention and controls on plans.
- 17. Show location of designated waste collection area on plans.
- 18. Locate concrete truck washout area on plan. This area must be at least 50 feet from storm drains, open ditches, or water bodies. Runoff from this area must be controlled. Identify any berms or pits proposed for containment.

EROSION AND SEDIMENT CONTROL BMPs

- 19. Wet season erosion control plans must be revised and approved prior to each rainy season throughout the site grading operations.
- 20. Erosion control devices must be designed and incorporated in the plans to prevent debris flows onto adjacent properties, adjacent roadways, and into natural drainage courses.
- 21. Indicate on plans all applicable storm water erosion control devices, including but not limited to: Earth dike, temporary drains and swales, slope drain, outlet protection, and check dams.
- 22. Add to plans all applicable erosion and sediment control details. Refer to California Storm Water BMP Construction Handbook. Standard BMPs indicated in the California Storm Water BMP Construction Handbook do not have to be shown the plans; however, all information associated with these details, required for construction, must be identified on the plans, this includes dimensions, elevations, and types of materials.
- 23. On unpaved streets, Sandbag check dams should be provided in accordance with the following minimum spacing, unless calculations are submitted to justify increased spacing:

SLOPECHECK DAM INTERVALLess than 5%100 feet on center5% to 10%50 feet on centerGreater than 10%25 feet on center

- 24. For interim erosion control plans, desilting facilities will be required where drainage devices are not operational and slopes have not been established.
- 25. Provide appropriate devices where flows are concentrated, and specify measures to ensure the discharge is reasonably free of pollutants and sediments. Examples of recommended locations are: at property lines to protect adjacent properties, roadways, natural drainage courses, and at energy dissipaters.
- 26. Provide a dike to direct flow to sediment basin or sediment pits. Dike must be lined with concrete, sandbags, or other non-erodible materials.
- On plans, indicate locations where irrigation systems are in operation and slope planting has been established.

Outline the limits of the drainage and graded area and indicate proposed devices to control sediment-laden runoff. A sediment trap or a sediment basin may be used. See California Storm Water BMP Construction Handbook for design criteria. Submit calculation to demonstrate that minimum design requirements are met or exceeded. Plans must show required and provided storage rates. Flow rates must be based on an approved hydrology study.

STORMWATER POLLUTION PREVENTION PLAN (SWPPP) \ WET WEATHER EROSION CONTROL (WWECP) GENERAL NOTES:

1.	In case of emergency, call	(Responsible Person)	at	(24-Hour telephone)
		Please fill in name and number		

- A stand-by crew for emergency work shall be available at all times during the rainy season (November 1 to April 15). Necessary materials shall be available on-site and stockpiled at convenient locations to facilitate rapid construction of emergency devices when rain is imminent.
- 3. Erosion control devices shown on this plan may be removed when approved by the Building Official if the grading operation has progressed to the point where they are no longer required.
- 4. Graded areas adjacent to fill slopes located at the site perimeter must drain away from the top of slope at the conclusion of each working day. All loose soils and debris that may create a potential hazard to off-site property shall be stabilized or removed from the site on a daily basis.
- 5. All silt and debris shall be removed from all devices within 24 hours after each rainstorm and be disposed of properly.
- 6. A guard shall be posted on the site whenever the depth of water in any device exceeds two feet. The device shall be drained or pumped dry within 24 hours after each rainstorm. Pumping and draining of all basins and drainage devices must comply must comply with the appropriate BMP for dewatering operations.
- 7. The placement of additional devices to reduce erosion damage and contain pollutants within the site is left to the discretion of the Field Engineer. Additional devices as needed shall be installed to retain sediments and other pollutants on site.
- 8. Desilting basins may not be removed or made inoperable between November 1 and April 15 of the following year without the approval of the Building Official.
- 9. Storm Water Pollution and Erosion Control devices are to be modified, as needed, as the project progresses, the design and placement of these devices is the responsibility of the field engineer. Plans representing changes must be submitted for approval if requested by the Building Official.
- 10. Every effort should be made to eliminate the discharge of non-storm water from the project sites at all times.
- 11. Eroded sediments and other pollutants must be retained on-site and may not be transported from the site via sheet flow, swales, area drains, natural drainage courses, or wind.
- 12. Stockpiles of earth and other construction-related materials must be protected from being transported from the site by the forces of wind or water.
- 13. Fuels, oils, solvents, and other toxic materials must be stored in accordance with their listing and are not to contaminate the soils and surface waters. All approved storage containers are to be protected from the weather. Spills must be cleaned up immediately and disposed of in a proper manner. Spills may not be washed into the drainage system.
- 14. Excess or waste concrete may not be washed into the public way or any other drainage system. Provisions shall be made to retain concrete wastes on-site until they can be disposed of as solid waste.

07/12/2005 5 of 12

- 15. Developers/contractors are responsible to inspect all Erosion Control Devices and BMPs are installed and functioning properly if there is a 40% chance of 0.25 inches or greater of predicted precipitation, and after actual precipitation. A construction site inspection checklist and inspection log shall be maintained at the project site at all times and available for review by the Building Official (copies of the self-inspection check list and inspection logs are available upon request).
- 16. Trash and construction-related solid wastes must be deposited into a covered receptacle to prevent contamination of rainwater and dispersal by wind.
- 17. Sediments and other materials may not be tracked from the site by vehicle traffic. The construction entrance roadways must be stabilized so as to inhibit sediments from being deposited into the public way. Accidental depositions must be swept up immediately and may not be washed down by rain or other means.
- 18. Any slopes with disturbed soils or denuded of vegetation must be stabilized so as to inhibit erosion by wind and water.

19.	impacts of this project's construction activities on aware that the selected BMPs must be installed,	ed appropriate BMPs to effectively minimize the negative storm water quality. The project owner and contractor are monitored, and maintained to ensure their effectiveness. redundant or deemed not applicable to the proposed
	Civil Engineers/Architects Signature	Date

20. The following notes must be on the plan (or submitted as a separate document - prior to plan approval).

As the project owner or authorized agent of the owner, I have read and understand the requirements to control storm water pollution from sediments, erosion, and construction materials, and I certify that I will comply with these requirements. I, or my representative, contractor, developer, or Engineer will make certain that all BMP shown on this plan will be fully implemented, and all erosion control devices will be kept clean and functioning. Periodic inspections of the BMPs will be conducted and a current log, specifying the exact nature of the inspection and any remedial measures, will be kept at the construction site at all times and will be available for the review by the Building Official.

As the project owner or authorized agent of the owner, "I certify that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is true, accurate, and complete. I am aware that submitting false and/or inaccurate information, failing to update the Local SWPPP to reflect current conditions, or failing to properly and/or adequately implement the Local SWPPP may result in revocation of grading and/or other permits or other sanctions provided by law."

Owner or Authorized Representative (Permitee)	Date

21. The following BMPs from the "California Storm Water BMP Construction Handbook" – January 2003, must be implemented for all construction activities as applicable. BMPs from the "California Storm Water BMP Handbook" - March 1993 may be used if detail is indicated. Additional measures may be required if deemed appropriate by County inspectors.

EROSION CONTROL

- EC1 SCHEDULING
- EC2 PRESERVATION OF EXISTING VEGETATION
- EC3 HYDRAULIC MULCH
- EC4 HYDROSEEDING
- EC5 SOIL BINDERS
- EC6 STRAW MULCH
- EC7 GEOTEXTILES & MATS
- EC8 WOOD MULCHING
- EC9 EARTH DIKES AND DRAINAGE SWALES
- EC10 VELOCITY DISSIPATION DEVICES
- EC11 SLOPE DRAINS
- EC12 STREAMBANK STABILIZATION
- EC13 POLYACRYLAMIDE

TEMPORARY SEDIMENT CONTROL

- SE1 SILT FENCE
- SE2 SEDIMENT BASIN
- SE3 SEDIMENT TRAP
- SE4 CHECK DAM
- SE5 FIBER ROLLS
- SE6 GRAVEL BAG BERM
- SE7 STREET SWEEPING AND VACUUMING
- SE8 SANDBAG BARRIER
- SE9 STRAW BALE BARRIER
- SE10 STORM DRAIN INLET PROTECTION

WIND EROSION CONTROL

WE1 – WIND EROSION CONTROL

EQUIPMENT TRACKING CONTROL

- TC1 STABILIZED CONSTRUCTION ENTRANCE EXIT
- TC2 STABILIZED CONSTRUCTION ROADWAY
- TC3 ENTRANCE/OUTLET TIRE WASH

NON-STORMWATER MANAGEMENT

- NS1 WATER CONSERVATION PRACTICES
- NS2 DEWATERING OPERATIONS
- NS3 PAVING AND GRINDING OPERATIONS
- NS4 TEMPORARY STREAM CROSSING
- NS5 CLEAR WATER DIVERSION
- NS6 ILLICIT CONNECTION/DISCHARGE
- NS7 POTABLE WATER/IRRIGATION
- NS8 VEHICLE AND EQUIPMENT CLEANING
- NS9 VEHICLE AND EQUIPMENT FUELING
- NS10 VEHICLE AND EQUIPMENT MAINTENANCE
- NS11 PILE DRIVING OPERATIONS
- NS12 CONCRETE CURING

NON-STORMWATER MANAGEMENT (CONT.)

- NS13 CONCRETE FINISHING
- NS14 MATERIAL AND EQUIPMENT USE
- NS15 DEMOLITION ADJACENT TO WATER
- NS16 TEMPORARY BATCH PLANTS

WASTE MANAGEMENT & MATERIAL POLLUTION CONTROL

- WM1 MATERIAL DELIVERY AND STORAGE
- WM2 MATERIAL USE
- WM3 STOCKPILE MANAGEMENT
- WM4 SPILL PREVENTION AND CONTROL
- WM5 SOLID WASTE MANAGEMENT
- WM6 HAZARDOUS WASTE MANAGEMENT
- WM7 CONTAMINATION SOIL MANAGEMENT
- WM8 CONCRETE WASTE MANAGEMENT
- WM9 SANITARY/SEPTIC WASTE MANAGEMENT
- WM10 LIQUID WASTE MANAGEMENT

OWNERS STATEMENT OF UNDERSTANDING:

The following statement must be a note on the LSWPPP plans or submitted as a separate document prior to plan approval.

As the project owner or authorized agent of the owner, I have read and understand the requirements to control storm water pollution from sediments, erosion, and construction materials, and I certify that I will comply with these requirements. I, or my representative, contractor, developer, or Engineer will make certain that all BMP (BMPs) shown on this plan will be fully implemented, and all erosion control devices will be kept clean and functioning. Periodic inspections of the BMPs will be conducted, and a current log, specifying the exact nature of the inspection and any remedial measures, will be kept at the construction site at all times and will be available for the review by the Building Official.

As the project owner or authorized agent of the owner, "I certify that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is true, accurate, and complete. I am aware that submitting false and/or inaccurate information, failing to update the Local SWPPP to reflect current conditions, or failing to properly and/or adequately implement the Local SWPPP may result in revocation of grading and/or other permits or other sanctions provided by law."

Owner or Authorized Representative (Permitee)	Date

07/12/2005 8 of 12

Developers/Contractors Self Inspection Review sheet

Developers/contractors are responsible to inspect all Erosion Control Devices and BMPs are installed and functioning properly if there is a 40% chance of 0.25 inches or greater of predicted precipitation, and after actual precipitation. A construction site inspection checklist and inspection log shall be maintained at the project site at all times and available for review by the Building Official.

07/12/2005 9 of 12

DEVELOPERS/CONTRACTOR SELF-INSPECTION FORM

INSPECTION LOG

The site shall be inspected before storm events with a 40% chance of 0.25 inches or greater of predicted precipitation, and after actual precipitation, and documented on the Construction Site Inspection Checklist Form. Incidents of noncompliance must be reported to the Field Engineer. A log of all inspections, as shown below, should be kept current and maintained at the job sites at all times.

1		T			
		TYPE OF INSPECTION		Observations - if post-storm - inspection, note size of storm in inches	
Date	Inspector	Routine	Pre-storm	Post-storm	of storm in inches
	•				

07/12/2005 10 of 12

CONSTRUCTION SITE INSPECTION CHECKLIST

Inspected By:				
Project:				
Contractor:				
Date:				
Check "Yes" or "No	" or "N/A" if not	applicable.		
YES	NO	N/A		
			1.	Has there been rain at the site since the last inspection?
			2.	Are all sediment barriers (e.g., sandbags, straw bales, and silt fences) in place in accordance with the Plan and are they functioning prop
			3.	If present, are all exposed slopes protected from erosion through the implementation of acceptable soil stabilization practices?
			4.	If present, are all sediment traps/basins installed and functioning properly?
			5.	Are all material handling and storage areas reasonably clean and free of spills, leaks, or other deleterious materials?
			6.	Are all equipment storage and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious materials?
			7.	Are all materials and equipment properly covered?
			8.	Are all external discharge points (i.e., outfalls) reasonably free of any noticeable pollutant discharges?
			9.	Are all internal discharge points (i.e., storm drain inlets) provided with inlet protection?
			10.	Are all external discharge points reasonably free of any significant erosion or sediment transport?
			11.	Are all BMPs identified on the Plan installed in the proper locations and according to the specifications for the Plan?
			12.	Are all structural control practices in good repair and maintained in functional order?

07/12/2005 11 of 12

Check "Yes" or "No" or "N/A" if not applicable.

YES	NO	N/A	
	0		13. Are all on-site traffic routes, parking, and storage of equipment and supplies restricted to areas designated in the Plan for those uses?
			14. Are all locations of temporary soil stockpiles or construction materials in approved areas and properly contained?
			15. Are all seeded or landscaped areas properly maintained?
		٥	16. Are sediment controls in place at discharge points from the site?
			17. Are slopes free of significant erosion?
	0		18. Are all points of ingress and egress from the site provided with stabilized construction entrances?
			19. Is sediment, debris, or mud being cleaned from public roads at intersections with site access roads?
			20. Does the Plan reflect current site conditions?