

Ramirez Canyon Pipeline Replacement (private road)

This project consists of replacing and relocating the existing 8 inch water main, approximately 1500 feet in length, along a private road from its intersection with Ramirez Canyon to its end with an above ground 8 inch water main to meet water supply and fire department standards. All water services and fire hydrants will be reconnected to the new water main. The existing water main will be abandoned in place and the temporary 2-inch line will be removed. This project began construction in January 2008 and was completed in August 2008.

