MAP OF
PROPERTY OF LOS ANGELES COUNTY
(O.R. 8180 - 118)
AT
N.E. CORNER FIRST & HILL STREETS

COUNTY SURVEYORS MAP Nº B-1004.

SCALE - 1 INCH = 20 FT.

JOB NUMBER 7687

J.E. ROCKHOLD - COUNTY SURVEYOR
SURVEYED - FEBRUARY - 1934.

BEARINGS ARE BASED ON THE BEARING OF BROADWAY PER C.S.B-695.

F.B. 87-67-73.

FIELD WORK BY.....HE.EVANS.
OFFICE WORK BY.....F.A.WOOD.
CHECKED BY.....A.H.DREW.

INDEX 2

FOR TOPOGRAPHIC MAP OF PORTION SEE C.S.B-1379
FOR LATER SURVEY SEE C.S.B-2312

HILL ST.

FIRST ST.

SECOND ST.

COURT

NORTH BROADWAY

N. 38° 25' 50" E. L.A. City Engineer's Center Line

35' Offset line to Center Line

S. 37° 59' 15" W. L.A. City Engineer's Center Line

8180-118

O.R.

M.R.

M.R.

1-489
32-7

2281

Found spike per L.B. 614-152. F.B. 87-69

Found leads & tacks per L.B. 614-152. F.B. 87-69

Set lead & tack F.B. 87-69

Set 2" iron pipe in concrete flush with surface, with brass cap marked F.B. 87-69

Found lead & tack 0.45' below surface. F.B. 87-70

Set lead & tack in concrete sidewalk, 0.45' below surface. F.B. 87-70

Set 2" iron pipe in concrete flush with surface, with brass cap marked F.B. 87-68

Set spike, washer & tin by tics per F.B. 714-70 F.B. 87-70

Set nail & tin F.B. 87-70

Set lead & tack by intersection. F.B. 87-70

Set lead & tack on stone footing. F.B. 87-70

Set lead & tack in walk F.B. 87-70

Set 2" iron pipe in concrete 3' below surface, with brass cap marked F.B. 87-88

Set nail & tin F.B. 87-70

Set lead & tack in chiseled 'X' on cement step. F.B. 87-71

Set lead & tack in top of stone wall F.B. 87-88

Set 2" iron pipe in concrete flush with surface, with brass cap marked F.B. 87-88

Set lead & tack in sidewalk. F.B. 87-88

Set brass cap in cement sidewalk. F.B. 87-88

Set lead & tack in sidewalk. F.B. 87-88

Set cut spike in walk by intersection F.B. 87-72

Set punch mark F.B. 87-72

Found lead & tack in curb on center line of Court St. produced, per F.B. 714-74. F.B. 87-72

Found square spike & tack in curb on center line of Broadway, on southerly line of Second St. per F.B. 412-12. F.B. 87-48

Found lead & tacks per L.B. 614-154. F.B. 87-68

Set lead & tack in sidewalk. F.B. 87-88

Set lead & tack in top of brick and concrete wall 0.4' above ground. 0.2' east of Court St. per M.R. 32-7. F.B. 87-68

Set 2" iron pipe in concrete flush with surface, with brass cap marked "Station" 0.2' east of Court St. per M.R. 32-7

Set 2" iron pipe in concrete flush with surface, with brass cap marked "Station" 0.2' west of Court St. per M.R. 32-7

Set 2" iron pipe in concrete flush with surface, with brass cap marked "Station"

Set 2" iron pipe in concrete flush with surface, with brass cap marked "Station" 0.2' west of Court St. per M.R. 32-7. F.B. 87-70

Set lead & tack in top of brick and concrete wall 0.4' above ground. 0.2' east of Court St. per M.R. 32-7. F.B. 87-68

Set lead & tack in walk by projection. 0.2' west of Court St. per M.R. 32-7. F.B. 87-70

Set lead & tack in walk by projection. 0.2' east of Court St. per M.R. 32-7. F.B. 87-70

Set lead & tack in walk F.B. 87-70

Set lead & tack F.B. 87-65, 87-68

Set 2" iron pipe in concrete flush with surface, with brass cap marked F.B.