F. B. 2894 Pg. 27

d by

k

Survey of

W. O. Tape No. St'd. °F

Surveyed by

Notes Date

Indexed

[redacted] microfilmed. April '85

F. B. 2894 ~~3344~~ PG. 29

Notes Ck'd by	Survey of Amarillo Beach L.S.
Map No.	W. 8°21'E Tape No. 140 St'd. 84 °F
Office Work	Surveyed by M. A. VanDoren
Checked	Notes Van Date
Date	Indexed

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

76F3098 S&E #247. 8-54

NOTE: SEE NEW FORM FOR AMARILLO BEACH LANDSLIDE STUDIES (7-22-66) HORIZONTAL CONTROL F.B. 3286 page's 6-7 & 8

Robert E. Dower
7-22-66

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

F.B. 2894 PG. 30

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	daily shear "A2"	total shear "A2"	daily shear "A2A"	total shear "A2A"
4/4/58	142.67	0.00	0.00	0.00	0.00	0.00	0.00
4/7/58	142.69	+0.02	+0.02	0.00	0.00	+0.14	+0.14
4/8/58	142.68	-0.01	+0.01	+0.01	+0.01	+0.10	+0.24
4/9/58	142.69	+0.01	+0.02	0.00	+0.01	+0.07	+0.31
4/10/58	142.69	0.00	+0.02	0.00	+0.01	+0.05	+0.36
4/11/58	142.69	0.00	+0.02	0.00	+0.01	+0.04	+0.40
4/14/58	142.69	0.00	+0.02	-0.01	0.00	+0.05	+0.45
4/15/58	142.69	0.00	+0.02	0.00	0.00	0.00	+0.45
4/16/58	142.69	0.00	+0.02	0.00	0.00	0.00	+0.45
4/17/58	142.69	0.00	+0.02	0.00	0.00	+0.02	+0.47
4/18/58	142.70	+0.01	+0.03	0.00	0.00	0.00	+0.47
4/21/58	142.69	-0.01	+0.02	0.00	0.00	+0.03	+0.50
4/22/58	142.70	+0.01	+0.03	0.00	0.00	0.00	+0.50
4/23/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.50
4/25/58	142.70	0.00	+0.03	0.00	0.00	+0.01	+0.51
	Note "A" line not Checked on 4/28/58 due to Const work						
4/29/58	"	"	"	4/29/58	"	"	"
4/30/58	No MEAS. DUE TO	CONST.		0.00	0.00	NO MEAS.	
5/1/58	142.70	0.00	+0.03	0.00	0.00	+0.01	+0.52
5/2/58	142.70	0.00	+0.03	0.00	0.00	+0.02	+0.54
5/5/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.54
5/6/58	No MEAS., DUE TO	CONST. WORK.		0.00	0.00	NO MEAS.	
5/7/58	No MEAS, DUE TO	CONST. WORK		0.00	0.00	"	"
5/8/58	"	"		0.00	0.00	"	"
5/9/58	"	"		0.00	0.00	"	"

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach L.S.
W. O. 5271
Tape No. 140 Yd. Ft. of
Surveyed by H. Klantberg
Notes
Date 4-4-58
Indexed
J. GALLI

F. B. 2344 Pg. 71

2894

"A2" To "A2A"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A2" to "A2A"

date	dist	daily spread	total spread	daily shear "A2"	total Shear "A2"	daily shear "A2A"	total shear "A2A"
5/12/58	142.70	0.00	+0.03	0.00	0.00	+0.01 (Ed 12" dp 5-12-58)	+0.55
5/13/58	142.69	-0.01	+0.02	0.00	0.00	0.00 (RESET 3/4" I.P.&N. ON 2", 5-13-58)	+0.55
5/14/58	142.70	+0.01	+0.03	0.00	0.00	+0.02	+0.57
5/15/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.57
5/16/58	142.70	0.00	+0.03	0.00	0.00	+0.01	+0.58
5/19/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.58
5/20/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.58
5/21/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.58
5/23/58	142.69	-0.01	+0.02	0.00	0.00	0.00	+0.58
5/26/58	142.70	+0.01	+0.03	0.00	0.00	0.00	+0.58
5/27/58	142.70	+0.00	+0.03	0.00	0.00	0.00	+0.58
5/28/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.58
5/29/58	142.70	0.00	+0.03	0.00	0.00	0.00	+0.58
6/4/58	142.71	+0.01	+0.04	0.00	0.00	0.00	+0.58
6/5/58	142.71	0.00	+0.04	0.00	0.00	+0.01	+0.59
6/6/58	142.72	+0.01	+0.05	0.00	0.00	+0.01	+0.60
6/9/58	142.72	0.00	+0.05	0.00	0.00	0.00	+0.60
6/10/58	A-2A	DESTROYED	BY CONST.	0.00	0.00	(out due to construction)	
6/11/58		"		0.00	0.00	"	
6/13/58		"		0.00	0.00	"	
6/20/58		"		0.00	0.00	"	
6/27/58	142.72	RESET 3/4 I.P.&N. 0.00	ON 1" +0.05	0.00	0.00	+0.03	+0.63
7/3/58	142.70	-0.02	+0.03	0.00	0.00	0.00	+0.63
7/14/58	142.71	+0.01	+0.04	0.00	0.00	0.00	+0.62

+0.03 15 DAY AVG.

Reset

2894

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	Dist	daily spread	total spread	"A2" daily shear	"A2" Total Shear	"A2A" daily shear	"A2A" Total shear
7-18-58	142.71	0.00	+0.04	0.00	0.00	+0.00	+0.63
7-25-58	142.71	0.00	+0.04	0.00	0.00	+0.02	+0.65
8-8-58	142.71	0.00	+0.04	0.00	0.00	0.00	+0.65
8-15-58	142.71	0.00	+0.04	0.00	0.00	+0.01	+0.66
9-17-58	142.72	+0.01	+0.05	0.00	0.00	0.00	+0.66
10-15-58	142.72	0.00	+0.05	0.00	0.00	0.00	+0.66
11-12-58	142.72	0.00	+0.05	0.00	0.00	+0.02	+0.68
12-11-58	142.72	0.00	+0.05	0.00	0.00	0.00	+0.68
1-21-59	142.72	0.00	+0.05	0.00	0.00	0.00	+0.68
2-26-59	142.72	0.00	+0.05	0.00	0.00	+0.02	+0.70
4-7-59	142.72	0.00	+0.05	0.00	0.00	0.00	+0.70
5-13-59	142.72	0.00	+0.05	0.00	0.00	+0.03	+0.73
6-17-59	142.72	0.00	+0.05	0.00	0.00	0.00	+0.73
7-17-59	142.72	0.00	+0.05	0.00	0.00	0.00	+0.73
8-14-59	142.72	0.00	+0.05	0.00	0.00	+0.02	+0.75
9-21-59	142.72	0.00	+0.05	0.00	0.00	+0.00	+0.75
10-26-59	142.72	0.00	+0.05	0.00	0.00	0.00	+0.75
1-5-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.75
2-5-60	142.72	0.00	+0.05	0.00	0.00	+0.02	+0.77
3-14-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
5-25-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
8-5-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
9-20-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
12-20-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
12-27-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Bayscilla Beach L.S.
W. O. 6021 Type No. 140 Std. 64 of
Surveyed by H. B. Van Dercar
Notes
Indexed J. Pratt Date 4-4-58

F. B. 2841 Pg. 33

2894

"A2" to "A2A"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	DAILY SPREAD	TOTAL SPREAD	"A-2" DAILY SHEAR	"A-2" TOTAL SHEAR	A-2A DAILY SHEAR	A-2-A TOTAL SHEAR
1-4-60	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
2-3-61	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
4-17-61	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
6-13-61	142.72	0.00	+0.05	0.00	0.00	0.00	+0.77
7-31-61	NO CHANGE						
"A2" To "A2A" 9-7-61	NO CHANGE						
11-21-61	NO CHANGE						
1-23-62	NO CHANGE						
2-21-62	142.78	+0.06	+0.11	-0.03	-0.03	+0.87	+1.64
4-16-62	142.78	0.00	+0.11	0.00	-0.03	+0.30	+1.94
6-28-62	142.82	+0.04	+0.15	0.00	-0.03	+0.04	+1.98
9-13-62	NO CHANGE						
1/29/63	142.80	-0.02	+0.13	+0.03	0.00	-0.01	+1.97
6-17-63	142.80	0.00	+0.13	0.00	0.00	0.00	+1.97
9-20-63	142.80	0.00	+0.13	0.00	0.00	0.00	+1.97
12-20-63	142.80	0.00	+0.13	0.00	0.00	0.00	+1.97
3-30-64	142.80	0.00	+0.13	0.00	0.00	+0.03	+2.00
7-8-64	142.80	0.00	+0.13	0.00	0.00	0.00	+2.00
12-8-64	142.80	0.00	+0.13	0.00	0.00	0.00	+2.00
7-20-65	142.80	0.00	+0.13	0.00	0.00	+0.06	+2.06
1-14-66	142.80	0.00	+0.13	0.00	0.00	+0.12	+2.18

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

F.B. 2894 PG 34

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total Spread		"A3" daily Shear	"A3" Total Shear
4/4/58	204.41	0.00	0.00		0.00	0.00
4/7/58	204.44	+0.03	+0.03		0.00	0.00
4/8/58	204.40	-0.04	-0.01		-0.01	-0.01
4/9/58	204.41	+0.01	0.00		-0.02	-0.03
4/10/58	204.40	-0.01	-0.01		+0.02	-0.01
4/11/58	204.40	0.00	-0.01		+0.01	0.00
4/14/58	204.38	-0.02	-0.03		0.00	0.00
4/15/58	204.41	+0.03	0.00		0.00	0.00
4/16/58	204.41	0.00	0.00		-0.02	-0.02
4/17/58	204.41	0.00	0.00		+0.02	0.00
4/18/58	204.41	0.00	0.00		0.00	0.00
4/21/58	204.40	-0.01	-0.01		0.00	0.00
4/22/58	204.42	+0.02	+0.01		0.00	0.00
4/23/58	204.42	0.00	+0.01		-0.01	-0.01
4/25/58	204.42	0.00	+0.01		0.00	-0.01
4/30/58	NO MEAS., DUE TO CONST.				+0.03	+0.02
5/1/58	204.40	-0.02	-0.01		-0.04	-0.02
5/2/58	204.41	+0.01	0.00		0.00	-0.02
5/5/58	204.39	-0.02	-0.02		0.00	-0.02
5/6/58	NO MEAS., DUE TO CONST. WORK				+0.01	-0.01
5/7/58	NO MEAS DUE TO CONST. WORK					
5/8/58		"	"		0.00	-0.01
5/9/58		"	"		0.00	-0.01
5/12/58	204.39	0.00	-0.02		0.00	-0.01

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach L.S.
W. O. 6021.8 Tape No. 140 Std. 68 °F
Surveyed by M.A. Van Deren
Notes Date 7-1-58
Indexed R. J. GALLI

F.B. 2896 Pg. 35

"A2A" TO "A3"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread		"A3" daily shear	"A3" Total shear
	5/13/58	204.36	-0.01	-0.03		-0.01	-0.02
	5/14/58	204.39	+0.01	-0.02		+0.02	0.00
	5/15/58	204.39	0.00	-0.02		-0.01	-0.01
	5/16/58	204.37	-0.02	-0.04		0.00	-0.01
	5/19/58	204.39	+0.02	-0.02		0.00	-0.01
"A2A" To "A3"	5/20/58	204.41	+0.02	0.00		+0.01	0.00
	5/21/58	204.39	-0.02	-0.02		0.00	0.00
	5/23/58	204.38	-0.01	-0.03		0.00	0.00
	5/26/58	204.38	0.00	-0.03		-0.01	-0.01
	5/27/58	204.37	-0.01	-0.04		0.00	-0.01
	5/28/58	204.37	0.00	-0.04		0.00	-0.01
	5/29/58	204.37	0.00	-0.04		0.00	-0.01
	6/4/58	204.38	+0.01	-0.03		0.00	-0.01
	6/5/58	204.38	0.00	-0.03		0.00	-0.01
	6/6/58	204.38	0.00	-0.03		+0.01	0+00
	6/9/58	204.38	0.00	-0.03		-0.00	0.00
	6/10/58	—	—	—		0.00	0.00
	6/12/58	204.38	0.00	-0.03		0.00	0.00
	6/13/58	No MEAS DUE TO CONST. WORK				0.00	0.00
	6/20/58			"		0.00	0.00
	6/27/58	204.38	0.00	-0.03		0.00	0.00
	7/3/58	204.38	0.00	-0.03		0.00	0.00
	7/14/58	204.38	0.00	-0.03		-0.01	-0.01
						-0.01	-0.02

F.B. 36 7894

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A3" daily shear	"A3" Total shear
7-18-58	204.39	+0.01	-0.02	0.00	-0.01
7-25-58	204.38	-0.01	-0.03	+0.01	0.00
8-8-58	204.36	-0.02	-0.05	0.00	0.00
8-15-58	204.35	-0.01	-0.06	0.00	0.00
9-17-58	204.35	0.00	-0.06	0.00	0.00
10-15-58	204.37	+0.02	+0.04	0.00	0.00
11-12-58	204.37	+0.02	-0.02	0.00	0.00
12-11-58	204.39	0.00	-0.02	-0.02	-0.02
1-21-59	204.39	0.00	-0.02	0.00	-0.02
2-26-59	204.40	+0.01	-0.01	-0.01	-0.03
4-7-59	204.40	0.00	-0.01	+0.02	-0.01
5-18-59	204.40	0.00	+0.01	0.00	-0.01
6-17-59	204.42	+0.02	+0.01	-0.01	-0.02
7-17-59	204.42	0.00	+0.01	0.00	-0.02
8-14-59	204.42	0.00	+0.01	0.00	-0.02
9-21-59	204.42	0.00	+0.01	0.00	-0.02
10-23-59	204.42	0.00	+0.01	0.00	-0.02
1-5-60	204.40	-0.02	-0.01	0.00	-0.02
2-5-60	204.40	0.00	-0.01	0.00	-0.02
3-4-60	204.40	0.00	-0.01	0.00	-0.02
5-25-60	204.40	0.00	-0.01	0.00	-0.02
8-5-60	204.40	0.00	-0.01	0.00	-0.02
9-20-60	204.40	0.00	-0.01	0.00	-0.02
10-20-60	204.40	0.00	-0.01	0.00	-0.02
12-9-60	204.40	0.00	-0.01	0.00	-0.02

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach L.S.
W. O. 2041.8 Tape No. 140 Srd. 84 °F
Surveyed by M.A. Van Deren
Notes
Indexed R. J. GALLI Date 1-1-56

F. B. 2896 Pg. 37

"A2A" to "A3"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread		"A3" daily shear	"A3" Total shear
1-4-61	204.40	0.00	-0.01		0.00	-0.02
2-3-61	204.40	0.00	-0.01		0.00	-0.02
4-17-61	204.40	0.00	-0.01		0.00	-0.02
6-13-61	204.37	-0.03	-0.04		0.00	-0.02
7-31-61	NO	CHANGE				
9-7-61	NO	CHANGE				
11-21-61	NO	CHANGE				
1-23-62	NO	CHANGE				
2-21-62	204.37	0.00	-0.04		-0.06	-0.08
4-16-62	204.33	-0.04	-0.08		+0.03	-0.05
6-28-62	204.36	+0.03	-0.05		+0.05	0.00
9-13-62		NO CHANGE				
1/29/63		"			-0.03	-0.03
6-17-63	204.36	0.00	-0.05		0.00	-0.03
9-20-63	204.33	-0.03	-0.08		-0.02	-0.05
12-20-63	204.36	+0.03	-0.05		+0.02	-0.03
3-20-64	204.36	0.00	-0.05		0.00	-0.03
7-4-64	204.36	0.00	-0.05		-0.01	-0.04
12-28-64	204.36	0.00	-0.05		0.00	-0.04
7-20-65	204.36	0.00	-0.05		0.00	-0.04
1-19-66	204.36	0.00	-0.05		-0.02	-0.06

NOTE: CONT TO F.B. 3286-5 (NEW FORM)

"A2A" TO "A3"

F.B. 2844 PG. 38

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A4" daily shear	"A4" Total shear	"A4A" daily shear	"A4A" Total Shear
4/4/57	82.84	0.00	0.00	0.00	0.00	0.00	0.00
4/7/58	82.84	0.00	0.00	0.00	0.00	0.00	0.00
4/8/58	82.84	0.00	0.00	-0.05	-0.05	-0.02	-0.02
4/9/58	82.84	0.00	0.00	-0.00	-0.05	+0.02	0.00
4/10/58	82.83	-0.01	-0.01	+0.01	-0.04	+0.05	+0.05
4/11/58	82.83	0.00	-0.01	-0.01	-0.05	-0.02	+0.03
4/14/58	82.83	0.00	-0.01	+0.01	-0.04	+0.04	+0.07
4/15/58	82.83	0.00	-0.01	0.00	-0.04	0.00	+0.07
4/16/58	82.83	0.00	-0.01	-0.01	-0.05	0.00	+0.07
4/17/58	82.83	0.00	-0.01	+0.04	-0.01	+0.05	+0.12
4/18/58	82.85	+0.02	+0.01	+0.00	-0.01	0.00	+0.12
4/21/58	82.83	-0.02	-0.01	-0.03	-0.04	0.00	+0.12
4/22/58	82.83	0.00	-0.01	+0.03	-0.01	+0.02	+0.14
4/23/58	82.83	0.00	-0.01	-0.01	-0.02	-0.01	+0.13
4/25/58	82.83	0.00	-0.01	-0.03	-0.05	-0.01	+0.12
4/30/58	82.83	0.00	-0.01	+0.01	-0.04	+0.01	+0.13
5/1/58	82.83	0.00	-0.01	0.00	-0.04	0.00	+0.13
5/2/58	82.83	0.00	-0.01	+0.02	-0.02	0.00	+0.13
5/5/58	82.83	0.00	-0.01	-0.01	-0.03	+0.01	+0.14
5/6/58	82.83	0.00	-0.01	0.00	-0.03	0.00	+0.14
5/7/58	82.84	+0.01	0.00	+0.01	-0.02	+0.02	+0.16
5/8/58	82.84	0.00	0.00	0.00	-0.02	0.00	+0.16
5/9/58	82.84	0.00	0.00	-0.01	-0.03	0.00	+0.16
5/12/58	82.82	-0.02	-0.02	0.00	-0.03	0.00	+0.16

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach A.S.
W. O. 0231.12 Tape No. 140 Std. 54 °F
Surveyed by H.A. Van Dercen
Notes
Indexed R. J. GALLI Date 4-4-58

F. B. 2344 PG. 33

"A4" TO "A4A"

2894

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A4" To "A4A"

date	dist	daily spread	Total spread	"A4" daily shear	"A4" Total Shear	"A4A" daily shear	"A4A" Total Shear
5/13/58	82.83	+ 0.01	-0.01	-0.01	-0.04	0.00	+0.16
5/14/58	82.83	0.00	-0.01	+0.01	-0.03	-0.01	+0.15
5/15/58	82.83	0.00	-0.01	+0.01	-0.02	0.00	+0.15
5/16/58	82.83	0.00	-0.01	0.00	-0.02	0.00	+0.15
5/19/58	82.83	0.00	-0.01	0.00	-0.02	0.00	+0.15
5/20/58	82.83	0.00	-0.01	0.00	-0.02	0.00	+0.15
5/21/58	82.83	0.00	-0.01	0.00	-0.02	0.00	+0.15
5/23/58	82.83	0.00	-0.01	+0.01	-0.01	+0.01	+0.16
5/26/58	82.83	0.00	-0.01	-0.01	-0.02	-0.01	+0.15
5/27/58	82.83	0.00	-0.01	0.00	-0.02	0.00	+0.15
5/28/58	82.83	0.00	-0.01	-0.01	-0.03	-0.01	+0.14
5/29/58	82.83	0.00	-0.01	0.00	-0.03	0.00	+0.14
6/4/58	82.83	0.00	-0.01	+0.01	-0.02	+0.02	+0.16
6/5/58	82.83	0.00	-0.01	0.00	-0.02	-0.02	+0.14
6/6/58	82.84	+0.01	0.00	+0.01	-0.01	+0.02	+0.16
6/9/58	82.84	0.00	0.00	0.00	-0.01	-0.01	+0.15
6/10/58	82.84	0.00	0.00	0.00	-0.01	-0.01	+0.14
6/12/58	82.84	0.00	0.00	-0.01	-0.02	0.00	+0.14
6/13/58	82.84	0.00	0.00	0.00	-0.02	0.00	+0.14
6/20/58	82.84	0.00	0.00	+0.01	-0.01	0.00	+0.14
6/27/58	82.84	0.00	0.00	+0.01	0.00	0.00	+0.14
7/3/58	82.83	-0.01	-0.01	-0.01	-0.01	-0.01	+0.13
7/14/58	82.84	+0.01	0.00	-0.02	-0.03	0.00	+0.14

F.B. 2894 PG 40

76F3098 S&E #247. 6-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A4" daily shear	"A4" Total shear	"A4A" daily shear	"A4A" Total shear
7-18-58	82.84	0.00	0.00	0.00	-0.03	-0.01	+0.13
7-25-58	82.84	0.00	0.00	+0.01	-0.02	0.00	+0.13
8-8-58	82.84	0.00	0.00	-0.07	-0.04	+0.04	+0.17
8-15-58	82.84	0.00	0.00	+0.02	-0.02	+0.03	+0.20
9-17-58	82.84	0.00	0.00	0.00	-0.02	-0.02	+0.18
10-15-58	82.84	0.00	0.00	0.00	-0.02	+0.04	+0.22
11-12-58	82.84	0.00	0.00	-0.03	-0.05	-0.03	+0.19
12-11-58	82.84	0.00	0.00	-0.00	-0.05	+0.04	+0.23
1-21-59	82.84	0.00	0.00	-0.01	-0.06	0.00	+0.23
2-26-59	82.84	0.00	0.00	0.00	-0.06	0.00	+0.23
[illegible]	82.84	0.00	0.00	+0.03	-0.03	+0.04	+0.27
5-18-59	82.84	0.00	0.00	0.00	-0.03	0.00	+0.27
6-17-59	82.84	0.00	0.00	0.00	-0.03	0.00	+0.27
7-17-59	82.84	0.00	0.00	0.00	-0.03	0.00	+0.27
8-14-59	82.84	0.00	0.00	0.00	-0.03	+0.02	+0.29
9-21-59	82.84	0.00	0.00	0.00	-0.03	0.00	+0.29
10-28-59	82.84	0.00	0.00	0.00	-0.03	0.00	+0.29
1-5-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.29
2-5-60	82.84	0.00	0.00	0.00	-0.03	+0.01	+0.30
3-14-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.30
5-25-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.30
8-5-60	82.84	0.00	0.00	0.00	-0.03	+0.04	+0.34
9-20-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.34
10-20-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.34
12-9-60	82.84	0.00	0.00	0.00	-0.03	0.00	+0.34

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Alameda Beach A.S.
W. O. 6041.87 Tape No. 142 St'd. 84 °F
Surveyed by M. Alan Dercn
Notes Kan
Indexed G. J. GALLI Date 4-4-58

"A4" TO "A4A"

F.B. 2898 PG. 41

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread	"A4" daily shear	"A4" Total shear	"A4A" daily shear	"A4A" Total shear
	1-4-61	82.84	0.00	0.00	0.00	-0.03	+0.02	+0.36
	2-3-61	82.84	0.00	0.00	0.00	-0.03	0.00	+0.36
	4-17-61	82.84	0.00	0.00	0.00	-0.03	0.00	+0.36
	6-13-61	82.84	0.00	0.00	-0.01	-0.04	+0.01	+0.37
	7-31-61	NO CHANGE						
"A4" To "A4A"	4-7-61	NO CHANGE						
	11-21-61	NO CHANGE						
	1-23-62	NO CHANGE						
	2-21-62	82.84	0.00	0.00	-0.05	-0.09	+0.10	+0.47
	4-16-62	82.84	0.00	0.00	+0.04	-0.05	+0.15	+0.62
"A4"	6-28-62	82.84	0.00	0.00	0.00	-0.05	0.00	+0.62
	9-13-62	NO CHANGE			0.00	-0.05	0.00	+0.62
	1/29/63	"						
	6-17-63	82.84	0.00	0.00	0.00	-0.05	0.00	+0.62
	9-20-63	82.84	0.00	0.00	-0.02	-0.07	0.00	+0.62
	12-20-63	82.84	0.00	0.00	+0.02	-0.05	+0.02	+0.64
	3-30-64	82.84	0.00	0.00	+0.02	-0.03	+0.03	+0.67
	7-4-64	82.84	0.00	0.00	-0.02	-0.05	-0.02	+0.65
	12-24-64	82.84	0.00	0.00	-0.02	-0.07	+0.03	+0.68
	7-20-63	82.84	0.00	0.00	+0.07	0.00	+0.02	+0.70
	1-14-64	82.82	-0.02	-0.02	+0.07	0.00	0.00	+0.70

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

F.B. 2894 PG. 77

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A5" daily shear	"A5" Total Shear
4/4/58	71.08	0.00	0.00	0.00	0.00
4/7/58	71.08	0.00	0.00	0.00	0.00
4/8/58	71.08	0.00	0.00	−0.03	−0.03
4/9/58	71.06	−0.02	−0.02	+0.03	0.00
4/10/58	71.06	0.00	−0.02	+0.03	+0.03
4/11/58	71.07	+0.01	−0.01	0.00	+0.03
4/14/58	71.08	+0.01	0.00	+0.03	+0.06
4/15/58	71.08	0.00	0.00	0.00	+0.06
4/16/58	71.08	0.00	0.00	0.00	+0.06
4/17/58	71.08	0.00	0.00	+0.05	+0.11
4/18/58	71.08	0.00	0.00	0.00	+0.11
4/21/58	71.08	0.00	0.00	0.00	+0.11
4/22/58	71.08	0.00	0.00	+0.02	+0.13
4/23/58	71.08	0.00	0.00	0.00	+0.13
4/25/58	71.08	0.00	0.00	−0.03	+0.10
4/30/58	71.07	−0.01	−0.01	0.00	+0.10
5/1/58	71.07	0.00	−0.01	+0.02	+0.12
5/2/58	71.08	+0.01	0.00	+0.01	+0.13
5/5/58	71.08	0.00	0.00	0.00	+0.13
5/6/58	71.08	0.00	0.00	0.00	+0.13
5/7/58	71.07	−0.01	−0.01	+0.01	+0.14
5/8/58	71.07	0.00	−0.01	0.00	+0.14
5/9/58	71.08	+0.01	0.00	+0.01	+0.15
5/12/58	71.06	−0.02	−0.02	0.00	+0.15

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach, S.
W. O. 6211 Tape No. 140 Srd. 84 °F
Surveyed by M. A. Van Deren Date 4-4-58
Notes
Indexed G. J. GALLI

Z894
F. B. 7944 Pg. 83

"A" TO "A5"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"AB" To "AS"

date	dist	daily spread	Total spread	"AS" daily shear	"AS" Total shear
5/13/58	71.07	+0.01	-0.01	0.00	+0.15
5/14/58	71.08	+0.01	0.00	-0.01	+0.14
5/15/58	71.08	0.00	0.00	0.00	+0.14
5/16/58	71.08	0.00	0.00	0.00	+0.14
5/19/58	71.08	0.00	0.00	0.00	+0.14
5/20/58	71.08	0.00	0.00	0.00	+0.14
5/21/58	71.08	0.00	0.00	+0.01	+0.15
5/23/58	71.07	-0.01	-0.01	-0.01	+0.14
5/26/58	71.07	0.00	-0.01	0.00	+0.14
5/27/58	71.06	-0.01	-0.02	0.00	+0.14
5/28/58	71.06	0.00	-0.02	0.00	+0.14
5/29/58	71.06	0.00	-0.02	0.00	+0.14
6/4/58	71.07	+0.01	-0.01	+0.01	+0.15
6/5/58	71.07	0.00	-0.01	-0.01	+0.14
6-6-58	71.07	0.00	-0.01	-0.02	+0.12
6/9/58	71.07	0.00	-0.01	+0.01	+0.13
6/10/58	71.07	0.00	-0.01	0.00	+0.13
6/12/58	71.07	0.00	-0.01	0.00	+0.13
6/13/58	71.07	0.00	-0.01	0.00	+0.13
6/20/58	71.08	+0.01	0.00	0.00	+0.13
6/20/58	71.08	0.00	0.00	0.00	+0.13
7/3/58	71.08	0.00	0.00	-0.01	+0.12
7/11/58	71.08	0.00	0.00	+0.01	+0.13

F.B. 2894 PG. 44

76F3095 S&E #247. 6-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Nome of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A5" daily shear	"A5" Total shear
7-18-58	71.08	0.00	0.00	0.02	+0.15
7-28-58	71.08	0.00	0.00	0.00	+0.15
8-8-58	71.08	0.00	0.00	0.00	+0.15
9-15-58	71.08	0.00	0.00	-0.01	+0.14
9-17-58	71.08	0.00	0.00	+0.01	+0.15
10-15-58	71.08	0.00	0.00	+0.05	+0.20
11-10-58	71.08	[illegible]	[illegible]	+0.01	+0.21
12-11-58	71.08	0.00	0.00	0.00	+0.21
1-14-59	71.08	[illegible]	0.00	+0.01	+0.22
2-26-59	71.08	[illegible]	0.00	0.00	+0.22
4-7-59	71.08	0.00	0.00	[illegible]	+0.26
5-18-59	71.08	0.00	0.00	0.00	+0.26
6-17-59	71.08	0.00	0.00	0.00	+0.26
7-17-59	71.08	0.00	0.00	0.00	+0.26
8-14-59	71.08	0.00	0.00	0.00	+0.26
9-21-59	71.08	0.00	0.00	0.00	+0.26
10-25-59	71.08	0.00	0.00	+0.02	+0.28
1-5-60	71.08	0.00	0.00	+0.03	+0.31
2-5-60	71.08	0.00	0.00	0.00	+0.31
3-14-60	71.08	0.00	0.00	0.00	+0.31
5-25-60	71.08	0.00	0.00	0.00	+0.31
8-5-60	71.08	0.00	0.00	0.00	+0.31
9-20-60	71.08	0.00	0.00	0.00	+0.31
10-14-60	71.08	0.00	0.00	0.00	+0.31
12-9-60	71.08	0.00	0.00	0.00	+0.31

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach L.S.
W. O. 8621.8 Type No. 142 Sr'd. 54 of
Surveyed by M. Van Dercar
Notes Van Date 4-4-58
Indexed R. J. GALLI

F. B. 2894 Pg. 45

"A9" To "A5"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"AA" to "DS"

date	dist	daily spread	Total spread	"AS" daily shear	"AS" Total shear
1-4-61	71.08	0.00	0.00	+0.03	+0.34
2-3-61	71.08	0.00	0.00	0.00	+0.34
4-17-61	71.08	0.00	0.00	0.00	+0.34
6-13-61	71.08	0.00	0.00	0.00	+0.34
7-31-61	NO CHANGE				
9-7-61	NO CHANGE				
11-21-61	NO CHANGE				
1-23-62	NO CHANGE				
2-21-62	71.08	0.00	0.00	+0.15	+0.45
4-16-62	71.05	-0.03	-0.03	+0.14	+0.59
6-28-62	71.05	0.00	-0.03	0.00	+0.59
9-13-62	NO CHANGE				
1/29/63	"				
6-17-63	71.05	0.00	-0.03	0.00	+0.59
9-26-63	71.05	0.00	-0.03	0.00	+0.59
12-26-63	71.05	0.00	-0.03	+0.02	+0.61
3-30-64	71.05	0.00	-0.03	+0.02	+0.63
7-8-64	71.05	0.00	-0.03	-0.02	+0.61
12-28-64	71.05	0.00	-0.03	0.00	+0.61
7-7-65	71.07	+0.02	-0.01	+0.02	+0.63
1-19-66	71.07	0.00	-0.01	+0.02	+0.66

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

F.B. 2894 PG. 46

75F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A6" daily shear	"A6" Total shear	"A6A" daily Shear	"A6A" Total Shear
4/4/58	161.80	0.00	0.00	0.00	0.00	0.00	0.00
4/7/58	161.80	0.00	0.00	0.00	0.00	0.00	0.00
4/8/58	161.80	0.00	0.00	-0.03	-0.03	-0.04	-0.04
4/9/58	161.80	0.00	0.00	+0.01	-0.02	+0.02	-0.02
4/10/58	161.79	-0.01	-0.01	+0.01	-0.01	0.00	-0.02
4/11/58	161.79	0.00	-0.01	+0.06	+0.05	+0.03	+0.01
4/14/58	161.79	0.00	-0.01	-0.01	+0.04	-0.01	0.00
4/15/58	161.79	0.00	-0.01	+0.01	+0.05	+0.02	+0.02
4/16/58	161.79	0.00	-0.01	-0.02	+0.03	-0.03	-0.01
4/17/58	161.79	0.00	-0.01	+0.03	+0.06	+0.02	+0.01
4/18/58	161.80	+0.01	0.00	0.00	+0.06	0.00	+0.01
4/21/58	161.82	+0.02	+0.02	0.00	+0.06	0.00	+0.01
4/22/58	161.80	-0.02	0.00	+0.01	+0.07	+0.01	+0.02
4/23/58	161.79	-0.01	-0.01	0.00	+0.07	+0.01	+0.03
4/25/58	161.79	0.00	-0.01	-0.02	+0.05	-0.02	+0.01
4/30/58	161.81	+0.02	+0.01	+0.01	+0.06	+0.01	+0.02
5/1/58	161.80	-0.01	0.00	0.00	+0.06	0.00	+0.02
5/2/58	161.79	-0.01	-0.01	+0.02	+0.08	+0.01	+0.03
5/5/58	161.80	+0.01	0.00	0.00	+0.08	0.00	+0.03
5/6/58	161.79	-0.01	-0.01	0.00	+0.08	0.00	+0.03
5/7/58	161.77	-0.02	-0.03	0.00	+0.08	0.00	+0.03
5/8/58	161.80	+0.03	0.00	0.00	+0.08	0.00	+0.03
5/9/58	161.81	+0.01	+0.01	0.00	+0.08	0.00	+0.03
[illegible]/58	161.80	-0.01	0.00	0.00	+0.08	0.00	+0.03

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Avocillo Beach L.S.
W. O. 0021-01 Tape No. 148 Std. 84 °F
Surveyed by M.A. VanDercar
Notes Ka
Date 4-9-58
Indexed J. GALLI

"A6 TO A6A"

F. B. 2391 Pg. 47

289A

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A6" To "AGR"

date	dist	daily spread	Total Spread	"A6" daily shear	"A6" Total Shear	"AGR" daily shear	"AGR" Total Shear
5/13/58	161.79	-0.01	-0.01	+0.01	+0.07	+0.01	+0.04
5/14/58	161.79	0.00	-0.01	-0.01	+0.08	-0.01	+0.03
5/15/58	161.79	0.00	-0.01	0.00	+0.08	0.00	+0.03
5/16/58	161.78	-0.01	-0.02	0.00	+0.08	0.00	+0.03
5/19/58	161.78	0.00	-0.02	0.00	+0.08	0.00	+0.03
5/20/58	161.78	0.00	-0.02	0.00	+0.08	+0.01	+0.04
5/21/58	161.80	+0.02	0.00	+0.01	+0.09	0.00	+0.04
5/23/58	161.79	-0.01	-0.01	0.00	+0.09	0.00	+0.04
5/26/58	161.79	0.00	-0.01	0.00	+0.09	0.00	+0.04
5/27/58	161.79	0.00	-0.01	-0.01	+0.08	-0.01	+0.03
5/28/58	161.80	+0.01	0.00	0.00	+0.08	+0.01	+0.04
5/29/58	161.80	0.00	0.00	0.00	+0.08	0.00	+0.04
6/4/58	161.81	+0.01	+0.01	0.00	+0.08	-0.01	+0.03
6/5/58	161.80	-0.01	0.00	0.00	+0.08	0.00	+0.03
6/6/58	161.81	+0.01	+0.01	-0.01	+0.07	0.00	+0.03
6/9/58	161.81	0.00	+0.01	+0.01	+0.08	0.00	+0.03
6/10/58	161.82	+0.01	+0.02	-0.01	+0.07	0.00	+0.03
6/12/58	161.82	0.00	+0.02	0.00	+0.07	0.00	+0.03
6/13/58	161.82	0.00	+0.02	0.00	+0.07	0.00	+0.03
6/20/58	161.81	-0.01	+0.01	0.00	+0.07	0.00	+0.03
6/26/58	161.81	0.00	+0.01	-0.01	+0.06	0.00	+0.03
7/3/58	161.81	0.00	+0.01	-0.01	+0.05	-0.01	+0.02
7/11/58	161.80	-0.01	0.00	0.00	+0.05	0.00	+0.02

F.B. 2894 Pg. 48

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A6" daily shear	"A6" Total Shear	"A6A" daily shear	"A6A" Total Shear
7-18-58	161.80	0.00	0.00	0.00	+0.05	0.00	+0.02
7-25-58	161.80	0.00	0.00	0.01	+0.06	+0.01	+0.03
8-8-58	161.80	0.00	0.00	0.00	+0.06	0.00	+0.03
8-15-58	161.80	0.00	0.00	0.00	+0.06	+0.02	+0.05
9-17-58	161.80	0.00	0.00	0.00	+0.06	0.00	+0.05
10-15-58	161.80	0.00	0.00	+0.06	+0.12	+0.06	+0.11
[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	+0.12	0.00	+0.11
12-11-58	161.80	0.00	0.00	-0.03	+0.09	0.00	+0.11
[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	+0.13	+0.05	+0.16
2-26-59	161.82	+0.02	+0.02	-0.01	+0.12	0.00	+0.16
4-7-59	161.82	0.00	+0.02	+0.03	+0.15	+0.08	+0.24
5-18-59	161.82	0.00	+0.02	0.00	+0.15	0.00	+0.24
6-19-59	161.84	+0.02	+0.04	0.00	+0.15	0.00	+0.24
7-17-59	161.84	0.00	+0.04	0.00	+0.15	0.00	+0.24
8-14-59	161.84	0.00	+0.04	0.00	+0.15	0.00	+0.24
9-21-59	161.84	0.00	+0.04	0.00	+0.15	0.00	+0.24
10-28-59	161.84	0.00	+0.04	0.00	+0.15	+0.02	+0.26
1-5-60	161.82	-0.02	+0.02	+0.01	+0.16	+0.02	+0.28
2-5-60	161.82	0.00	+0.02	0.00	+0.16	0.00	+0.28
3-11-60	161.82	0.00	+0.02	0.00	+0.16	0.00	+0.28
5-25-60	161.82	0.00	+0.02	0.00	+0.16	0.00	+0.28
8-5-60	161.82	0.00	+0.02	0.00	+0.16	+0.01	+0.29
9-20-60	161.82	0.00	+0.02	0.01	+0.17	+0.03	+0.32
10-20-60	161.82	0.00	+0.02	0.00	+0.17	0.00	+0.32
12-8-60	161.82	0.00	+0.02	0.00	+0.17	0.00	+0.32

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Rancho Palos Verdes Beach Lots
W. O. 2027 Map No. 149 Srd. 89 of
Surveyed by M. R. Van Dervr
Notes Kar Date 9-4-56
Indexed R. J. GALLI

F. B. 2894 Pg. 43

"A6" TO "A6A"

2894

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread	"A6" daily Shear	"A6" Total Shear	"A6A" daily Shear	"A6A" Total Shear
	1-8-61	161.82	0.00	+0.02	+0.03	+0.20	+0.02	+0.34
	2-3-61	161.82	0.00	+0.02	0.00	+0.20	0.00	+0.34
	4-17-61	161.82	0.00	+0.02	0.00	+0.20	0.00	+0.34
	6-13-61	161.82	0.00	+0.02	+0.02	+0.22	+0.02	+0.36
	7-31-61	No CHANGE						
To "A6A"	9-7-61	No CHANGE						
	11-21-61	No CHANGE						
	1-23-62	No change						
	2-21-62	161.82	0.00	+0.02	+0.03	+0.25	0.00	+0.36
	4-16-62	161.82	0.00	+0.02	+0.08	+0.33	+0.06	+0.42
"A6"	6-28-62	161.84	+0.02	+0.04	0.00	+0.33	0.00	+0.42
	9-13-62	No CHANGE						
	1/29/63	No change			0.00	+0.33	+0.06	+0.48
	6-17-63	161.80	-0.04	0.00	0.00	+0.33	0.00	+0.48
	9-20-63	161.80	0.00	0.00	0.00	+0.33	0.00	+0.48
	12-20-63	161.82	+0.02	+0.02	0.00	+0.33	+0.02	+0.50
	3-30-64	161.82	0.00	+0.02	+0.04	+0.37	+0.04	+0.54
	7-8-64	161.82	0.00	+0.02	0.00	+0.37	-0.02	+0.52
	12-28-64	161.82	0.00	+0.02	0.00	+0.37	0.00	+0.52
	7-20-65	161.82	0.00	+0.02	0.00	+0.37	+0.02	+0.54
	1-19-66	161.82	0.00	+0.02	0.00	+0.37	+0.04	+0.58

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

F.B. 2894 PG. 60

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A7" daily shear	"A7" Total shear
4/4/58	123.61	0.00	0.00	0.00	0.00
4/7/58	123.61	0.00	0.00	0.00	0.00
4/8/58	123.61	0.00	0.00	-0.01	-0.01
4/9/58	123.59	-0.02	-0.02	+0.02	+0.01
4/10/58	123.59	0.00	-0.02	0.00	+0.01
4/11/58	123.58	-0.01	-0.03	+0.03	+0.04
4/14/58	123.58	0.00	-0.03	0.00	+0.04
4/15/58	123.58	0.00	-0.03	+0.01	+0.05
4/16/58	123.58	0.00	-0.03	-0.02	+0.03
4/17/58	123.57	-0.01	-0.04	+0.03	+0.06
4/18/58	123.59	+0.02	-0.02	0.00	+0.06
4/21/58	123.59	0.00	-0.02	+0.01	+0.07
4/22/58	123.59	0.00	-0.02	+0.02	+0.09
4/23/58	123.58	-0.01	-0.03	0.00	+0.09
4/25/58	123.58	0.00	-0.03	0.00	+0.08
4/30/58	123.58	0.00	-0.03	+0.01	+0.09
5/1/58	123.58	0.00	-0.03	+0.01	+0.10
5/2/58	123.58	0.00	-0.03	+0.01	+0.11
5/5/58	123.58	0.00	-0.03	0.00	+0.11
5/6/58	123.58	0.00	-0.03	0.00	+0.11
5/7/58	123.58	0.00	-0.03	0.00	+0.11
5/8/58	123.58	0.00	-0.03	0.06	+0.11
5/9/58	123.59	+0.01	-0.02	0.00	+0.11
5/12/58	123.56	-0.03	-0.05	+0.01	+0.12

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach
W. O. 0031.6 Tape No. 140 Sr'd. 58 of
Surveyed by Van Nt. Alan Harris
Notes Van
Indexed E. J. GAIN
Date 7-8-58

F. B. 2898 Pg. 31

"A69 + 78.47"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A6" to "A7"

date	dist	daily spread	Total spread		'A7' daily shear	"A7" Total shear
5/13/58	123.56	0.00	-0.05		+0.01	+0.13
5/14/58	123.56	0.00	-0.05		0.00	+0.13
5/15/58	123.56	0.00	-0.05		0.00	+0.13
5/15/58	123.56	0.00	-0.05		0.00	+0.13
5/19/58	123.56	0.00	-0.05		0.00	+0.13
5/20/58	123.56	0.00	-0.05		+0.01	+0.14
5/21/58	123.56	0.00	-0.05		0.00	+0.14
5/23/58	123.56	0.00	-0.05		0.00	+0.14
5/26/58	123.56	0.00	-0.05		0.00	+0.14
5/27/58	123.55	-0.01	-0.06		+0.01	+0.15
5/28/58	123.56	+0.01	-0.05		0.00	+0.15
5/29/58	123.56	0.00	-0.05		0.00	+0.15
6/4/58	123.56	0.00	-0.05		0.00	+0.15
6/5/58	123.56	0.00	-0.05		0.00	+0.15
6/6/58	123.57	+0.01	-0.04		-0.01	+0.14
6/9/58	123.56	-0.01	-0.05		0.00	+0.14
6/10/58	123.56	0.00	-0.05		0.00	+0.14
6/12/58	123.56	0.00	-0.05		+0.01	+0.15
6/13/58	123.56	0.00	-0.05		-0.01	+0.14
6/20/58	123.56	0.00	-0.05		0.00	+0.14
6/21/58	123.56	0.00	-0.05		+0.01	+0.15
7/3/58	123.56	0.00	-0.05		0.00	+0.15
7/14/58	123.56	0.00	-0.05		0.00	+0.15

F.B. 2394 Pg. 52

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total Spread		"A7" daily shear	"A7" Total shear
7-16-58	123.54	0.00	-0.05		0.00	+0.15
7-28-58	123.55	-0.01	-0.06		+0.02	+0.17
8-5-58	123.53	-0.02	-0.08		+0.03	+0.20
8-15-58	123.53	0.00	-0.08		0.00	+0.20
9-17-58	123.53	0.00	-0.08		+0.01	+0.21
10-15-58	123.51	-0.02	-0.10		+0.08	+0.29
11-11-58	123.51	+0.01	-0.09		0.00	+0.29
12-11-58	123.51	-0.01	-0.10		+0.01	+0.30
1-21-59	123.51	0.00	-0.10		+0.06	+0.36
2-26-59	123.51	0.00	-0.10		+0.03	+0.39
4-7-59	123.48	-0.03	-0.13		+0.04	+0.43
5-18-59	123.48	0.00	-0.13		0.00	+0.43
6-17-59	123.48	0.00	-0.13		0.00	+0.43
7-17-59	123.48	0.00	-0.13		0.00	+0.43
8-12-59	123.48	0.00	-0.13		0.00	+0.43
9-21-59	123.48	0.00	-0.13		+0.03	+0.46
10-28-59	123.48	0.00	-0.13		+0.03	+0.49
1-5-60	123.48	0.00	-0.13		+0.01	+0.50
2-5-60	123.45	-0.03	-0.16		0.00	+0.50
3-14-60	123.45	0.00	-0.16		0.00	+0.50
5-25-60	123.45	0.00	-0.16		0.00	+0.50
8-5-60	123.45	0.00	-0.16		+0.04	+0.54
9-20-60	123.45	0.00	-0.16		+0.02	+0.56
10-20-60	123.45	0.00	-0.16		+0.01	+0.57
12-9-60	123.45	0.00	-0.16		0.00	+0.57

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarilla Beach L.S.
W. O. 20 27 Tape No. 140 Srd. 84 of
Surveyed by M. Van Dercar
Notes Van Date 4-4-56
Indexed C. J. GALLI

F. B. 2344 Pg. 53

2894

"A6A" TO "A7"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread		"A7" daily Shear	"A7" Total shear
	1-4-61	123.42	-0.03	-0.19		+0.02	+0.59
	2-3-61	123.42	0.00	-0.19		0.00	+0.59
	4-17-61	123.42	0.00	-0.19		0.00	+0.59
	6-13-61	123.42	0.00	-0.19		0.00	+0.59
	7-31-61	No	CHANGE				
"A9" To "A7"	9-7-61	No	CHANGE				
	11-21-61	No	CHANGE			+0.03	+0.62
	1-28-62	123.42	0.00	-0.19			
	2-21-62	123.42	0.00	-0.19		0.00	+0.62
	4-16-62	123.35	-0.07	-0.26		0.13	+0.75
	6-24-62	123.35	0.00	-0.26		0.00	+0.75
	9-13-62	No	change				
	1/29/63	123.33	-0.02	-0.28		+0.15	+0.90
	6-17-63	123.33	0.00	-0.28		0.00	+0.90
	9-20-63	123.33	0.00	-0.28		0.00	+0.90
	12-20-63	123.31	-0.02	-0.30		+0.02	+0.92
	3-2-64	123.31	0.00	-0.30		0.00	+0.92
	7-4-64	123.31	0.00	-0.30		0.00	+0.92
	12-28-64	123.31	0.00	-0.30		0.00	+0.92
	7-20-65	123.31	0.00	-0.30		+0.02	+0.94
	1-14-66	123.29	-0.02	-0.32		+0.04	+0.98

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

F.B. 3894

76F3068 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A8" daily shear	"A8" Total shear	"A9" daily Shear	"A9" Total Shear
4/4/58	303.31	0.00	0.00	0.00	0.00	0.00	0.00
4/7/58	303.31	0.00	0.00	0.00	0.00	0.00	0.00
4/8/58	303.31	0.00	0.00	-0.14	-0.14	-0.17	-0.17
4/9/58	303.32	+0.01	+0.01	+0.09	-0.05	+0.07	-0.10
4/10/58	303.32	0.00	+0.01	+0.05	0.00	+0.06	-0.04
4/11/58	303.32	0.00	+0.01	+0.02	+0.02	+0.03	-0.01
4/14/58	303.32	0.00	+0.01	0.00	+0.02	0.00	-0.01
4/15/58	303.32	0.00	+0.01	0.00	+0.02	-0.01	-0.02
4/16/58	303.32	0.00	+0.01	0.00	+0.02	0.00	-0.02
4/17/58	303.33	+0.01	+0.02	+0.04	+0.06	+0.03	+0.01
4/18/58	303.33	0.00	+0.02	0.00	+0.06	0.00	+0.01
4/21/58	303.33	0.00	+0.02	0.00	+0.06	0.00	+0.01
4/22/58	303.33	0.00	+0.02	+0.02	+0.08	+0.02	+0.03
4/23/58	303.33	0.00	+0.02	0.00	+0.08	0.00	+0.03
4/25/58	303.31	-0.02	0.00	0.00	+0.08	-0.02	+0.01
4/30/58	303.34	+0.03	+0.03	+0.01	+0.09	+0.03	+0.04
5/1/58	303.32	-0.02	+0.01	+0.01	+0.10	0.00	+0.04
5/2/58	303.33	+0.01	+0.02	0.00	+0.10	0.00	+0.04
5/5/58	303.33	0.00	+0.02	0.00	+0.10	+0.01	+0.05
5/6/58	303.33	0.00	+0.02	0.00	+0.10	0.00	+0.05
5/7/58	303.35	+0.02	+0.04	+0.01	+0.11	0.00	+0.05
5/8/58	303.34	-0.01	+0.03	0.00	+0.11	+0.01	+0.06
5/9/58	303.34	0.00	+0.03	0.00	+0.11	0.00	+0.06
5/10/58	303.34	0.00	+0.03	0.00	+0.11	0.00	+0.06

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach St.
W. O. 0021-8 Type No. 140 Srd. 84 of
Surveyed by M. Alvarado
Notes
Indexed B. J. Gaiin Date 7-7-58

F.B. 2894 Pg. 33

"A8" TO "A9"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A8" TO "A9"

date	dist	daily spread	Total spread	"A8" daily shear	"A8" Total Shear	"A9" daily shear	"A9" Total shear
5/13/58	303.34	0.00	+0.03	+0.02	+0.13	+0.01	+0.07
5/14/58	303.33	-0.01	+0.02	0.00	+0.13	0.00	+0.07
5/15/58	303.33	0.00	+0.02	0.00	+0.13	0.00	+0.07
5/16/58	303.33	0.00	+0.02	0.00	+0.13	0.00	+0.07
5/19/58	303.33	0.00	+0.02	+0.01	+0.14	+0.01	+0.08
5/20/58	303.33	0.00	+0.02	0.00	+0.14	0.00	+0.08
5/21/58	303.34	+0.01	+0.03	0.00	+0.14	+0.01	+0.09
5/22/58	303.33	-0.01	+0.02	0.00	+0.14	0.00	+0.09
5/26/58	303.33	0.00	+0.02	0.00	+0.14	0.00	+0.09
5/27/58	303.33	0.00	+0.02	0.00	+0.14	-0.01	+0.08
5/28/58	303.34	+0.01	+0.03	0.00	+0.14	0.00	+0.08
5/29/58	303.34	0.00	+0.03	+0.01	+0.15	+0.01	+0.09
6/4/58	303.35	+0.01	+0.04	0.00	+0.15	-0.01	+0.08
6/5/58	303.35	0.00	+0.04	+0.01	+0.16	+0.01	+0.09
6/6/58	303.35	+0.00	+0.04	-0.01	+0.15	-0.01	+0.08
6/9/58	303.35	0.00	+0.04	0.00	+0.15	0.00	+0.08
6/10/58	303.36	+0.01	+0.05	+0.01	+0.16	0.00	+0.08
6/12/58	303.36	0.00	+0.05	+0.01	+0.17	+0.02	+0.10
6/17/58	303.36	0.00	+0.05	0.00	+0.17	-0.01	+0.09
6/20/58	303.35	-0.01	+0.04	0.00	+0.17	0.00	+0.09
6/27/58	303.35	0.00	+0.04	0.00	+0.17	+0.01	+0.10
7/3/58	303.35	0.00	+0.04	-0.01	+0.16	-0.01	+0.09
7/11/58	303.34	-0.01	+0.03	0.00	+0.16	0.00	+0.09

F.B. ~~2347~~ 2882 PG. 56

Cont to pg. 57

76F3093 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

		FROM PG - 56		"A8"	"A8"	"A9"	"A9"
date	dist	daily spread	Total spread	daily shear	Total Shear	daily shear	Total Shear
7-18-58	303.35	+0.01	+0.04	+0.01	+0.17	+0.01	+0.10
7-25-58	303.35	0.00	+0.04	0.00	+0.17	+0.02	+0.12
8-8-58	303.35	0.00	+0.04	+0.01	+0.18	0.00	+0.12
8-15-58	303.35	0.00	+0.04	+0.01	+0.19	+0.01	+0.13
9-17-58	303.36	+0.01	+0.05	-0.01	+0.18	+0.04	+0.17
10-16-58	303.34	+0.02	+0.03	+0.11	+0.29	+0.03	+0.20
11-12-58	303.34	0.00	+0.03	0.00	+0.29	0.00	+0.20
12-11-58	303.37	+0.03	+0.06	+0.02	+0.31	0.00	+0.20
1-21-59	303.37	0.00	+0.06	+0.03	+0.34	+0.02	+0.22
2-26-59	303.37	0.00	+0.06	0.00	+0.34	+0.04	+0.26
4-1-59	303.37	0.00	+0.06	+0.05	+0.39	+0.04	+0.30
5-18-59	303.37	0.00	+0.06	+0.02	+0.41	+0.01	+0.31
6-17-59	303.40	+0.03	+0.09	0.00	+0.41	0.00	+0.31
7-17-59	303.40	0.00	+0.09	+0.01	+0.42	0.00	+0.31
8-14-59	303.40	0.00	+0.09	0.00	+0.42	0.00	+0.31
9-21-59	303.40	0.00	+0.09	0.00	+0.42	0.00	+0.31
10-28-59	303.40	0.00	+0.09	+0.03	+0.45	+0.02	+0.33
1-5-60	303.40	0.00	+0.09	+0.01	+0.46	+0.02	+0.35
2-5-60	303.36	-0.04	+0.05	+0.02	+0.48	0.00	+0.35
3-14-60	303.36	0.00	+0.05	0.00	+0.48	0.00	+0.35
5-28-60	303.36	0.00	+0.05	+0.02	+0.50	0.00	+0.35
8-5-60	303.36	0.00	+0.05	+0.02	+0.52	+0.03	+0.38
9-20-60	303.36	0.00	+0.05	+0.05	+0.57	+0.05	+0.43
10-20-60	303.36	0.00	+0.05	0.00	+0.57	0.00	+0.43
12-9-60	303.36	0.00	+0.05	0.00	+0.57	0.00	+0.43

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Pacoima Wash L.S.
W. O. 0021.01 Map No. 148 3rd. Ed. of F
Surveyed by M. R. Van Derda
Notes Kay Date 8-8-56
Indexed R. J. GALLI

"A8" TO "A9"

F. B. ~~2344~~ 2894 Pg. 57

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A9" To "A8"

date	dist	daily Spread	Total spread	"A8" daily shear	"A8" Total Shear	"A9" daily Shear	"A9" Total Shear
1-4-61	303.36	0.00	+0.05	+0.02	+0.59	+0.01	+0.44
3-3-61	303.36	0.00	+0.05	0.00	+0.59	0.00	+0.44
4-17-61	303.36	0.00	+0.05	0.00	+0.59	0.00	+0.44
6-13-61	303.39	+0.02	+0.07	0.00	+0.59	0.00	+0.44
7-31-61	No CHANGE						
9-7-61	No CHANGE						
1-21-61	NO CHANGE						
1-23-61	NO CHANGE						
2-21-62	303.38	0.00	+0.07	+0.05	+0.64	+0.03	+0.47
4-16-62	303.41	0.03	+0.10	+0.06	+0.70	+0.06	+0.53
6-28-62	303.41	0.00	+0.10	+0.06	+0.76	+0.02	+0.55
9-13-62	303.48	+0.07	+0.17	+0.03	+0.79	+0.01	+0.56
1/29/63	303.41	-0.07	+0.10	+0.05	+0.84	+0.03	+0.59
6-17-63	303.46	+0.05	+0.15	0.00	+0.84	0.00	+0.59
9-19-63	303.46	0.00	+0.15	+0.01	+0.85	0.00	+0.59
12-2-63	303.46	0.00	+0.15	0.00	+0.85	+0.01	+0.60
3-20-64	303.46	0.00	+0.15	+0.03	+0.88	+0.03	+0.63
7-8-64	303.46	0.00	+0.15	-0.02	+0.86	-0.02	+0.61
12-28-64	303.46	0.00	+0.15	0.00	+0.86	0.00	+0.61
7-30-65	303.46	0.00	+0.15	+0.04	+0.90	0.00	+0.61
1-19-66	303.46	0.00	+0.15	+0.06	+0.96	+0.03	+0.64

NOTE: CONT. TO F.B. 3286-5 (NEW FORM)

2894

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total Spread	"A10" daily Shear	"A10" Total Shear	"A10A" daily Shear	"A10A" Total Shear
4/4/58	140.71	0.00	0.00	0.00	0.00	0.00	0.00
4/7/58	140.73	+0.02	+0.02	0.00	0.00	+0.50	+0.50
4/8/58	140.70	-0.03	-0.01	-0.03	-0.03	+0.30	+0.80
4/9/58	140.75	+0.05	+0.04	+0.01	-0.02	+0.10	+0.90
4/10/58	140.77	+0.02	+0.06	+0.01	-0.01	+0.26	+1.16
4/11/58	140.77	0.00	+0.06	0.00	-0.01	+0.15	+1.31
4/14/58	140.78	+0.01	+0.07	+0.01	0.00	+0.21	+1.52
4/15/58	140.78	0.00	+0.07	0.00	0.00	+0.07	+1.59
4/16/58	140.79	+0.01	+0.08	-0.01	-0.01	+0.05	+1.64
4/17/58	140.79	0.00	+0.08	+0.04	+0.03	+0.02	+1.66
4/18/58	140.80	+0.01	+0.09	0.00	+0.03	+0.03	+1.69
4/21/58	140.80	0.00	+0.09	+0.01	+0.04	+0.09	+1.78
4/22/58	140.80	0.00	+0.09	+0.01	+0.05	+0.02	+1.80
4/23/58	140.78	-0.02	+0.07	0.00	+0.05	+0.03	+1.83
4/25/58	140.78	0.00	+0.07	-0.03	+0.02	+0.06	+1.89
4/30/58	140.81	+0.03	+0.10	+0.05	+0.07	+0.09	+1.98
5/1/58	140.81	0.00	+0.10	0.00	+0.07	+0.03	+2.01
5/2/58	140.81	0.00	+0.10	0.00	+0.07	+0.02	+2.03
5/5/58	140.80	-0.01	+0.09	+0.01	+0.08	+0.07	+2.10
5/6/58	140.81	+0.01	+0.10	0.00	+0.08	+0.01	+2.11
5/7/58	140.82	+0.01	+0.11	0.00	+0.08	+0.01	+2.12
5/8/58	140.81	-0.01	+0.10	+0.01	+0.09	+0.02	+2.14
5/14/58	140.82	+0.01	+0.11	0.00	+0.09	0.00	+2.14
5/12/58	140.81	-0.01	+0.10	0.00	+0.09	+0.04	+2.18

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach L.S.
W. O. 0041.8 Type No. 140 Std. 68 °F
Surveyed by M. Alan Dean
Notes Kay Date 7-7-56
Indexed J. GALLI

F. B. ~~2844~~ 2894 Pg. 57

"A10" TO "A10A"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread	"A10" daily shear	"A10" Total shear	"A10A" daily shear	"A10A" Total shear
	5/13/58	140.80	-0.01	+0.09	+0.01	+0.10	0.00	+2.18
	5/14/58	140.80	0.00	+0.09	0.00	+0.10	0.00	+2.18
	5/15/58	140.80	0.00	+0.09	0.00	+0.10	+0.01	+2.19
	5/16/58	140.80	0.00	+0.09	0.00	+0.10	0.00	+2.19
	5/19/58	140.82	+0.02	+0.11	+0.02	+0.12	+0.03	+2.22
"A10" TO "A10A"	5/20/58	140.83	+0.01	+0.12	0.00	+0.12	0.00	+2.22
	5/21/58	140.81	-0.02	+0.10	0.00	+0.12	0.00	+2.22
	5/23/58	140.82	+0.01	+0.11	0.00	+0.12	+0.01	+2.23
	5/26/58	140.82	0.00	+0.11	+0.01	+0.13	+0.04	+2.27
	5/27/58	140.81	-0.01	+0.10	-0.01	+0.12	-0.03	+2.24
"A10"	5/28/58	140.81	0.00	+0.10	0.00	+0.12	0.00	+2.24
	5/29/58	140.81	0.00	+0.10	+0.01	+0.13	+0.01	+2.25
	6/4/58	140.81	0.00	+0.10	0.00	+0.13	+0.03	+2.28
	6/5/58	140.81	0.00	+0.10	0.00	+0.13	0.00	+2.28
	6/6/58	140.82	+0.01	+0.11	-0.01	+0.12	0.00	+2.28
	6/9/58	140.81	-0.01	+0.10	0.00	+0.12	+0.01	+2.29
	6/10/58	140.82	+0.01	+0.11	0.00	+0.12	0.00	+2.29
	6/12/58	140.82	0.00	+0.11	+0.02	+0.14	+0.01	+2.30
	6/13/58	140.82	0.00	+0.11	0.00	+0.14	+0.01	+2.31
	6/20/58	140.81	-0.01	+0.10	0.00	+0.14	0.00	+2.31
	6/23/58	140.82	+0.01	+0.11	0.00	+0.14	+0.02	+2.33
	7/3/58	140.82	0.00	+0.11	0.00	+0.14	+0.03	+2.36
	7/14/58	140.82	0.00	+0.11	0.00	+0.14	0.00	+2.36

F.B. 2894 ~~2944~~ P. 60

CONT TO pg. 61

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

		Cont. to pg. 60		"A10"	"A10A"	"A10A"	"A10A"
date	dist	daily spread	Total Spread	daily Shear	Total Shear	daily shear	Total Shear
7-18-58	140.82	0.00	+0.11	+0.01	+0.15	+0.01	+2.37
7-25-58	140.81	-0.01	+0.10	+0.01	+0.16	+0.02	+2.39
8-8-58	140.81	0.00	+0.10	0.00	+0.16	+0.02	+2.41
8-15-58	140.81	0.00	+0.10	+0.03	+0.19	+0.08	+2.49
9-17-58	140.82	+0.01	+0.11	+0.06	+0.25	+0.33	+2.82
10-15-58	140.87	+0.05	+0.16	0.00	+0.25	+0.37	+3.19
11-[illegible]-58	[illegible]	[illegible]	+0.19	[illegible]	[illegible]	+0.41	+3.60
12-11-58	140.92	+0.02	+0.21	+0.04	+0.30	+0.31	+3.91
1-21-59	140.93	+0.01	+0.22	+0.01	+0.31	+0.55	+4.46
2-26-59	140.96	+0.03	+0.25	+0.03	+0.34	+0.46	+4.90
4-7-59	140.97	+0.01	+0.26	+0.02	+0.36	+0.16	+5.06
5-18-59	140.99	+0.02	+0.28	+0.02	+0.38	+0.07	+5.13
6-17-59	140.99	0.00	+0.28	0.00	+0.38	+0.03	+5.16
7-17-59	140.99	0.00	+0.28	0.00	+0.38	+0.05	+5.21
8-14-59	140.99	0.00	+0.28	0.00	+0.38	0.00	+5.21
9-21-59	140.99	0.00	+0.28	0.00	+0.38	+0.09	+5.30
10-28-59	140.99	0.00	+0.28	+0.04	+0.42	+0.22	+5.52
1-5-60	141.03	+0.04	+0.32	+0.04	+0.46	+0.59	+6.11
2-5-60	141.03	0.00	+0.32	+0.02	+0.48	+0.39	+6.50
3-14-60	141.03	0.00	+0.32	+0.02	+0.50	+0.17	+6.67
5-25-60	141.08	+0.06	+0.37	0.00	+0.50	+0.15	+6.82
8-5-60	141.08	+0.00	+0.37	+0.02	+0.52	+0.26	+7.08
9-20-60	141.08	0.00	+0.37	+0.03	+0.55	+0.21	+7.29
10-20-60	141.08	+0.02	+0.39	0.00	+0.55	+0.03	+7.32
11-9-60	141.10	0.00	+0.39	+0.02	+0.57	+0.23	+7.55

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hiawatha Beach L.S.
W. O. 8021.8 Tape No. 140 Std. 84 of
Surveyed by M. Van Dercle
Notes Van Date 7-7-56
Indexed GA111

F. B. 2892 Pg. 61

"A10" to "A10A"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread	"A10" daily shear	"A10" Total shear	"A10A" daily shear	"A10A" Total shear	
	1-4-61	141.16	+0.04	+0.43	0.00	+0.57	+0.09	+7.64	
	2-3-61	141.14	0.00	+0.43	0.00	+0.57	+0.02	+7.66	
	4-17-61	141.14	0.00	+0.43	0.00	+0.57	+0.07	+7.73	
	6-13-61	141.14	0.00	+0.43	0.00	+0.57	+0.01	+7.74	
	7-31-61	NO CHANGE							
	9-7-61	NO CHANGE							
	11-21-61	141.14	0.00	+0.43	+0.02	+0.59	+0.05	+7.79	
	1-23-62	141.14	0.00	+0.43	0.00	+0.59	+0.21	+8.00	
"A10A"	2-21-62				+0.08	+0.67	Unable to get to A-10A		
	4-16-62				+0.13	+0.80			
"A10" To	6-28-62						A-10A DESTROYED; SET A-10A AUX 1; 2" BELOW CAP. I.P. 1' WEST OF WATER LINE	A-10A AUX 1	C.K. LINE
	6-28-62	141.00	0.00	0.00	+0.02	+0.82		+2.85	
	9-13-62	140.94	-0.06	-0.06	-0.01	+0.81	+0.03	+2.88	
	1/29/63	NO CHANGE							
	6-17-63	140.94	0.00	-0.06	+0.05	+0.86	+0.04	+2.92	
2894	9-20-63	STA A-10A AUX 1 DESTROYED BY ROAD CONST. SET A-10-A AUX 2 BY SOK W. & TIE RULE							C.K. LINE 12-28-64 9-20-65 1-19-66
	9-20-63	140.94	0.00	-0.06		+0.86	0.00	+2.92	
	12-20-63	140.94	0.00	-0.06	0.00	+0.86	0.00	+2.92	
	3-20-64	140.94	0.00	-0.06	+0.03	+0.89	+0.07	+2.99	
	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	

FB 62-247 PG. 62

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A10 B" Daily shear	"A10 B" Total Shear
4/4/58	121.11	0.00	0.00	0.00	0.00
4/7/58	121.11	0.00	0.00	+0.66	+0.66
4/8/58	121.14	+0.03	+0.03	+0.38	+1.04
4/9/58	121.15	+0.01	+0.04	+0.13	+1.17
4/10/58	121.18	+0.03	+0.07	+0.27	+1.44
4/11/58	121.17	-0.01	+0.06	+0.18	+1.62
4/14/58	121.20	+0.03	+0.09	+0.25	+1.87
4/15/58	121.20	0.00	+0.09	+0.07	+1.94
4/16/58	121.21	+0.01	+0.10	+0.04	+1.98
4/17/58	121.22	+0.01	+0.11	+0.04	+2.02
4/18/58	121.21	-0.01	+0.10	+0.05	+2.07
4/21/58	121.21	0.00	+0.10	+0.12	+2.19
4/22/58	121.24	+0.03	+0.13	+0.03	+2.22
4/23/58	121.24	0.00	+0.13	+0.04	+2.26
4/25/58	121.22	-0.02	+0.11	+0.06	+2.32
4/30/58	121.26	+0.04	+0.15	+0.13	+2.45
5/1/58	121.26	0.00	+0.15	+0.03	+2.48
5/2/58	121.24	-0.02	+0.13	+0.02	+2.50
5/5/58	"A10 B" taken out by const 5-5-58 to be reset after Macpvt is put down				
5/6/58	No	MEAS.			
5/7/58	No	MEAS.			
5/8/58	"	"			
5/9/58	"	"			
5/12/58	121.26	+0.02=10 days	+0.15	+0.20=10 days	+2.70 Reset 3/4" I.P. conc plug & brad 2" up

Average for 10 days

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Pomarello Beach L.S.
W. O. 8221 Type No. 140 Std. 54 of
Surveyed by M. Alan Darcu
Notes Date 7-1-56
Indexed R. J. Gatti

F. B. 2894 Pg. 63

"A10A" TO "A10B"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

F.B. 2894 PG. 64

	date	dist	daily spread	Total spread	"A10B" daily shear	"A10B" Total shear
	5/13/58	121.26	0.00	+0.15	0.00	+2.70
	5/14/58	121.27	+0.01	+0.16	0.00	+2.70
	5/15/58	121.27	0.00	+0.16	+0.01	+2.71
	5/16/58	121.27	0.00	+0.16	+0.01	+2.72
	5/19/58	121.27	0.00	+0.16	+0.02	+2.74
To "A10B"	5/20/58	121.28	+0.01	+0.17	0.00	+2.74
	5/21/58	121.27	-0.01	+0.16	0.00	+2.74
	5/22/58	121.27	0.00	+0.16	+0.01	+2.75
	5/26/58	121.29	0.00	+0.16	+0.02	+2.77
	5/27/58	121.27	0.00	+0.16	0.00	+2.77
"A10A"	5/28/58	121.29	+0.02	+0.18	0.00	+2.77
	5/29/58	121.29	0.00	+0.18	0.00	+2.77
	6/4/58	121.29	0.00	+0.18	+0.02	+2.79
	6/5/58	121.29	0.00	+0.18	0.00	+2.79
	6/6/58	121.30	+0.01	+0.19	-0.01	+2.78
	6/9/58	121.30	0.00	+0.19	+0.01	+2.79
	6/10/58	121.31	+0.01	+0.20	+0.01	+2.80
	6/12/58	121.31	0.00	+0.20	0.00	+2.80
	6/17/58	121.31	0.00	+0.20	0.00	+2.80
	6/20/58	121.30	-0.01	+0.19	+0.01	+2.81
	6/27/58	121.30	0.00	+0.19	+0.01	+2.82
	7/3/58	121.30	0.00	+0.19	0.00	+2.82
	7/10/58	121.30	0.00	+0.19	+0.01	+2.83

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"A10B" Daily Shear	"A10B" Total Shear
7-18-58	121.30	0.00	+0.17	+0.02	+2.35
7-28-58	121.29	-0.01	+0.18	0.00	+2.35
8-8-58	121.28	-0.01	+0.17	0.00	+2.35
8-15-58	121.28	0.00	+0.17	+0.02	+2.37
9-17-58	121.28	0.00	+0.17	+0.06	+2.93
10-15-58	121.25	-0.03	+0.14	+0.02	+2.95
11-10-58	121.25	-0.01	+0.13	+0.04	+2.99
12-11-58	121.24	0.00	+0.13	+0.05	+3.04
1-21-59	121.24	0.00	+0.13	+0.04	+3.08
2-26-59	121.24	0.00	+0.13	+0.05	+3.13
4-7-59	121.24	0.00	+0.13	+0.06	+3.19
5-18-59	121.24	0.00	+0.13	0.00	+3.19
6-17-59	121.24	0.00	+0.13	0.00	+3.19
7-17-59	121.24	0.00	+0.13	0.00	+3.19
8-18-59	121.24	0.00	+0.13	0.00	+3.19
9-21-59	121.24	0.00	+0.13	+0.01	+3.20
10-28-59	121.24	0.00	+0.13	0.00	+3.20
1-5-60	121.24	0.00	+0.13	+0.04	+3.24
2-5-60	121.24	0.00	+0.13	+0.01	+3.25
3-14-60	121.24	0.00	+0.13	0.00	+3.25
5-25-60	121.24	0.00	+0.13	0.00	+3.25
8-5-60	121.24	0.00	+0.13	0.00	+3.25
9-20-60	121.24	0.00	+0.13	+0.02	+3.27
10-20-60	121.24	0.00	+0.13	0.00	+3.27
12-9-60	121.24	0.00	+0.13	0.00	+3.27

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Oxnard Beach
W. O. 3121.6 Map No. 140 Grid 64 of
Surveyed by M. Rivas Decca
Notes
Date 4-4-56
Indexed C. J. GALLI

F. B. 2894 Pg. 63
"A10A" to "A10B"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total Spread		"A10B" daily shear	"A10B" Total Shear	
	1-4-61	121.24	0.00	+0.13		0.00	+3.27	
	2-3-61	121.24	0.00	+0.13		0.00	+3.27	
	4-17-61	121.26	+0.02	+0.15		0.00	+3.27	
	6-13-61	121.26	0.00	+0.15		0.00	+3.27	
	7-31-61	No CHANGE						
"A10B" to "A10B"	9-7-61	No CHANGE						
	10-21-61	No CHANGE						
	1-12-62	No CHANGE						
	1-23-62	No CHANGE						
	2-21-62	"Unable to obtain information to A10A"				+0.09	+3.36	
"A10A"		SET A-10-A AUX I				+0.50	+3.86	
	6-28-62	121.29	0.00	0.00		+0.04	+3.90	
	9-13-62	121.19	-0.10	-0.10		+0.02	+3.92	
	1/29/63	121.24	+0.05	-0.05		+0.05	+3.97	9-20-63 C.K. bad
	6-17-63	121.24	0.00	-0.05		-0.04	+3.93	
	9-20-63	A-10B DESTROYED BY ROAD CONST. SET A-10B AUX #1 Bt. Spk Wgt. Flume						
66	9-20-63	121.24	0.00	-0.05		0.00	+3.93	
	12-20-63	121.24	0.00	-0.05		0.00	+3.93	
	3-9-64	121.24	0.00	-0.05		+0.07	+4.00	
2894 F.B. ~~3347~~ PG.	7-8-64	121.24	0.00	-0.05		0.00	+4.00	
	12-28-64	121.24	0.00	-0.05		0.00	+4.00	
	7-20-65	121.24	0.00	-0.05		0.00	+4.00	
	1-19-66	121.24	0.00	-0.05		0.00	+4.00	

NOTE: CONT TO F.B. 3286-5 (NEW FORM)

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread		"A11" daily shear	"A11" Total shear
4/4/58	85.18	0.00	0.00		0.00	0.00
4/7/58	85.13	-0.05	-0.05		+0.05	+0.05
4/8/58	85.10	-0.03	-0.08		+0.07	+0.12
4/9/58	85.09	-0.01	-0.09		+0.04	+0.08
4/10/58	85.05	-0.04	-0.13		+0.01	+0.09
4/11/58	85.04	-0.01	-0.14		-0.03	+0.06
4/14/58	85.02	-0.02	-0.16		+0.01	+0.07
4/15/58	85.02	0.00	-0.16		+0.01	+0.08
4/16/58	85.02	0.00	-0.16		0.00	+0.08
4/17/58	85.01	-0.01	-0.15 -0.17		0.00	+0.08
4/18/58	85.01	0.00	-0.17		+0.01	+0.09
4/21/58	85.01	0.00	-0.17		0.00	+0.09
4/22/58	85.00	-0.01	-0.18		0.00	+0.09
4/23/58	85.00	0.00	-0.18		0.00	+0.09
4/25/58	84.99	-0.01	-0.19		-0.01	+0.08
4/30/58	84.99	0.00	-0.19		0.00	+0.08
5/1/58	84.97	-0.02	-0.21		+0.01	+0.09
5/2/58	A-11	destroyed by	const. To be	reset after	Mac put is	put down
5/5/58						
5/6/58	No	Meas.				
5/7/58	No	Meas.				
5/8/58	"	"				
5/9/58	"	"				
5/12/58	84.95	-0.02=10 days	-0.23	Fd 3" dp	+0.03=10 days	+0.12

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Imperial Beach L.S.
W. O. 8 11. Page No. 140 Yd. 84 °F
Surveyed by M.A. Van Deren
Notes Vad Date 4-25-58
Indexed C. J. GAULT

F.B. 2894 Pg. 67

"A108" To "A11"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A10B" To "A11"

date	dist	daily spread	Total spread	"A11" daily shear	"A11" Total shear
5/13/58	84.95	0.00	-0.23	0.00	+0.12
5/14/58	84.95	0.00	-0.23	0.00	+0.12
5/15/58	84.95	0.00	-0.23	0.00	+0.12
5/16/58	84.95	0.00	-0.23	0.00	+0.12
5/17/58	84.95	0.00	-0.23	0.00	+0.12
5/20/58	84.96	+0.01	-0.22	0.00	+0.12
5/21/58	84.95	-0.01	-0.23	+0.01	+0.13
5/23/58	84.93	-0.02	-0.25	0.00	+0.13
5/26/58	84.94	+0.01	-0.24	0.00	+0.13
5/27/58	84.94	+0.00	-0.24	0.00	+0.13
5/28/58	84.94	0.00	-0.24	0.00	+0.13
5/29/58	84.94	0.00	-0.24	0.00	+0.13
6/4/58	84.94	0.00	-0.24	0.00	+0.13
6/5/58	84.94	0.00	-0.24	0.00	+0.13
6/6/58	84.94	0.00	-0.24	0.00	+0.13
6/9/58	84.94	0.00	-0.24	0.00	+0.13
6/10/58	84.94	0.00	-0.24	0.00	+0.13
6/12/58	84.94	0.00	-0.24	0.00	+0.13
6/13/58	84.94	0.00	-0.24	0.00	+0.13
6/20/58	84.94	0.00	-0.24	0.00	+0.13
6/27/58	84.94	0.00	-0.24	-0.01	+0.12
7/3/58	84.94	0.00	-0.24	0.00	+0.12
7/11/58	84.94	0.00	-0.24	0.00	+0.12

F.B. ~~2347~~ 2894 PG. 68

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"All" daily shear	"All" Total shear
7-15-55	84.93	-0.01	-0.25	0.00	+0.12
7-25-58	84.92	-0.01	-0.26	0.00	+0.12
8-8-58	84.93	+0.01	-0.25	+0.01	+0.13
8-15-58	84.93	0.00	-0.25	0.00	+0.13
9-17-58	84.93	0.00	-0.25	+0.01	+0.14
10-15-58	84.92	-0.01	-0.26	0.00	+0.14
11-12-58	84.93	+0.01	-0.25	0.00	+0.14
12-4-58	84.92	-0.01	-0.26	0.00	+0.14
1-20-59	84.94	+0.02	-0.24	0.00	+0.14
2-26-59	84.92	-0.02	-0.25	0.00	+0.14
3-7-59	84.92	0.00	-0.26	+0.02	+0.16
5-18-59	84.92	0.00	-0.26	0.00	+0.16
6-17-59	84.92	0.00	-0.26	0.00	+0.16
7-17-59	84.92	0.00	-0.26	0.00	+0.16
8-14-59	84.92	0.00	-0.26	0.00	+0.16
9-21-59	84.92	0.00	-0.26	0.00	+0.16
10-28-59	84.92	0.00	-0.26	-0.02	+0.14
1-5-60	84.90	-0.02	-0.28	0.00	+0.14
2-5-60	84.90	0.00	-0.28	0.00	+0.14
3-14-60	84.90	0.00	-0.28	0.00	+0.14
5-25-60	84.90	0.00	-0.28	0.00	+0.14
8-5-60	84.90	0.00	-0.28	0.00	+0.14
9-20-60	84.90	0.00	-0.28	0.00	+0.14
10-20-60	84.90	0.00	-0.28	0.00	+0.14
12-9-60	84.90	0.00	-0.28	0.00	+0.14

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Playa del Rey Beach L.S.
W. O. 8691 Tape No. 142 Srd. 84 of
Surveyed by H. H. Van Deren
Notes Date 7-15-58
Indexed C. J. GALLI

F. B. ~~1842~~ 2894 Pg. 63
"A108" To "A111"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"A1 & B" To "B11"

date	dist	daily spread	Total spread		'All' daily Shear	'All' Total Shear
1-4-61	84.90	0.00	-0.28		0.00	+0.14
2-3-61	84.90	0.00	-0.28		0.00	+0.14
4-17-61	84.90	0.00	-0.28		0.00	+0.14
6-13-61	84.90	0.00	-0.28		0.00	+0.14
7-31-61	No	CHANGE				
9-7-61	No	CHANGE				
11-21-61	No	CHANGE				
1-23-62	No	CHANGE				
2-21-62	84.90	0.00	-0.28		0.00	+0.14
4-16-62	84.86	-0.04	-0.32		0.00	+0.14
6-28-62	84.86	0.00	-0.32		0.00	+0.14
9-13-62	No	change				
1/29/63		"				
6-17-63	84.83	-0.03	-0.35		0.00	+0.14
9-20-63	~~All Destroyed By Road Crews~~					
9-20-63	84.83	0.00	-0.35		-0.02	+0.12
11-20-63	84.83	0.00	-0.35		0.00	+0.12
3-30-64	84.83	0.00	-0.35		+0.02	+0.14
7-8-64	84.83	0.00	-0.35		0.00	+0.14
12-28-64	84.83	0.00	-0.35		0.00	+0.14
9-20-65	84.83	0.00	-0.35		0.00	+0.14
1-14-66	84.83	0.00	-0.35		0.00	+0.14

F.B. 2894 PG. 70

NOTE: CONT TO F.B. 3286-5 (NEW FORM)

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B2" daily shear	"B2" total shear
4/9/58	97.67	0.00	0.00	0.00	0.00
4/10/58	97.65	-0.02	-0.02	+0.03	+0.03
4/11/58				+0.02	+0.05
4/14/58				+0.05	+0.10
4/15/58				0.00	+0.10
4/16/58				+0.01	+0.11
4/17/58				+0.01	+0.12
4/18/58				0.00	+0.12
4/21/58				+0.01	+0.13
4/22/58				+0.01	+0.14
4/23/58				0.00	+0.14
4/25/58				+0.02	+0.16
	Note "B" line not checked on 4/28/58 due to const work				
4/29/58				+0.01	+0.17
4/30/58				0.00	+0.17
5/1/58				+0.01	+0.18
5/2/58				0.00	+0.18
5/5/58				0.00	+0.18
5/6/58				+0.01	+0.19
5/7/58				0.00	+0.19
5/8/58				+0.01	+0.20
5/9/58				0.00	+0.20
				0.00	+0.20

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Longaville Beach L.S.
W. O. 8081.84 Tape No. 1410 Std. 59 of
Surveyed by H. A. Van Deren
Notes Van Date 4-9-58
Indexed C. J. GAIII

F. B. 2894 Pg. 11
"B1" to "B2"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"B1" to "B2"

date	dist	daily spread	total spread	"B2" daily shear	"B2" total shear
5/13/58				+0.01	+0.21
5/14/58				0.00	+0.21
5/15/58				0.00	+0.21
5/16/58				0.00	+0.21
5/19/58				0.00	+0.21
5/20/58				0.00	+0.21
5/21/58				0.00	+0.21
5/23/58				0.00	+0.21
5/26/58				0.00	+0.21
5/27/58				0.00	+0.21
5/28/58				0.00	+0.21
5/29/58				0.00	+0.21
6/4/58				+0.01	+0.22
6/5/58				0.00	+0.22
6/6/58				0.00	+0.22
6/9/58				0.00	+0.22
6/10/58				-0.01	+0.21
6/12/58				+0.01	+0.22
6/13/58				0.00	+0.22
6/20/58				0.00	+0.22
6/27/58				0.00	+0.22
7/3/58				0.00	+0.22
7/11/58				0.00	+0.22

F.B. 2894 PG. 72

F.71

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B2" daily shear	"B2" total shear
7-18-58				0.00	+0.22
7-25-58				0.00	+0.22
8-8-58				0.00	+0.22
8-15-58				0.00	+0.22
9-17-58				0.00	+0.22
10-15-58				+0.01	+0.23
11-12-58				0.00	+0.23
12-11-58				+0.01	+0.24
1-20-59				0.00	+0.24
2-26-59				+0.01	+0.25
4-7-59				0.00	+0.25
5-18-59				0.00	+0.25
6-17-59				0.00	+0.25
7-17-59				0.00	+0.25
8-14-59				0.00	+0.25
9-21-59				0.00	+0.25
10-28-59				0.00	+0.25
1-5-60				0.00	+0.25
2-5-60				0.00	+0.25
3-14-60				0.00	+0.25
5-25-60				0.00	+0.25
8-5-60				0.00	+0.25
9-20-60				0.00	+0.25
10-20-60				0.00	+0.25
11-9-60				0.00	+0.25

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Alameda Beach L.S.
W. O. 0011 Tape No. 140 Std. 84 of
Surveyed by M. Alan Percy
Notes Ved
Indexed C. J. GAIN Date 4-9-59

F. B. 2894 PG. 73

"B1" to "B2"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B2" daily shear	"B2" total shear
1-4-61				-0.01	+0.24
2-3-61					+0.24
4-17-61					+0.24
6-13-61					+0.24
7-31-61					+0.24
9-7-61	No	CHANGE			+0.24
11-21-61	NO	CHANGE			
1-23-62	No	CHANGE			
2-21-62	No	Change			
4-16-62	NO	CHANGE			+0.24
6-27-62				+0.03	+0.27
9-13-62	NO	CHANGE			
1-29-63	No	change		-0.02	+0.25
6-17-63	NOT	RECEIVED			NOT RECEIVED ✓
7-9-66	NOT	RECEIVED			" "

"B1" to "B2"

NOTE: CONT TO F.B 3286-7 & 8 (NEW FORM)

F.B. ~~2897~~ 2894 PG. 74

76F309S S&E #247. 6-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B3" daily shear	"B3" total shear
4/9/58	64.21	0.00	0.00	0.00	0.00
4/10/58	64.18	-0.03	-0.03	+0.12	+0.12
4/11/58	64.15	-0.03	-0.06	+0.06	+0.18
4/14/58	64.09	-0.06	-0.12	+0.12	+0.30
4/15/58	64.11	+0.02	-0.10	+0.01	+0.31
4/16/58	64.11	0.00	-0.10	+0.02	+0.33
4/17/58	64.06	-0.05	-0.15	+0.02	+0.35
4/18/58	64.08	+0.02	-0.13	+0.02	+0.37
4/21/58	64.05	-0.03	-0.16	+0.05	+0.42
4/22/58	64.05	0.00	-0.16	+0.02	+0.44
4/23/58	64.05	0.00	-0.16	0.00	+0.44
4/25/58	64.04	-0.01	-0.17	+0.05	+0.49
4/29/58	64.03	-0.01	-0.18	+0.02	+0.51
4/30/58	64.01	-0.02	-0.20	+0.01	+0.52
5/1/58	64.01	0.00	-0.20	+0.02	+0.54
5/2/58	64.00	-0.01	-0.21	0.00	+0.54
5/5/58	64.01	+0.01	-0.20	+0.03	+0.57
5/6/58	64.02	+0.01	-0.19	0.00	+0.57
5/7/58	64.01	-0.01	-0.20	0.00	+0.57
5/8/58	64.01	0.00	-0.20	+0.01	+0.58
5/9/58	64.01	0.00	-0.20	+0.02	+0.60
5/12/58	64.00	-0.01	-0.21	+0.01	+0.61

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Aragonito Beach K.S.
W. O. 00 31.8 Tape No. 140 Sr'd. 88 of
Surveyed by M. Alan Derch
Notes
Indexed P. J. GALLI Date 4-9-58

F. B. 2894 Pg. 75
"B2" to "B3"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

F.B. 7894 Pg. 76

"B2" to "B3"

date	dist	daily spread	total spread	"B3" daily shear	"B3" total shear
5/13/58	63.97	-0.03	-0.24	0.00	+0.61
5/14/58	63.99	+0.02	-0.22	0.00	+0.61
5/15/58	63.99	0.00	-0.22	0.00	+0.61
5/16/58	64.00	+0.01	-0.21	0.00	+0.61
5/19/58	63.99	-0.01	-0.22	+0.01	+0.62
5/20/58	63.99	0.00	-0.22	0.00	+0.62
5/21/58	63.99	0.00	-0.22	0.00	+0.62
5/23/58	63.99	0.00	-0.22	0.00	+0.62
5/26/58	63.99	0.00	-0.22	0.00	+0.62
5/27/58	63.98	-0.01	-0.23	0.00	+0.62
5/28/58	63.98	0.00	-0.23	0.00	+0.62
5/29/58	63.98	0.00	-0.23	0.00	+0.62
6/4/58	63.97	-0.01	-0.24	+0.02	+0.64
6/5/58	63.97	0.00	-0.24	0.00	+0.64
6/6/58	63.98	+0.01	-0.23	0.00	+0.64
6/9/58	63.98	0.00	-0.23	0.00	+0.64
6/10/58	63.98	0.00	-0.23	0.00	+0.64
6/12/58	63.98	0.00	-0.23	+0.01	+0.65
6/13/58	63.99	+0.01	-0.22	0.00	+0.65
6/20/58	63.97	-0.02	-0.24	+0.01	+0.66
6/27/58	63.97	0.00	-0.24	0.00	+0.66
7/3/58	63.98	+0.01	-0.23	0.00	+0.66
7/11/58	63.99	+0.01	-0.22	0.00	+0.66

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B3" daily shear	"B3" total shear
7-15-58	63.98	[illegible]	[illegible]	0.00	+0.66
7-25-58	63.96	-0.02	-0.25	0.00	+0.66
8-[illegible]-58	63.96	0.00	-0.25	0.00	+0.66
8-15-58	63.97	+0.01	-0.24	+0.01	+0.67
9-17-58	63.93	-0.04	-0.28	+0.04	+0.71
10-15-58	63.94	+0.01	-0.27	+0.03	+0.74
11-15-58	63.92	-0.02	-0.29	+0.01	+0.75
12-[illegible]-58	63.92	0.00	-0.29	+0.02	+0.77
1-21-59	63.92	0.00	-0.29	+0.01	+0.78
2-26-59	63.92	0.00	-0.29	+0.02	+0.80
4-[illegible]-59	63.92	0.00	-0.29	0.00	+0.80
5-19-59	63.92	0.00	-0.29	+0.02	+0.82
6-17-59	63.92	0.00	-0.29	0.00	+0.82
7-17-59	63.92	0.00	-0.29	0.00	+0.82
8-14-59	63.91	-0.01	-0.30	0.00	+0.82
9-21-59	63.91	+0.02	-0.30	0.00	+0.82
10-20-59	63.91	0.00	-0.30	0.00	+0.82
1-5-60	63.89	-0.02	-0.32	+0.02	+0.84
2-5-60	63.84	-0.05	-0.37	+0.01	+0.85
3-14-60	63.84	0.00	-0.37	0.00	+0.85
5-25-60	63.84	0.00	-0.37	0.00	+0.85
8-5-60	63.84	0.00	-0.37	0.00	+0.85
9-20-60	63.84	0.00	-0.37	+0.03	+0.88
10-20-60	63.84	0.00	-0.37	0.00	+0.88
12-9-60	63.84	0.00	-0.37	0.00	+0.88

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach K.S.
W. O. 8211.8 Tape No. 190 Std. 84 of
Surveyed by M. R. Van Derck
Notes K. J. GALLI Date 4-9-54
Indexed

F.B. ~~1344~~ 2898 Pg. 77
"B2" To "B3"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

64.21

date	dist	daily spread	total spread	B3 daily shear	B3 total shear
1-4-61	63.86	+0.02	-0.35	+0.01	+0.89
2-3-61	63.86	0.00	-0.35	0.00	+0.89
4-17-61	63.86	0.00	-0.35	0.00	+0.89
6-13-61	63.86	0.00	-0.35	0.00	+0.89
7-31-61	No	CHANGE			
9-7-61	No	CHANGE			
10-21-61	No	CHANGE			
1-27-62	No	CHANGE			
2-21-62	63.86	0.00	-0.35	+0.05	+0.94
4-16-62	63.86	NO CHANGE		+0.19	+1.13
6-27-62	63.77	-0.09	-0.44	0.00	+1.13
9-13-62	No	change			
1-29-63	No	change	-0.44	0.00	+1.13
6-17-63	Not	RECOVERED		0.00	+1.13
9-20-63	Not	RECOVERED		0.00	+1.13
12-20-63	Not	REC.		+0.01	+1.14
3-30-64	Not	REC		+0.02	+1.16
7-8-64	Not	REC.		0.00	+1.16
12-28-64	Not	REC		0.00	+1.16
7-20-65	Not	REC		0.00	+1.16
4-19-66	Not	REC		0.00	+1.16

"B3" to "B2"

NOTE: CONT TO F.B. 3286-7&8 (NEW FORM)

F.B. 2894 2896 PG 78

76F3098 S&E #247. 9-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B4" daily shear	"B4" total shear
4/9/58	77.52	0.00	0.00	0.00	0.00
4/10/58	77.50	-0.02	-0.02	+0.13	+0.13
4/11/58	77.50	0.00	-0.02	+0.08	+0.21
4/14/58	77.47	-0.03	-0.05	+0.11	+0.32
4/15/58	77.46	-0.01	-0.06	+0.03	+0.35
4/16/58	77.47	+0.01	-0.05	+0.03	+0.38
4/17/58	77.46	-0.01	-0.06	+0.03	+0.41
4/18/58	77.47	+0.01	-0.05	+0.01	+0.42
4/21/58	77.47	0.00	-0.05	+0.05	+0.47
4/22/58	77.45	-0.02	-0.07	+0.02	+0.49
4/23/58	77.44	-0.01	-0.08	0.00	+0.49
4/25/58	77.44	0.00	-0.08	+0.06	+0.55
4/29/58	77.43	-0.01	-0.09	+0.04	+0.59
4/30/58	77.44	+0.01	-0.08	0.00	+0.59
5/1/58	77.42	-0.02	-0.10	0.00	+0.59
5/2/58	77.42	0.00	-0.10	+0.02	+0.61
5/5/58	77.41	-0.01	-0.11	+0.02	+0.63
5/6/58	77.41	0.00	-0.11	0.00	+0.63
5/7/58	77.41	0.00	-0.11	+0.01	+0.64
5/8/58	77.41	0.00	-0.11	0.00	+0.64
5/9/58	77.43	+0.02	-0.09	+0.03	+0.67
5/12/58	77.41	-0.02	-0.11	0.00	+0.67

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Alamitos Beach A.S.
W. O. 9811 Tape No. 140 Str'd. 54 of
Surveyed by A. Alan Dercn
Notes Alan Dercn Date 4-9-58
Indexed J. GALLI

F.B. 2898 Pg. 79
"B3" To "B4"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"B3' To 'B4'"

date	dist	daily spread	total spread	B4 daily shear	B4 total shear
5/13/58	77.41	0.00	-0.11	+0.01	+0.68
5/14/58	77.42	+0.01	-0.10	0.00	+0.68
5/15/58	77.40	-0.02	-0.12	0.00	+0.68
5/16/58	77.42	+0.02	-0.10	+0.01	+0.69
5/19/58	77.41	-0.01	-0.11	0.00	+0.69
5/20/58	77.42	+0.01	-0.10	+0.03	+0.72
5/21/58	77.41	-0.01	-0.11	+0.02	+0.74
5/23/58	77.41	0.00	-0.11	0.00	+0.74
5/24/58	77.41	0.00	-0.11	-0.06	+0.68
5/27/58	77.41	0.00	-0.11	+0.03	+0.71
5/28/58	77.41	0.00	-0.11	+0.01	+0.72
5/29/58	77.41	0.00	-0.11	-0.01	+0.71
6/4/58	77.40	-0.01	-0.12	+0.02	+0.73
6/5/58	77.40	0.00	-0.12	-0.02	+0.71
6/6/58	77.41	+0.01	-0.11	+0.01	+0.72
6/9/58	77.41	0.00	-0.11	+0.01	+0.73
6/10/58	77.40	-0.01	-0.12	0.00	+0.73
6/12/58	77.40	0.00	-0.12	0.00	+0.73
6/13/58	77.40	0.00	-0.12	+0.01	+0.74
6/20/58	77.40	0.00	-0.12	+0.02	+0.76
6/26/58	77.40	0.00	-0.12	0.00	+0.76
7/3/58	77.39	-0.01	-0.13	0.00	+0.76
7/11/58	77.39	0.00	-0.13	0.00	+0.76

F.B. 2894 PG 80

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	B4 daily shear	B4 total shear
7-16-58	77.39	0.00	-0.13	+0.01	+0.77
7-25-58	77.39	0.00	-0.13	0.00	+0.77
8-8-58	[illegible]	-0.01	-0.14	0.00	[illegible].07
8-15-58	77.37	-0.01	-0.15	0.00	+0.77
9-17-58	77.37	0.00	-0.15	+0.06	+0.83
10-16-58	77.34	-0.03	-0.15	+0.05	+0.85
[illegible]	[illegible]	+0.01	-0.11	[illegible]	[illegible]
12-11-58	77.34	-0.01	-0.12	[illegible]	[illegible]
[illegible]	77.34	0.00	-0.16	[illegible]	+0.14
2-26-59	77.34	0.00	-0.18	+0.04	+0.98
[illegible]	77.31	-0.03	-0.21	0.00	+0.95
5-18-59	77.31	0.00	-0.21	+0.02	+1.00
6-17-59	77.31	0.00	-0.21	+0.02	+1.02
7-11-59	77.31	0.00	-0.21	+0.01	+1.03
8-10-59	77.29	-0.02	-0.23	0.00	+1.03
9-21-59	77.29	0.00	-0.23	+0.02	+1.05
10-28-59	77.29	0.00	-0.23	0.00	+1.05
1-5-60	77.27	+0.02	-0.25	+0.02	+1.07
2-6-60	77.25	-0.02	-0.27	0.00	+1.07
3-14-60	77.25	0.00	-0.27	0.00	+1.07
5-25-60	77.25	0.00	-0.27	0.00	+1.07
8-5-60	77.25	0.00	-0.27	0.00	+1.07
9-20-60	77.25	0.00	-0.27	+0.02	+1.09
10-20-60	77.25	0.00	-0.27	0.00	+1.09
12-9-60	77.25	0.00	-0.27	0.00	+1.09

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach Hills
W. O. 00 21 Pipe No. 14 Std. 89 °F
Surveyed by M. Alvin Dercy
Notes Van Date 4-9-58
Indexed C. J. GALLI

F.B. 2894 Pg. 81

"B3" to "B4"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	'B4' daily shear	'B4' total shear
1-4-61	77.25	0.00	-0.27	+0.01	+1.10
2-3-61	77.25	0.00	-0.27	0.00	+1.10
4-17-61	77.25	0.00	-0.27	0.00	+1.10
6-13-61	77.25	0.00	-0.27	0.00	+1.10
7-31-61	No	CHANGE			
9-7-61	No	CHANGE			
11-21-61	No	CHANGE			
1-23-62	No	CHANGE			
2-21-62	77.18	-0.07	-0.34	+0.04	+1.14
4-16-62	77.11	-0.07	-0.41	+0.28	+1.42
6-28-62	77.11	0.00	-0.41	0.00	+1.42
9-13-62	NO	change			
1-29-63	No	change		-0.02	+1.40
6-17-63	77.09	-0.02	-0.43	+0.01	+1.41
9-20-63	77.09	0.00	-0.43	0.00	+1.41
12-20-63	77.09	-0.00	-0.43	+0.02	+1.43
3-30-64	77.09	0.00	-0.43	+0.03	+1.46
7-8-64	77.09	0.00	-0.43	0.00	+1.46
12-28-64	77.09	0.00	-0.43	0.00	+1.46
7-20-65	77.09	0.00	-0.43	0.00	+1.46
1-19-66	77.09	0.00	-0.43	0.00	+1.46

NOTE: CONT. TO F.B. 3286-7&8 (NEW FORM)

"B3" to "B4"

F.B. 2894

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	'BS' daily shear	'BS' total shear
4/9/58	81.04	0.00	0.00	0.00	0.00
4/10/58	81.12	+0.08	+0.08	0.00	0.00
4/11/58	81.19	+0.07	+0.15	+0.02	+0.02
4/14/58	81.27	+0.08	+0.23	-0.01	+0.01
4/15/58	81.30	+0.03	+0.26	0.00	+0.01
4/16/58	81.30	+0.00	+0.26	+0.01	+0.02
4/17/58	81.32	+0.02	+0.28	+0.01	+0.03
4/18/58	81.34	+0.02	+0.30	0.00	+0.03
4/21/58	81.37	+0.03	+0.33	0.00	+0.03
4/22/58	81.38	+0.01	+0.34	+0.01	+0.04
4/23/58	81.39	+0.01	+0.35	-0.02	+0.02
4/25/58	81.41	+0.02	+0.37	+0.04	+0.06
4/29/58	81.47	+0.06	+0.43	+0.01	+0.07
4/30/58	81.46	-0.01	+0.42	-0.02	+0.05
5/1/58	81.46	0.00	+0.42	+0.01	+0.06
5/2/58	81.47	+0.01	+0.43	0.00	+0.06
5/5/58	81.47	0.00	+0.43	+0.02	+0.08
5/6/58	81.52	+0.05	+0.48	0.00	+0.08
5/7/58	81.50	-0.02	+0.46	0.00	+0.08
5/8/58	81.49	-0.01	+0.45	0.00	+0.08
5/9/58	81.50	+0.01	+0.46	0.00	+0.08
5/12/58	81.47	-0.03	+0.43	0.00	+0.08

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarillo Beach K.S.
W. O. 6021. Type No. 146 Std. 88 °F
Surveyed by M. A. Van Deren
Notes Yes Date 4-9-58
Indexed E. J. Gaitt

F. B. ~~2844~~ 2894 Pg. 83
"B4" To "B5"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"84" To "BS"

date	dist	daily spread	total spread	"BS" daily shear	"BS" total shear
5/13/58	81.50	+0.03	+0.46	0.00	+0.08
5/14/58	81.51	+0.01	+0.47	0.00	+0.08
5/15/58	81.47	-0.04	+0.43	0.00	+0.08
5/16/58	81.50	+0.03	+0.46	0.00	+0.08
5/19/58	81.47	-0.03	+0.43	0.00	+0.08
5/20/58	81.48	+0.01	+0.44	0.00	+0.08
5/21/58	81.54	+0.06	+0.50	+0.01	+0.09
5/23/58	81.51	-0.03	+0.47	-0.01	+0.08
5/26/58	81.49	-0.02	+0.45	0.00	+0.08
5/27/58	81.53	+0.04	+0.49	0.00	+0.08
5/28/58	81.54	+0.01	+0.50	+0.01	+0.09
5/29/58	81.48	-0.06	+0.44	0.00	+0.09
6/4/58	81.55	+0.07	+0.51	0.00	+0.09
6/5/58	81.49	-0.06	+0.45	+0.01	+0.10
6/6/58	81.54	+0.05	+0.50	-0.01	+0.09
6/9/58	81.49	-0.05	+0.45	0.00	+0.09
6/10/58	81.49	-0.00	+0.45	0.00	+0.09
6/12/58	81.49	0.00	+0.45	+0.01	+0.10
6/13/58	81.50	+0.01	+0.46	+0.01	+0.11
6/16/58	81.50	0.00	+0.46	-0.01	+0.10
6/27/58	81.51	+0.01	+0.47	+0.02	+0.12
7/3/58	81.50	-0.01	+0.46	0.00	+0.12
7/11/58	81.51	+0.01	+0.47	0.00	+0.12

F.B. 2894 PG 84

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	'BS' daily shear	'BS' total shear
7-16-55	81.51	0.00	+0.47	0.00	+0.12
7-25-58	81.50	-0.01	+0.46	0.00	+0.12
8-5-58	[illegible]	0.00	+0.46	-0.01	+0.11
8-15-58	81.51	+0.01	+0.47	0.00	+0.11
9-17-58	81.54	+0.03	+0.50	+0.04	+0.15
10-15-58	81.54	0.00	+0.50	+0.02	+0.17
11-12-58	81.55	+0.01	+0.51	0.00	+0.17
12-11-58	81.56	+0.01	+0.52	0.00	+0.17
1-28-59	81.56	0.00	+0.52	+0.02	+0.19
2-26-59	81.60	+0.04	+0.56	0.00	+0.19
3-[illegible]	[illegible]	0.00	[illegible]	+0.01	+0.20
5-18-59	81.60	0.00	+0.56	+0.02	+0.22
6-17-59	81.60	0.00	+0.56	+0.01	+0.23
7-17-59	81.60	0.00	+0.56	0.00	+0.23
8-14-59	81.60	0.00	+0.56	0.00	+0.23
9-21-59	81.60	0.00	+0.56	0.00	+0.23
10-28-59	81.60	0.00	+0.56	0.00	+0.23
1-5-60	81.64	+0.04	+0.60	+0.05	+0.28
2-5-60	81.62	-0.02	+0.58	0.00	+0.28
3-14-60	81.62	0.00	+0.58	0.00	+0.28
5-26-60	81.62	0.00	+0.58	0.00	+0.28
8-5-60	81.62	0.00	+0.58	0.00	+0.28
9-20-60	81.65	0.03	+0.61	0.04	+0.32
10-20-60	81.65	0.00	+0.61	0.00	+0.32
12-9-60	81.65	0.00	+0.61	0.00	+0.32

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Amarilla Beach LS
W. O. 0021.54 Page No. 14 Str'd 84 °F
Surveyed by M.R. Van Deren
Notes Kall Date 4-7-58
Indexed C. J. GALLI

F.B. 2894 Pg. 85

"B4" To "B5"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"BS" daily shear	"BS" total shear
1-4-61	81.65	0.00	+0.61	0.00	+0.32
2-3-61	81.65	0.00	+0.61	0.00	+0.32
4-17-61	81.65	0.00	+0.61	0.00	+0.32
6-13-61	81.65	0.00	+0.61	0.00	+0.32
7-31-61	No	CHANGE			
9-7-61	No	CHANGE			
11-21-61	No	CHANGE			
1-23-62	No	CHANGE			
2-21-62	81.70	+0.05	+0.66	0.00	+0.32
4-16-62	81.79	+0.09	+0.75	+0.14	+0.46
6-12-62	81.90	+0.11	+0.86	0.00	+0.46
9-13-62	81.79	-0.11	+0.75	-0.08	+0.38
1-29-63	81.75	-0.04	+0.71	0.00	+0.38
6-17-63	81.77	+0.02	+0.73	+0.04	+0.42
9-20-63	81.77	0.00	+0.73	0.00	+0.42
12-20-63	81.77	0.00	+0.73	0.00	+0.42
3-30-64	81.77	0.00	+0.73	0.00	+0.42
7-8-64	81.77	0.00	+0.73	0.00	+0.42
12-28-64	81.77	0.00	+0.73	0.00	+0.42
7-20-65	81.77	0.00	+0.73	0.00	+0.42
1-19-66	81.77	0.00	+0.73	0.00	+0.42

NOTE: CONT TO F.B. 3286-7&8 (NEW FORM

"BS" To "BS"

F.B. 2894 PG 26

76F3099 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B6" daily shear	"B6" total shear
4/9/58	82.68	0.00	0.00	0.00	0.00
4/10/58	82.67	-0.01	-0.01	0.00	0.00
4/11/58	82.68	+0.01	0.00	+0.02	+0.02
4/14/58	82.68	0.00	0.00	-0.01	+0.01
4/15/58	82.68	0.00	0.00	0.00	+0.01
4/16/58	82.68	0.00	0.00	+0.01	+0.02
4/17/58	82.68	0.00	0.00	+0.01	+0.03
4/18/58	82.68	0.00	0.00	0.00	+0.03
4/21/58	82.68	0.00	0.00	0.00	+0.03
4/22/58	82.68	0.00	0.00	+0.02	+0.05
4/23/58	82.68	0.00	0.00	-0.03	+0.02
4/25/58	82.68	0.00	0.00	+0.05	+0.07
4/29/58	82.70	+0.02	+0.02	-0.02	+0.05
4/30/58	82.70	0.00	+0.02	0.00	+0.05
5/4/58	82.68	-0.02	0.00	+0.01	+0.06
5/2-58	82.69	+0.01	+0.01	+0.01	+0.07
5/5/58	82.69	0.00	+0.01	0.00	+0.07
5/6/58	82.71	+0.02	+0.03	0.00	+0.07
5/7/58	82.70	-0.01	+0.02	0.00	+0.07
5/8/58	82.70	0.00	+0.02	+0.01	+0.08
5/9/58	82.70	0.00	+0.02	0.00	+0.08
5/12/58	82.68	-0.02	0.00	0.00	+0.08

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach LS
W. O. Tape No. 190 Sta. 84 of
Surveyed by K. Klein Dercen
Notes Klein Date 9-8-58
Indexed C. J. GALLI

F. B. 2698 Pg. 87

"B5" TO "B6"

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B6" daily shear	"B6" total shear
5/13/58	82.69	+0.01	+0.01	0.00	+0.08
5/14/58	82.69	0.00	+0.01	0.00	+0.08
5/15/58	82.69	0.00	+0.01	0.00	+0.08
5/16/58	82.70	+0.01	+0.02	+0.01	+0.09
5/19/58	82.70	0.00	+0.02	0.00	+0.09
5/20/58	82.71	+0.01	+0.03	0.00	+0.09
5/21/58	82.70	-0.01	+0.02	0.00	+0.09
5/23/58	82.69	-0.01	+0.01	0.00	+0.09
5/26/58	82.69	0.00	+0.01	0.00	+0.09
5/27/58	82.70	+0.01	+0.02	-0.02	+0.07
5/28/58	82.70	0.00	+0.02	+0.02	+0.09
5/29/58	82.70	0.00	+0.02	0.00	+0.09
6/4/58	82.71	+0.01	+0.03	0.00	+0.09
6/5/58	82.70	-0.01	+0.02	+0.01	+0.10
6/6/58	82.71	+0.01	+0.03	-0.01	+0.09
6/9/58	82.70	-0.01	+0.02	0.00	+0.09
6/10/58	82.70	0.00	+0.02	0.00	+0.09
6/12/58	82.70	0.00	+0.02	+0.01	+0.10
6/13/58	82.70	0.00	+0.02	0.00	+0.10
6/20/58	82.70	0.00	+0.02	+0.01	+0.11
6/27/58	82.70	0.00	+0.02	+0.01	+0.12
7/3/58	82.69	-0.01	+0.01	0.00	+0.12
7/11/58	82.70	+0.01	+0.02	0.00	+0.12

"B5" to "B6"

F.B. 2894 Pg

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"B6" daily shear	"B6" total shear
7-18-58	82.70	0.00	+0.02	+0.01	+0.13
7-25-58	82.71	+0.01	+0.03	0.00	+0.13
8-8-58	[illegible]	0.00	+0.03	0.00	+0.13
8-15-58	82.71	0.00	+0.03	+0.01	+0.14
8-17-58	82.70	-0.01	+0.02	+0.01	+0.15
10-15-58	82.70	0.00	+0.02	+0.02	+0.17
11-10-58	[illegible]	[illegible]	[illegible]	+0.02	+0.17
12-[illegible]	82.71	0.00	+0.03	0.00	[illegible]
[illegible]	[illegible]	[illegible]	+0.02	0.00	+0.19
2-26-59	82.74	0.00	+0.06	0.00	+0.19
3-[illegible]	82.74	0.00	[illegible]	[illegible]	[illegible]
5-18-59		Sta. B-6	DESTROYED	BY	YARD SCRAPING

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Hermosa Beach A.S.
W. O. 2071.87 Type No. 140 Std. 84 of
Surveyed by K. Rikkin Dercn
Notes Kam Date 4-8-58
Indexed R. J. GALLI

F. B. ~~2344~~ 2844 Pg. 87

B5 to B6

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	daily shear "B6"	total shear "B6"				

BS To B6

F. B. ~~2844~~ 2894 PG. 90

Notes Ck'd by	Survey of
Map No.	JN Tape Std °F
Office Work	Surveyed by
Checked	Notes Date
Date	Indexed

F. B. 2894 Pg. 111

Note: Any Additions or Changes on This Sheet Must Be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

70F3095 CE #247—3-67

F. B. ~~2391~~ 2894 PG. 112

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Do not extend notes this side of this line.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Notes Ck'd by	Survey of
Map No.	JN Tape Std °F
Office Work	Surveyed by
Checked	Notes Date
Date	Indexed

F. B. ~~2341~~ 2894 Pg. 713

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

7EF3088 CE #247—3.87

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

2894
F.B. 2391 Pg. 114

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M2 daily shear	M2 total shear	"M3" daily shear	M3 total shear
4/10/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/11/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/14/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/15/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/17/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/18/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/21/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4/23/58							
4/25/58							
4/28/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
5/1/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
5/5/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
5/7/58	213.21	+0.02	+0.02	0.00	0.00	0.00	0.00
5/14/58	213.21	0.00	+0.02	0.00	0.00	0.00	0.00
5/21/58	213.22	+0.01	+0.03	0.00	0.00	0.00	0.00
5/28/58	213.22	0.00	+0.03	0.00	0.00	0.00	0.00
6/4/58	213.21	-0.01	+0.02	0.00	0.00	0.00	0.00
6/10/58	213.21	0.00	+0.02	0.00	0.00	0.00	0.00
7/3/58	213.20	-0.01	+0.01	0.00	0.00	0.00	0.00
7/11/58	213.19	-0.00	0.00	0.00	0.00	0.00	0.00
7/18/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
7/25/58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
8/8-58	213.19	0.00	0.00	0.00	0.00	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
W. O. 0021 Type No. 140 Std. 54 of
Surveyed by M. Glen Deere
Notes Kan Date 4-11-58
Indexed J. GALLI JUL 1 1 53

M2 TO M3

B. 2894 PG. 115

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M2 daily shear	M2 total shear	M3 daily shear	M3 total shear
9-23-58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
10-15-58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
11-12-58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
12-11-58	213.19	0.00	0.00	0.00	0.00	0.00	0.00
1-21-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
2-26-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
4-7-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
5-19-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
6-17-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
7-17-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
8-14-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
9-21-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
10-29-59	213.19	0.00	0.00	0.00	0.00	0.00	0.00
1-5-60	No	CHANGE					
2-5-60	No	CHANGE					
3-14-60	No	CHANGE					
5-25-60	NO	CHANGE					
9-20-60	NO	CHANGE					
10-20-60	NO	CHANGE					
[illegible]-6-61	NO	CHANGE					
4-13-61	NO	CHANGE					
[illegible]-13-61	NO	CHANGE					
9-7-61	NO	CHANGE					
11-22-61	NO	CHANGE					

M2 To M3

Z884

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M2 daily shear	M2 total shear	M3 daily shear	M3 total shear
1-26-62	NO	change					
2-21-62	213.19	0.00	0.00	0.00	0.00	+0.04	+0.04
4-17-62	213.19	0.00	0.00	0.00	0.00	~~+0.04~~	+0.04
7-3-62	NO	CHANGE					
9-18-62	NO	CHANGE				+0.02	+0.06
2-5-63	NO	CHANGE				0.00	+0.06
12-17-63	213.19	0.00	0.00	0.00	0.00	0.00	+0.06
7-17-64	213.23	0.00	0.00	0.00	0.00	0.02	+0.08
9-24-64	213.19		0.00		0.00		+0.09
12-29-64	213.23	+0.04	0.00	0.00	0.00	0.00	+0.09
5-10-65	213.23	0.00	0.00	0.00	0.00	0.00	+0.09

(3°24'(.99824) @ 213.63 T=70° = 213.23)

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
W. O. 6021, Tops No. 140 Std. Ea. of
Surveyed by K. A. Van Deren
Notes KAV Date 9-11-55
Indexed C. J. GALL

F. B. 2894 Pg. 111

M2 To M3

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M2 daily shear	M2 total shear	M3 daily shear	M3 total shear

M2 TO M3

F. B. 2894 Pg. 118

76F8095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	M2A daily shear	M2A total shear	date	dist	M2A daily shear	M2A total shear
4/11/58	13.07	0.00	0.00	1/26/62	No change		
4/14/58	13.12	+0.05	+0.05	2/21/62	14.02	+0.12	+0.95
4/15/58	13.12	0.00	+0.05	4-17-62	14.48	+0.46	+1.41
4/16/58	13.15	+0.03	+0.08	7-3-62	14.68	+0.20	+1.61
4/17/58	13.17	+0.02	+0.10	9-14-62	14.71	+0.03	+1.64
4/18/58	13.18	+0.01	+0.11	2-5-63	14.74	+0.03	+1.67
4/21/58	13.19	+0.01	+0.12	6-19-63	14.81	+0.07	+1.74
4/22/58	13.20	+0.01	+0.13	9-20-63	14.83	+0.02	+1.76
4/23/58	13.21	+0.01	+0.14	12-17-63	14.83	0.00	+1.76
4/25/58	13.22	+0.01	+0.15	7-17-64	14.83	0.00	+1.76
4/28-58	13.26	+0.04	+0.19			See Pg. 209	
4/29-58	13.26	0.00	+0.19				
4-30-58	13.26	0.00	+0.19				
5/1/58	13.26	0.00	+0.19				
5/2/58	13.26	0.00	+0.19				
5/5/58	13.30	+0.04	+0.23				
5/6/58	13.30	0.00	+0.23				
5/7/58	13.30	0.00	+0.23				
5/8/58	13.30	0.00	+0.23				
5/9/58	13.30	0.00	+0.23				
5/12/58	13.30	0.00	+0.23				
5/13/58	13.30	0.00	+0.23				
5/14/58	13.30	0.00	+0.23				
5/15/58	13.32	+0.02	+0.25				
5/16/58	13.32	0.00	+0.25				

Cont'd on Pg 120

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
INDEX 1.62 Topo 140 Std 8A of
Surveyed by M.R. Van Dercen
Notes M.R. Van Dercen 4-11-58
Indexed E. J. GALLI

F. B. 2814 No. 119

M2A

RETURN TO
LOS ANGELES COUNTY ENGINEER
100 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

Cont'd from page 119

date	dist	daily shear	Total shear	date	dist	daily shear	total shear
5/19/58	13.33	+0.01	+0.26	11-12-58	13.60	+0.02	+0.53
5/20/58	13.33	0.00	+0.26	12-11-58	13.61	+0.01	+0.54
5/21/58	13.35	+0.02	+0.28	1-21-59	13.80	+0.19	+0.73
5/23/58	13.36	+0.01	+0.29	2-26-59	13.88	+0.08	+0.81
5/26/58	13.36	0.00	+0.29	4-7-59	13.91	+0.03	+0.84
5/27/58	13.38	+0.02	+0.31	5-19-59	13.90	-0.01	+0.83
5/28/58	13.38	0.00	+0.31	6-17-59	13.90	0.00	+0.83
5/29/58	13.38	0.00	+0.31	7-17-59	13.90	0.00	+0.83
6/4/58	13.38	0.00	+0.31	8-14-59	13.90	0.00	+0.83
6/5/58	13.39	+0.01	+0.32	9-21-59	13.90	0.00	+0.83
6/6/58	13.39	0.00	+0.32	10-28-59	13.90	0.00	+0.83
6/9/58	13.39	0.00	+0.32	1-5-60	13.90	0.00	+0.83
6/10/58	13.41	+0.02	+0.34	2-5-60	13.90	0.00	+0.83
6/12/58	13.41	0.00	+0.34	3-14-60	13.90	0.00	+0.83
6/13/58	13.41	0.00	+0.34	5-6-60	13.90	0.00	+0.83
6/20/58	13.41	0.00	+0.34	8-5-60	13.90	0.00	+0.83
6/27/58	13.43	+0.02	+0.36	9-20-60	13.90	0.00	+0.83
7-3	13.46	+0.03	+0.39	10-20-60	13.90	0.00	+0.83
7-10	13.46	0.00	+0.39	2-6-61	13.90	0.00	+0.83
7-18	13.49	+0.03	+0.42	4-13-61	13.90	0.00	+0.83
7-28	13.51	+0.02	+0.44	6-13-61	13.90	0.00	+0.83
8-8	13.53	+0.02	+0.46	9-7-61			
8-15	13.53	0.00	+0.46	11-22-61			
8-23	13.54	+0.01	+0.47				
8-[illegible]	13.[illegible]	+0.04	+0.51				

See pg 119

M 28

120

2894

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M4 daily shear	M4 total shear	M5 daily shear	M5 total shear
4/10/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/11/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/14/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/15/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/17/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/18/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/21/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4/28/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
5/1/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
5/5/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
5/7/58	230.26	0.00	0.00	0.00	0.00	+0.01	+0.01
5/14/58	230.26	0.00	0.00	0.00	0.00	-0.01	0.00
5/21/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
5/28/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
6/4/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
6/10/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
7/3/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
7/11/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
7/18/58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
8-8-58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
9-23	230.26	0.00	0.00	0.00	0.00	0.00	0.00
10-15	230.26	0.00	0.00	0.00	0.00	0.00	0.00
11-12	230.26	0.00	0.00	0.00	0.00	0.00	0.00

+0.02

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
W. O. 2021.8 Tape No. 140 Srd. 84 °F
Surveyed by H.A. Van Deusen
Notes Van Date 4-16-58
Indexed C. J. GALLI

M4 TO M5

2894
F. B. 7341 Pg. 121

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M4 daily shear	M4 total shear	M5 daily shear	M5 total shear
12-11-58	230.26	0.00	0.00	0.00	0.00	0.00	0.00
1-21-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
2-26-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
4-7-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
5-19-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
6-17-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
7-17-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
8-14-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
9-21-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
10-28-59	230.26	0.00	0.00	0.00	0.00	0.00	0.00
1-5-60		NO CHANGE					
2-5-60		NO CHANGE					
3-14-60		NO CHANGE					
5-25-60		NO CHANGE					
9-20-60		NO CHANGE					
10-20-60		NO CHANGE					
2-6-61		NO CHANGE					
4-13-61		No Change					
6-13-61		NO CHANGE					
9-7-61		No CHANGE					
11-22-61		NO CHANGE					
1/26/62		NO Change					
2/21/62		No Change					

M4 TO M5

F.B. 2894 PG. 122

2894

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M4 daily shear	44 total shear	M5 daily shear	M5 total shear
4-17-62	230.26	NO CHANGE	0.00	0.00	0.00	+ 0.00	+ 0.00
9-3-62	NO	CHANGE					
9-14-62	NO	change					
2-5-63	NO	CHANGE					
12-17-63	230.26	0.00	0.00	0.00	0.00	0.00	0.00
		(2+09 (.99930) @ 230.43 T 70 = 230.25					
7-17-64	230.25	0.00	0.00	0.01	+ 0.01	0.03	+ 0.03
9-24-64	230.24			0.01 S.			+ 0.02 S.
12-29-64	230.24	- 0.00	- 0.02	- 0.03	- 0.02	- 0.02	0.00
5-10-65	230.24	0.00	- 0.02	0.00	- 0.02	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
W. O. 2894 Tape No. 120 Srd. E4 of
Surveyed by H. A. Van Deccar
Notes Van Date 4-11-58
Indexed C. J. GALLI

F. B. 2894 Pg. 123

M4 To M5

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M4 daily shear	M4 total shear	M5 daily shear	M5 total shear

M4 To M5

F.B. ~~2897~~ 2894 PG. 124

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M6 daily shear	M6 total shear	M7 daily shear	M7 total shear
4/10/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/11/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/14/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/15/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/17/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/18/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/21/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
4/28/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/1/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/5/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/7/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/14/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/21/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
5/28/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
6/4/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
6/10/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
7/3/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
7/11/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
7/18/58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
8-8-58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
9-23-58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
10.25	341.26	0.00	0.00	0.00	0.00	0.00	0.00
11-12	341.26	0.00	0.00	0.00	0.00	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
W. O. 2021.82 Type No. 195 Std. 64 °F
Surveyed by Mallan Deere
Notes Date 4-11-58
Indexed E. J. Gatt

F. B. 2894 Pg. 115

M6 to M7

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	total spread	M6 daily shear	M6 total shear	M7 daily shear	M7 total shear
	12-11-58	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	1-22-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	2-26-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	4-7-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	5-19-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	6-17-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	7-17-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	8-18-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	9-21-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
	10-23-59	341.26	0.00	0.00	0.00	0.00	0.00	0.00
M6 To M7	1-6-60	NO	CHANGE					
	2-5-60	NO	CHANGE					
	3-14-60	NO	Change					
	5-25-60	NO	CHANGE					
	9-20-60	NO	CHANGE					
	10-20-60	NO	CHANGE					
	2-6-61	NO	CHANGE					
	4-13-61	NO	Change					
	6/13/61	NO	CHANGE					
	9-7-61	NO	CHANGE					
	11-2-61	NO	CHANGE					
	1/29/62	NO	CHANGE					
	4-17-62	NO	CHANGE	0.00	0.00	0.00	0.00	0.00
	7-3-62	NO	CHANGE					

2894

76F3098 CE #847—8-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

T=80°
294.08 @ 1°50' = 293.92+47.42 = 341.34
.99949

Do not extend notes this side of this line.

date	dist	daily spread	total spread	M6 daily shear	M6 total shear	M7 daily shear	M7 total shear
9-14-62	341.26	0.00	0.00	0.00	0.00	0.00	0.00
2-5-63		No CHANGE					
12-17-63	341.26	0.00	0.00	0.00	0.00	0.00	0.00 ✓
7-17-64	341.31	0.05	0.05	0.01	0.01	0.00	0.00
9-24-64	341.34				0.02 S.		0.02 S.
12-29-64	341.34	0.00	0.05		0.02		0.02
5-11-65	341.34	0.00	0.05		0.02		0.02

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
INDEX 21, 22 Tmps 144 Sec 66 of
Surveyed by M.B. VanDerveer
Notes
Date 4-11-66
Indexed E. J. GAIII
Date

RETURN TO
LOS ANGELES COUNTY ENGINEER
900 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	M6 daily shear	M6 total shear	M7 daily shear	M7 total shear

M6 To M7

F.B. 2894 Pg. 128

7673093 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"N2" daily shear	"N2" total shear	"N3" daily shear	"N3" total shear
4/15/58	102.21	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	102.21	0.00	0.00	0.00	0.00	0.00	0.00
4/17/58	102.21	0.00	0.00	0.00	0.00	0.00	0.00
4/18/58	102.21	0.06	0.06	0.00	0.00	0.00	0.00
4/21/58	102.19	-0.02	-0.02	0.00	0.00	0.00	0.00
4/22/58	102.19	0.00	-0.02	0.00	0.00	0.00	0.00
4/23/58	102.17	-0.02	-0.04	0.00	0.00	0.00	0.00
4/25/58	102.20	+0.03	-0.01	0.00	0.00	0.00	0.00
4/28/58	102.19	-0.01	-0.02	0.00	0.00	0.00	0.00
4/29/58	102.15	-0.04	-0.06	+0.01	+0.01	+0.01	+0.01
4/30/58	102.22	+0.07	+0.01	0.00	+0.01	0.00	+0.01
5/1/58	102.17	-0.05	-0.04	0.00	0.00	-0.01	0.00
5/2/58	102.19	+0.02	-0.02	+0.01	+0.01	+0.02	+0.02
5/5/58	102.19	0.00	-0.02	0.00	+0.01	0.00	+0.02
5/6/58	102.20	+0.01	-0.01	0.00	+0.01	0.00	+0.02
5/7/58	102.20	0.00	-0.01	0.00	+0.01	0.00	+0.02
5/8/58	102.18	-0.02	-0.03	0.00	+0.01	-0.01	+0.01
5/9/58	102.18	0.00	-0.03	0.00	+0.01	0.00	+0.01
5/12/58	102.18	0.00	-0.03	0.06	+0.01	-0.01	0.00
5/13/58	102.17	+0.01	-0.02	0.00	+0.01	+0.01	+0.01
5/14/58	102.18	-0.01	-0.03	0.00	+0.01	+0.01	+0.02
5/15/58	102.18	0.00	-0.03	0.00	+0.01	-0.01	+0.01
5/16/58	102.20	+0.02	-0.01	0.00	+0.01	+0.01	+0.02
5/19/58	102.19	-0.01	-0.02	0.00	+0.01	0.00	+0.02
5/20/58	102.20	+0.01	-0.01	0.00	+0.01	0.00	+0.02

Notes Ck'd by _____
Map No. _____
Office Work _____
Checked _____
Date _____

Survey of Escondido Beach
JN 00 31 Steps 140 SH 84 OF
Surveyed by MA Van Deren
Notes _____ Date 4-15-58
Indexed P. J. CAHH

F.B. 2844 Pg. 187

"N2" TO "N3"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"N2" daily shear	"N2" total shear	"N3" daily shear	"N3" total shear
5/22/58	102.20	0.00	-0.01	0.00	+0.01	0.00	+0.02
5/23/58	102.18	-0.02	-0.03	0.00	+0.01	0.00	+0.02
5/26/58	102.18	0.00	-0.03	0.00	+0.01	0.00	+0.02
5/27/58	102.19	+0.01	-0.02	0.00	+0.01	0.00	+0.02
5/28/58	102.19	0.00	-0.02	+0.01	+0.02	+0.01	+0.03
5/29/58	102.19	0.00	-0.02	-0.01	+0.01	0.00	+0.03
6/4/58	102.19	0.00	-0.02	+0.02	+0.03	0.00	+0.03
6/5/58	102.19	0.00	-0.02	0.00	+0.03	0.00	+0.03
6/6/58	102.19	0.00	-0.02	0.00	+0.03	0.00	+0.03
6/9/58	102.19	0.00	-0.02	0.00	+0.03	0.00	+0.03
6/10/58	102.21	+0.02	0.00	0.00	+0.03	0.00	+0.03
6/12/58	102.21	0.00	0.00	0.00	+0.03	0.00	+0.03
6/13/58	102.21	0.00	0.00	0.00	+0.03	+0.01	+0.04
6/26/58	102.21	0.00	0.00	0.00	+0.03	-0.01	+0.03
6/27/58	102.22	+0.01	+0.01	-0.01	+0.02	0.00	+0.03
7/3/58	102.24	+0.02	+0.03	-0.00	+0.02	+0.01	+0.04
7-11	102.22	-0.02	+0.01	0.00	+0.02	0.00	+0.04
7-18	102.21	-0.01	0.00	0.00	+0.02	0.00	+0.04
7-25	102.23	+0.02	+0.02	0.00	+0.02	0.00	+0.04
8-8	102.21	-0.02	0.00	+0.01	+0.03	+0.01	+0.05
8-15	102.21	0.00	0.00	0.00	+0.03	0.00	+0.05
8-23	102.21	0.00	0.00	+0.02	+0.05	+0.01	+0.06
8-25	102.21	0.00	0.00	0.00	+0.05	0.00	+0.06
9-12	102.23	+0.02	+0.02	+0.01	+0.06	0.00	+0.06
9-15	102.23	0.00	+0.02	0.00	+0.06	0.00	+0.06

"N2" TO "N3"

2894

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	N2 daily shear	N2 total shear	N3 daily shear	N3 total shear
1-21-59	102.23	0.00	+0.02	0.00	+0.06	0.00	+0.06
2-26-59	102.23	0.00	+0.02	0.00	+0.06	0.00	+0.06
4-7-59	102.21	-0.02	0.00	0.00	+0.06	0.00	+0.06
5-19-59	102.21	0.00	0.00	0.00	+0.06	0.00	+0.06
6-17-59	102.21	0.00	0.00	-0.01	+0.05	0.00	+0.06
7-17-59	102.21	0.00	0.00	-0.01	+0.04	0.00	+0.06
8-14-59	102.21	0.00	0.00	0.00	+0.04	+0.01	+0.07
9-21-59	102.24	+0.03	+0.03	0.00	+0.04	0.00	+0.07
10-28-59	102.30	+0.06	+0.09	-0.02	+0.02	+0.02	+0.09
1-5-60	102.30	0.00	+0.09	0.00	+0.02	0.00	+0.09
2-5-60	102.30	0.00	+0.09	0.00	+0.02	0.00	+0.09
3-14-60	102.30	0.00	+0.09	+0.04	+0.06	0.00	+0.09
5-25-60	102.30	0.00	+0.09	0.00	+0.06	0.00	+0.09
8-9-60	102.30	0.00	+0.09	0.00	+0.06	0.00	+0.09
9-20-60	102.30	0.00	+0.09	0.00	+0.06	+0.01	+0.10
10-20-60	102.27	-0.03	+0.06	0.00	+0.06	0.00	+0.10
12-9-60	102.27	0.00	+0.06	0.00	+0.06	0.00	+0.10
1-5-61	102.27	0.00	+0.06	0.00	+0.06	0.00	+0.10
2-6-61	102.27	0.00	+0.06	0.00	+0.06	0.00	+0.10
4-18-61	NO	Change					
6-13-61	102.27	0.00	+0.06	0.00	+0.06	0.00	+0.10
7-31-61	No CHANGE						
9-7-61	No CHANGE						
11-22-62							

Notes Ck'd by _____
Map No. _____
Office Work _____
Checked _____
Date _____

Survey of Escandido Beach Lots
IN 1021, Altaga 190 Std. Ft. of
Surveyed by M. Alvan Parcell
Notes Lad Date 4-16-56
Indexed C. J. GALLI

F. B. 2894 Pg. 131

"M24 To"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

T = 84°
107.04 @ 17°07' = 102.30

Date	dist.	daily spread	Total spread	N2 daily shear	N2 total shear	N3 daily shear	N3 total shear
1-24-62	102.28	+0.01	+0.07	+0.02	+0.08	+0.01	+0.11
2-23-62	102.28	0.00	+0.07	0.00	+0.08	0.00	+0.11
4-17-62	102.24	-0.04	+0.03	+0.03	+0.11	-0.02	+0.09
7-3-62	102.36	+0.12	+0.15	+0.10	+0.21	+0.05	+0.14
7-16-62	102.36	+0.00	+0.15	0.00	+0.21	+0.01	+0.15
2-5-63	102.33	-0.03	+0.12	0.00	+0.21	0.00	+0.15
6-19-63	102.33	0.00	+0.12	-0.05	+0.16	0.00	+0.15
9-25-63	102.33	0.00	+0.12	+0.01	+0.17	0.00	+0.15
12-17-63	102.33	0.00	+0.12	+0.03	+0.20	+0.02	+0.17
7-28-64	102.30	-0.03	+0.09	0.00	+0.20 S.	+0.01	+0.18
9-25-64	102.30	—	+0.09		+0.22 S.	+0.02	0.16 S.
12-29-64	102.30	0.00	+0.09	0.00	+0.22	0.00	+0.16
5-10-65	102.30	0.00	+0.09	0.00	+0.22	0.00	+0.16

"N2" To "N3"

F.R. Pg. 132

2894

76F3098 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"N4" daily shear	"N4" total shear	"N5" daily shear	"N5" total shear
4/15/58	140.15	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	140.15	0.00	0.00	+0.02	+0.02	+0.01	+0.01
4/17/58	140.15	0.00	0.00	+0.02	+0.04	+0.03	+0.04
4/18/58	140.15	0.00	0.00	+0.03	+0.07	+0.03	+0.06
4/21/58	140.15	0.00	0.00	+0.03	+0.10	+0.04	+0.10
4/22/58	140.17	+0.02	+0.02	+0.01	+0.11	+0.01	+0.11
4/23/58	140.17	0.00	+0.02	+0.01	+0.12	+0.02	+0.13
4/25/58	140.20	+0.03	+0.05	+0.05	+0.17	+0.04	+0.17
4/28/58	140.20	0.00	+0.05	+0.03	+0.20	+0.02	+0.19
4/29/58	140.22	+0.02	+0.07	+0.02	+0.22	+0.04	+0.23
4/30/58	140.24	+0.02	+0.09	+0.01	+0.23	0.00	+0.23
5/1/58	140.22	-0.02	+0.07	0.00	+0.23	+0.02	+0.25
5/2/58	140.22	0.00	+0.07	+0.04	+0.27	+0.02	+0.27
5/5/58	140.24	+0.02	+0.09	+0.02	+0.29	0.00	+0.27
5/6/58	140.26	+0.02	+0.11	0.00	+0.29	+0.02	+0.29
5/7/58	140.26	0.00	+0.11	+0.03	+0.32	+0.02	+0.31
5/8/58	140.27	+0.01	+0.12	0.00	+0.32	-0.03	+0.28
5/9/58	140.26	-0.01	+0.11	+0.03	+0.35	+0.02	+0.30
5/12/58	140.28	+0.02	+0.13	0.00	+0.35	+0.03	+0.33
5/13/58	140.28	0.00	+0.13	+0.02	+0.37	0.00	+0.33
5/14/58	140.27	-0.01	+0.12	0.00	+0.37	+0.03	+0.36
5/15/58	140.29	+0.02	+0.14	-0.01	+0.36	-0.02	+0.34
5/16/58	140.30	+0.01	+0.15	+0.02	+0.38	+0.02	+0.36
5/19/58	140.31	+0.01	+0.16	0.00	+0.38	0.00	+0.36
5/20/58	140.30	-0.01	+0.15	+0.02	+0.40	+0.03	+0.39

Name Ck'd by
MP No.
Office Work
Checked
Date

Survey of Escondido Beach LS
JN 0281 Stage 140 Std. 84 °F
Surveyed by M.R. VanDeren
Notes
Date 7-15-58
Indexed C. J. GALLI

F. B. 2894 Pg. 133

"N4" 70'N 5"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	total spread	N4 daily shear	N4 total shear	N5 daily shear	N5 total shear
	5/21/58	140.31	+0.01	+0.16	+0.03	+0.43	0.00	+0.39
	5/23/58	140.32	+0.01	+0.17	+0.02	+0.45	+0.01	+0.40
	5/26/58	140.32	0.00	+0.17	0.00	+0.45	+0.02	+0.42
	5/27/58	140.32	0.00	+0.17	0.00	+0.45	+0.01	+0.43
	5/28/58	140.33	+0.01	+0.18	+0.02	+0.47	0.00	+0.43
	5/29/58	140.33	0.00	+0.18	0.00	+0.47	+0.01	+0.44
	6/4/58	140.34	+0.01	+0.19	+0.01	+0.48	+0.04	+0.48
	6/5/58	140.34	0.00	+0.19	+0.01	+0.49	+0.01	+0.49
	6/6/58	140.34	0.00	+0.19	+0.01	+0.50	+0.01	+0.50
	6/9/58	140.34	0.00	+0.19	+0.01	+0.51	+0.02	+0.52
"N4 To N5"	6/10/58	140.36	+0.02	+0.21	+0.03	+0.54	+0.00	+0.52
	6/12/58	140.36	0.00	+0.21	0.00	+0.54	0.00	+0.52
	6/13/58	140.37	+0.01	+0.22	+0.03	+0.57	+0.01	+0.53
	6/20/58	140.38	+0.01	+0.23	+0.01	+0.58	+0.02	+0.55
	6/27/58	140.42	+0.04	+0.27	+0.02	+0.60	+0.04	+0.59
	7/3/58	140.42	0.00	+0.27	+0.05	+0.65	+0.06	+0.65
	7-11	140.41	-0.01	+0.26	+0.01	+0.66	+0.02	+0.67
	7-18	140.41	0.00	+0.26	+0.02	+0.68	0.00	+0.67
	7-25	140.42	+0.01	+0.27	0.00	+0.68	0.00	+0.67
	8-8	140.46	+0.04	+0.31	+0.03	+0.71	+0.04	+0.71
	8-15	140.46	0.00	+0.31	+0.01	+0.72	+0.05	+0.76
	8-23	140.50	+0.04	+0.35	+0.05	+0.77	+0.10	+0.86
	9-15	140.49	-0.01	+0.34	+0.01	+0.78	+0.01	+0.87
	9-12	140.51	+0.02	+0.36	+0.05	+0.83	+0.03	+0.90
	9-19	140.52	+0.01	+0.37	+0.00	+0.83	+0.03	+0.93

1.34

2.894

76F3098 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	N4 daily shear	N4 total shear	N5 daily shear	N5 total shear
1-21-59	140.53	+0.01	+0.38	+0.03	+0.26	+0.05	+0.18
2-26-59		COVERED	BY 6" FILL			+0.06	+1.04
4-7-59		"	" "			+0.08	+1.07
5-19-59		MADE THROUGH SEARCH FOR			N-4	+0.04	+1.11
6-17-59		UNABLE TO LOCATE		ASSUMED DESTROYED		+0.01	+1.12
7-17-59		BY CONSTR. WORK		ORIG. LINE		+0.02	+1.14
8-14-59						0.00	+1.14
9-21-59						+0.04	+1.18
10-28-59						+0.01	+1.19
1-5-60						0.00	+1.19
2-5-60						0.00	+1.19
3-14-60						0.00	+1.19
5-25-60						+0.06	+1.25
8-9-60						+0.06	+1.31
9-20-60						0.00	+1.31
10-20-60						0.00	+1.31
12-8-60						0.00	+1.31
1-5-61						+0.01	+1.32
2-6-61						+0.01	+1.33
4-13-61						0.00	+1.33
6-13-61						0.00	+1.33
7-31-61						0.00	+1.33
9-7-61						0.00	+1.33
11-22-62							

Notes Ck'd by _____
Map No. _____
Office Work _____
Checked _____
Date _____

Survey of Escandido Beach Lg
JN 00 21 Stage 1 of 1 Std 2 4 of
Surveyed by M. Elden Berry
Notes Kind Date 8-5-56
Indexed B. J. GAUB

F. B. 2-899 Pg 136

"N4" TO "N5"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"N4" TO "N5"

date	dist	daily spread	total spread	N4 daily shear	N4 Total Shear	N5 daily shear	N5 total shear
1-26-62						0.00	1.33
2-23-62						+0.37	+1.70
4-17-62						+0.97	+2.67
7-3-62						+0.56	+3.23
9-14-62						+0.09	+3.32
2-5-63						+0.09	+3.41
1-29-63						+0.06	+3.47
4-25-63							
12-17-63						+0.06	+3.53
5-11-65						0.00	+3.53

2894 F. B. 3341 Pg. 136

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"N6" daily shear	"N6" total shear	"N7" daily shear	"N7" total shear
4/15/58	63.24	0.00	0.00	0.00	0.00	0.00	0.00
4/16/58	63.24	0.00	0.00	+0.02	+0.02	0.00	0.00
4/17/58	63.24	0.00	0.00	+0.01	+0.03	0.00	0.00
4/18/58	63.21	-0.03	-0.03	+0.01	+0.04	0.00	0.00
4/21/58	63.17	-0.04	-0.07	0.00	+0.04	0.00	0.00
4/22/58	63.17	0.00	-0.07	+0.04	+0.08	0.00	0.00
4/23/58	63.16	-0.01	-0.08	0.00	+0.08	0.00	0.00
4/25/58	63.14	-0.02	-0.10	+0.04	+0.12	0.00	0.00
4/28/58	63.11	-0.03	-0.13	+0.01	+0.13	0.00	0.00
4/29/58	63.11	0.00	-0.13	+0.04	+0.17	+0.02	+0.02
4/30/58	63.11	0.00	-0.13	0.00	+0.17	0.00	+0.02
5/1/58	63.08	-0.03	-0.16	-0.05	+0.12	-0.02	0.00
5/2/58	63.07	-0.01	-0.17	+0.10	+0.22	+0.03	+0.03
5/5/58	63.05	-0.02	-0.19	-0.04	+0.18	-0.02	+0.01
5/6/58	63.04	-0.01	-0.20	+0.02	+0.20	-0.01	0.00
5/7/58	63.04	0.00	-0.20	0.00	+0.20	+0.01	+0.01
5/8/58	63.04	0.00	-0.20	+0.01	+0.21	0.00	+0.01
5/9/58	63.04	0.00	-0.20	0.00	+0.21	-0.01	0.00
5/12/58	63.02	-0.02	-0.22	0.00	+0.21	-0.02	-0.02
5/13/58	63.02	0.00	-0.22	0.00	+0.21	0.00	-0.02
5/14/58	63.01	-0.01	-0.23	+0.03	+0.24	+0.02	0.00
5/15/58	63.00	-0.01	-0.24	0.00	+0.24	0.00	0.00
5/16/58	63.00	0.00	-0.24	+0.02	+0.26	0.00	0.00
5/19/58	62.98	-0.02	-0.26	0.00	+0.26	0.00	0.00
5/20/58	62.98	0.00	-0.26	0.00	+0.26	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach LS
IN 0021 8 Stage 140 Std 84 of
Surveyed by M.E. Van Deccn
Notes Vol Date 4-15-58
Indexed C. J. GALLI

F. B. 444 Pg. 137

"N6 to N7"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"N6" To "N7"

date	dist	daily spread	total spread	N6 daily shear	N6 total shear	N7 daily shear	N7 total shear
5/21/58	62.98	0.00	-0.26	0.00	+0.26	0.00	0.00
5/23/58	62.98	0.00	-0.26	+0.04	+0.30	0.00	0.00
5/26/58	62.95	-0.03	-0.29	0.00	+0.30	0.00	0.00
5/27/58	62.97	+0.02	-0.27	0.00	+0.30	0.00	0.00
5/28/58	62.97	0.00	-0.27	+0.01	+0.31	0.00	0.00
5/29/57	62.92	-0.05	-0.32	0.00	+0.31	0.00	0.00
6/4/57	62.92	0.00	-0.32	+0.01	+0.32	+0.01	+0.01
6/5/58	62.91	-0.01	-0.33	0.00	+0.32	-0.01	0.00
6/6/58	62.91	0.00	-0.33	+0.01	+0.33	0.00	0.00
6/9/58	62.90	-0.01	-0.34	0.00	+0.33	0.00	0.00
6/10/58	62.90	0.00	-0.34	+0.02	+0.35	0.00	0.00
6/12/58	62.90	0.00	-0.34	0.00	+0.35	0.00	0.00
6/13/58	62.90	0.00	-0.34	+0.02	+0.37	0.00	0.00
6/20/58	62.88	-0.02	-0.36	+0.01	+0.38	0.00	0.00
6/27/58	62.86	-0.02	-0.38	+0.01	+0.39	0.00	0.00
7/3/58	62.84	-0.02	-0.40	+0.05	+0.44	0.00	0.00
7-11	62.80	-0.04	-0.44	+0.03	+0.47	0.00	0.00
7-18	62.78	-0.02	-0.46	0.00	+0.47	0.00	0.00
7-25	62.76	-0.02	-0.48	0.00	+0.47	0.00	0.00
8-8	62.75	-0.01	-0.49	0.00	+0.47	0.00	0.00
8-12	62.74	-0.01	-0.50	+0.03	+0.50	0.00	0.00
8-23	62.72	-0.02	-0.52	+0.07	+0.57	0.00	0.00
9-12	62.68	-0.04	-0.56	+0.02	+0.59	0.00	0.00
9-12	62.64	+0.04	-0.60	+0.04	+0.63	0.00	0.00
9-11	62.60	+0.04	-0.64	0.00	+0.63	0.00	0.00

2894 Page 136

7673095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	N6 daily shear	N6 total shear	N7 daily shear	N7 total shear
1-21-59	62.53	-0.07	-0.71	+0.05	+0.68	0.00	+0.00
2-26-59	62.48	-0.05	-0.76	+0.07	+0.75	0.00	0.00
4-7-59	62.42	-0.06	-0.82	+0.05	+0.80	0.00	0.00
5-17-59	62.42	0.00	-0.82	0.00	+0.80	0.00	0.00
6-17-59	62.41	-0.01	-0.83	0.00	+0.80	0.00	0.00
7-17-59	62.40	-0.01	-0.84	+0.02	+0.82	0.00	0.00
8-14-59	62.40	0.00	-0.84	0.00	+0.82	0.00	0.00
9-21-59	62.40	0.00	-0.84	0.00	+0.82	0.00	0.00
10-28-59	62.38	-0.02	-0.86	+0.06	+0.88	0.00	0.00
1-5-60	62.34	-0.04	-0.90	0.00	+0.88	0.00	0.00
2-5-60	62.32	-0.02	-0.92	0.00	+0.88	0.00	0.00
3-14-60	62.30	-0.02	-0.94	+0.05	+0.93	0.00	0.00
5-25-60	62.28	-0.02	-0.96	+0.05	+0.98	0.00	0.00
8-9-60	62.25	-0.03	-0.99	+0.05	+1.03	0.00	0.00
9-20-60	62.23	-0.02	-1.01	+0.01	+1.04	0.00	0.00
10-20-60	62.23	0.00	-1.01	+0.02	+1.06	0.00	0.00
12-8-60	62.23	0.00	-1.01	0.00	+1.06	0.00	0.00
1-5-61	62.22	-0.01	-1.02	+0.02	+1.08	0.00	0.00
1-6-61	62.22	0.00	-1.02	0.00	+1.08	0.00	0.00
4-13-61	NO	Change					
6-13-61	62.22	0.00	-1.02	-0.02	+1.06	0.00	0.00
7-31-61	No	CHANGE					
9-7-61	No	CHANGE					
11-22-61							

Notes Ck'd by _____
Map No. _____
Office Work _____
Checked _____
Date _____

Survey of Escondido Beach
INDEX 1.84 Tape 150 Std. 84 of
Surveyed by MAHan Dwyer
Notes Book _____ Dated 1-15-58
Indexed C. J. GAUL

F. B. 2844 Pg 13F
2884F
"N6" TO "N7"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

5.87
3.90
1.97 = UP

date	dist	daily spread	total spread	N6 daily Shear	N6 total Shear	N7 daily Shear	N7 total Shear	
1/26/62	NO	CHANGE						
2-23-62	62.22	0.00	-1.02	+0.27	+1.33	0.00	0.00	
4-17-62	61.07	-1.15	-2.17	+0.75	+2.08	0.00	0.00	
7-3-62	60.70	-0.37	-2.54	+0.47	+2.55	0.00	0.00	
9-14-62	60.60	-0.10	-2.64	+0.03	+2.58	0.00	0.00	
2-5-63	60.54	-0.06	-2.70	+0.08	+2.66	0.00	0.00	
6-19-63	60.39	-0.15	-2.85	+0.13	+2.79	0.00	0.00	N-7 (Has been destroyed by Construction, Rd. 2" I.P. & C.E. Br. Cp. on the ground. E.T.C. 7-30-64
9-25-63	60.35	-0.04	-2.89	+0.06	+2.85	0.00	0.00	
12-17-63	60.32	-0.03	-2.92	+0.06	+2.91	0.00	0.00	
7-30-64				+0.01	+2.92			
				N-6, See P9.203				

"N6" To "N7"

190

2894

76F2098 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"0-2" daily shear	"0-2" total shear	"0-3" daily shear	"0-3" total shear
4/17/58	100.69	0.00	0.00	0.00	0.00	0.00	0.00
4/21/58	100.73	+0.04	+0.04	0.00	0.00	0.00	0.00
4/22/58	100.74	+0.01	+0.05	0.00	0.00	0.00	0.00
4/23/58	100.76	+0.02	+0.07	0.00	0.00	0.00	0.00
4/25/58	100.78	+0.02	+0.09	0.00	0.00	0.00	0.00
4/28/58	100.80	+0.02	+0.11	0.00	0.00	0.00	0.00
4/29/58	100.76	-0.04	+0.07	0.00	0.00	+0.01	+0.01
4/30/58	100.82	+0.06	+0.13	0.00	0.00	0.00	+0.01
5/1/58	100.90	+0.08	+0.21	0.00	0.00	-0.01	0.00
5/2/58	100.90	+0.00	+0.21	0.00	0.00	+0.01	+0.01
5/5/58	100.82	-0.08	+0.13	0.00	0.00	-0.01	0.00
5/6/58	100.84	+0.02	+0.15	0.00	0.00	0.00	0.00
5/7/58	100.87	+0.03	+0.18	0.00	0.00	+0.01	+0.01
5/8/58	100.87	0.00	+0.18	0.00	0.00	0.00	+0.01
5/9/58	100.87	0.00	+0.18	0.00	0.00	-0.01	0.00
5/12/58	100.87	0.00	+0.18	0.00	0.00	0.00	0.00
5/13/58	100.88	+0.01	+0.19	0.00	0.00	0.00	0.00
5/14/58	100.90	+0.02	+0.21	0.00	0.00	+0.01	+0.01
5/15/58	100.90	0.00	+0.21	0.00	0.00	0.00	+0.01
5/16/58	100.91	+0.01	+0.22	0.00	0.00	+0.01	+0.02
5/19/58	100.91	0.00	+0.22	0.00	0.00	-0.01	+0.01
5/20/58	100.93	+0.02	+0.24	0.00	0.00	0.00	+0.01

Name Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
JN 00 Alstop Rd Sta 8+ °F
Surveyed by M. B. Van Deren
Notes
Date 4-16-58
Indexed E. J. GAIII

F. B. 2844 Pg 151

"0-2" TO "0-3"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"0-2" daily shear	"0-2" total shear	"0-3" daily shear	"0-3" total shear
5/21/58	100.94	+0.01	+0.25	0.00	0.00	0.00	+0.01
5/23/58	100.99	0.00	+0.25	0.00	0.00	+0.01	+0.02
5/26/58	100.96	+0.02	+0.27	0.00	0.00	0.00	+0.02
5/27/58	100.97	+0.01	+0.28	0.00	0.00	0.00	+0.02
5/28/58	100.97	0.00	+0.28	0.00	0.00	+0.01	+0.03
5/29/58	100.97	0.00	+0.28	0.00	0.00	0.00	+0.03
6/4/58	101.00	+0.03	+0.31	0.00	0.00	+0.01	+0.04
6/5/58	101.00	0.00	+0.31	0.00	0.00	-0.01	+0.03
6/6/58	101.01	+0.01	+0.32	0.00	0.00	0.00	+0.03
6/9/58	101.01	0.00	+0.32	0.00	0.00	0.00	+0.03
6/10/58	101.02	+0.01	+0.33	0.00	0.00	+0.01	+0.04
6/12/58	101.00	-0.02	+0.31	0.00	0.00	-0.01	+0.03
6/13/58	101.03	+0.03	+0.34	0.00	0.00	+0.01	+0.04
6/20/58	101.06	+0.03	+0.37	0.00	0.00	0.00	+0.04
6/27/58	101.11	+0.05	+0.42	0.00	0.00	0.00	+0.04
7/3/58	101.15	+0.04	+0.46	0.00	0.00	0.00	+0.04
7-11	101.15	0.00	+0.46	0.00	0.00	0.00	+0.04
7-18	101.18	+0.03	+0.49	0.00	0.00	0.00	+0.04
7-25	101.18	0.00	+0.49	0.00	0.00	0.00	+0.04
8-8	101.19	+0.01	+0.50	0.00	0.00	0.00	+0.04
8-15	101.21	+0.02	+0.52	0.00	0.00	0.00	+0.04
8-23	101.24	+0.03	+0.55	0.00	0.00	0.00	+0.04
10-15	101.30	+0.06	+0.61	0.00	0.00	0.00	+0.04
11-12	101.33	+0.03	+0.64	0.00	0.00	+0.01	+0.05
12-11	101.34	+0.01	+0.65	0.00	0.00	+0.01	+0.06

"0-2" To "0-3"

2894

76F3096 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"0-2" daily shear	"0-2" total shear	"0-3" daily shear	"0-3" total shear
1-21-59	101.32	+0.02	+0.67	0.00	0.00	0.00	+0.06
2-26-59	101.39	+0.03	+0.70	0.00	0.00	0.00	+0.06
4-7-59	101.39	0.00	+0.70	0.00	0.00	+0.02	+0.05
5-19-59	101.44	+0.05	+0.75	0.00	0.00	0.00	+0.05
6-17-59	101.44	0.00	+0.75	0.00	0.00	0.00	+0.08
7-17-59	101.44	0.00	+0.75	0.00	0.00	-0.01	+0.07
8-14-59	101.44	0.00	+0.75	0.00	0.00	-0.02	+0.05
9-21-59	101.44	0.00	+0.75	0.00	0.00	0.00	+0.05
10-23-59	101.44	0.00	+0.75	0.00	0.00	0.00	+0.05
1-5-60	101.44	0.00	+0.75	0.00	0.00	0.00	+0.05
2-5-60	101.44	0.00	+0.75	0.00	0.00	0.00	+0.05
2-14-60	101.46	+0.02	+0.77	+0.02	+0.02	+0.01	+0.06
5-25-60	101.50	+0.04	+0.81	0.00	+0.02	0.00	+0.06
8-9-60	101.50	0.00	+0.81	0.00	+0.02	0.00	+0.06
9-20-60	101.53	+0.03	+0.84	0.00	+0.02	0.00	+0.06
10-20-60	101.53	0.00	+0.84	0.00	+0.02	0.00	+0.06
12-8-60	101.53	0.00	+0.84	0.00	+0.02	0.00	+0.06
1-5-60	101.53	0.00	+0.84	0.00	+0.02	0.00	+0.06
2-6-61	101.53	0.00	+0.84	0.00	+0.02	0.00	+0.06
4-18-61	101.53	0.00	+0.84	0.00	+0.02	0.00	+0.06
6-13-61	101.53	0.00	+0.84	+0.01	+0.03	+0.01	+0.07
7-31-61	No CHANGE						
9-7-61	No CHANGE						
11-22-61							

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach LS
Indexed by J. GALLI
Surveyed by Mikka Dekey
Notes by
Date 4-16-59
F. B. 2388 Pg 74
"0-2" To 0-3"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Changes.

Do not extend notes this side of this line.

T=68°
110.14 @ 19°59' = 103.51

date	dist	daily spread	total spread	"0-2" daily shear	"0-2" total shear	"0-3" daily shear	"0-3" total shear	
1/26/62	No change							
2-23-62	102.18	+0.55	+1.39	0.00	+0.03	+0.02	+0.09	
4-17-62	102.92	+0.74	+2.13	+0.04	+0.07	+0.31	+0.40	
7-3-62	103.38	+0.46	+2.59	+0.05	+0.12	+0.32	+0.72	Note: Fd. "0-3" d.n. 3' Replaced with new B.M. mon. flush. E.T.E. 7-29-64
9-14-62	103.47	+0.09	+2.68	0.00	+0.12	−0.11	+0.61	
2-5-63	103.47	+0.00	+2.68	0.00	+0.12	−0.06	+0.55	
6-19-63	103.58	+0.11	+2.79	+0.03	+0.15	0.00	+0.55	
9-25-63	103.58	0.00	+2.79	0.00	+0.15	0.00	+0.56	
12-17-63	103.56	−0.02	+2.77	+0.02	+0.17	+0.02	+0.57	
7-29-64	103.51	−0.04	+2.73	0.00	+0.17	0.00	+0.57	
9-25-64	103.49	−0.02	+2.71	0.01	+0.18 S.	−0.03	+0.54 S.	
12-29-64	103.49	0.00	+2.71	0.00	+0.18	0.00	+0.54	
5-11-65	103.49	0.00	+2.71	0.00	+0.18	0.00	+0.54	

"0-2" To "0-3"

2894 P. 144

76F3098 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"0-4" daily shear	"0-4" total shear	"0-5" daily shear	"0-5" Total shear
4/17/58	129.15	0.00	0.00	0.00	0.00	0.00	0.00
4/21/58	129.13	-0.02	-0.02	0.00	0.00	+0.04	+0.04
4/22/58	129.12	-0.01	-0.03	+0.01	+0.01	+0.02	+0.06
4/23/58	129.12	0.00	-0.03	+0.02	+0.03	+0.03	+0.09
4/25/58	129.14	+0.02	-0.01	+0.01	+0.04	+0.03	+0.12
4/28/58	129.10	-0.04	-0.05	-0.01	+0.03	+0.02	+0.14
4/29/58	129.09	-0.01	-0.06	+0.02	+0.05	+0.04	+0.18
4/30/58	129.12	+0.03	-0.03	0.00	+0.05	-0.03	+0.15
5/1/58	129.12	0.00	-0.03	0.00	+0.05	0.00	+0.15
5/2/58	129.12	0.00	-0.03	0.00	+0.05	+0.01	+0.16
5/5/58	129.10	-0.02	-0.05	0.00	+0.05	+0.04	+0.20
5/6/58	129.09	-0.01	-0.06	+0.01	+0.06	+0.01	+0.21
5/7/58	129.11	+0.02	-0.04	0.00	+0.06	+0.03	+0.24
5/8/58	129.09	-0.02	-0.06	0.00	+0.06	0.00	+0.24
5/9/58	129.09	0.00	-0.06	+0.01	+0.07	+0.02	+0.26
5/12/58	129.09	0.00	-0.06	0.00	+0.07	+0.01	+0.27
5/13/58	129.08	-0.01	-0.07	+0.01	+0.08	+0.01	+0.28
5/14/58	129.06	-0.02	-0.09	0.00	+0.08	0.00	+0.28
5/15/58	129.08	+0.02	-0.07	0.00	+0.08	0.00	+0.28
5/16/58	129.08	0.00	-0.07	0.00	+0.08	+0.01	+0.29
5/19/58	129.08	0.00	-0.07	0.00	+0.08	0.00	+0.29
5/20/58	129.07	-0.01	-0.08	+0.01	+0.09	+0.01	+0.30

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
JN 4231.8 Tape 100 Std. 84 °F
Surveyed by M. A. Van Deren
Notes
Indexed J. GATTI Date 4-16-58

F. B. 28099 Pg. 7135

"0-4" To "0-5"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"0-9" TO "0-5"

date	dist	daily spread	total spread	'0-4' daily shear	'0-4' total shear	'0-5' daily shear	'0-5' total shear
5/21/58	129.07	0.00	-0.08	0.00	+0.09	+0.01	+0.31
5/23/58	129.06	-0.01	-0.09	0.00	+0.09	+0.03	+0.34
5/26/58	129.06	0.00	-0.09	+0.01	+0.10	+0.02	+0.36
5/27/58	129.05	-0.01	-0.10	0.00	+0.10	+0.03	+0.39
5/28/58	129.05	0.00	-0.10	+0.01	+0.11	0.00	+0.39
5/29/58	129.05	0.00	-0.10	+0.01	+0.12	+0.01	+0.40
6/4/58	129.05	0.00	-0.10	+0.01	+0.13	+0.03	+0.43
6/5/58	129.05	0.00	-0.10	0.00	+0.13	0.00	+0.43
6/6/58	129.05	0.00	-0.10	+0.01	+0.14	+0.01	+0.44
6/9/58	129.05	0.00	-0.10	+0.01	+0.15	+0.01	+0.45
6/10/58	129.04	-0.01	-0.11	0.00	+0.15	+0.01	+0.46
6/12/58	129.02	-0.02	-0.13	0.00	+0.15	+0.02	+0.48
6/13/58	129.04	+0.02	-0.11	0.00	+0.15	+0.01	+0.49
6/20/58	129.02	-0.02	-0.13	0.00	+0.15	+0.03	+0.52
6/27/58	129.02	0.00	-0.13	0.00	+0.15	0.00	+0.52
7/3/58	128.98	-0.04	-0.17	+0.01	+0.16	+0.05	+0.57
7-11	128.99	+0.01	-0.16	+0.03	+0.19	+0.05	+0.62
7-18	128.99	0.00	-0.16	+0.02	+0.21	+0.01	+0.63
7-25	128.98	-0.01	-0.17	0.00	+0.21	+0.02	+0.65
8-8	129.00	+0.02	-0.15	+0.02	+0.23	+0.03	+0.68
8-15	129.00	0.00	-0.15	0.00	+0.23	+0.04	+0.72
8-23	129.00	0.00	-0.15	+0.05	+0.28	+0.10	+0.82
8-25	128.99	-0.01	-0.16	+0.01	+0.29	+0.04	+0.86
9-12	129.00	+0.01	-0.15	+0.01	+0.30	+0.03	+0.89
9-11	129.02	+0.02	-0.13	+0.02	+0.32	+0.02	+0.91

2894

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	"0-4" daily shear	"0-4" total shear	"0-5" daily shear	"0-5" total shear
1-21-59	129.02	0.00	-0.13	+0.03	+0.35	+0.03	+0.94
2-26-59	129.02	0.00	-0.13	+0.05	+0.40	+0.08	+1.03
4-7-59	129.00	-0.02	-0.15	+0.04	+0.44	+0.11	+1.14
5-19-59	129.00	0.00	-0.15	0.00	+0.44	0.00	+1.14
6-17-59	128.98	-0.02	-0.17	0.00	+0.44	0.00	+1.14
7-17-59	128.97	-0.01	-0.18	0.00	+0.44	0.00	+1.14
8-14-59	128.94	-0.03	-0.21	+0.01	+0.45	0.00	+1.14
9-21-59	128.95	+0.01	-0.20	0.00	+0.45	+0.03	+1.17
10-28-59	128.95	0.00	-0.20	0.00	+0.45	+0.01	+1.18
1-5-60	128.95	0.00	-0.20	+0.01	+0.46	0.00	+1.18
2-5-60	128.95	0.00	-0.20	+0.02	+0.48	0.00	+1.18
3-14-60	128.95	0.00	-0.20	0.00	+0.48	+0.06	+1.24
5-25-60	128.90	-0.05	-0.25	+0.04	+0.52	+0.01	+1.25
8-9-60	128.90	0.00	-0.25	0.00	+0.52	+0.05	+1.30
9-20-60	128.85	-0.05	-0.30	+0.02	+0.54	+0.03	+1.33
10-20-60	128.88	+0.03	-0.27	+0.01	+0.55	0.00	+1.33
12-5-60	128.92	+0.04	-0.23	0.00	+0.55	0.00	+1.33
1-5-61	128.92	0.00	-0.23	0.00	+0.55	0.00	+1.33
2-6-61	128.92	0.00	-0.23	+0.02	+0.57	0.00	+1.33
4-13-61		HOUSE ON	LINE	0.00	+0.57		
6-13-61	128.92	0.00	-0.23	+0.03	+0.60	0.00	+1.33
7-31-61	No CHANGE						
9-7-61	No CHANGE						
11-22-61						HOUSE ON LINE	

Notes Ck'd by _____
Map No. _____
Office Work _____
Checked _____
Date _____

Survey of Estrondido Beach LS
JN 0021 Topo 140 Std. 69 °F
Surveyed by M. A. Van Dorn
Notes 14 Date 4-11-56
Indexed C. J. Gatti

F. B. 28998 Pg. 143

"0-4" TO "0-5"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

T=70°
129.33 @ 7°39' = 128.17

7.02

Date	dist	daily spread	total spread	"0-4" daily shear	"0-4" total shear	"0-5" daily shear	"0-5" total shear
1-26-62		No change		+0.04	+0.64	House on Line	
2-26-62	128.67	-0.25	-0.48	+0.05	+0.69	+0.28	+1.61
4-17-62	128.49	-0.18	-0.66	+0.53	+1.22	+1.01	+2.62
7-3-62	128.34	-0.15	-0.81	+0.27	+1.49	+0.53	+3.15
9-14-62	128.30	-0.04	-0.85	+0.11	+1.60	+0.12	+3.27
2-5-63	128.24	-0.06	-0.91	+0.10	+1.70	+0.26	+3.53
6-19-63	128.24	0.00	-0.91	0.00	+1.70	0.00	+3.53
9-25-63	128.20	-0.04	-0.95	0.00	+1.70	0.00	+3.53
12-17-63	128.24	+0.04	-0.91	+0.04	+1.75	0.00	+3.53
7-29-64	128.17	-0.07	-0.98	+0.01	+1.76	+0.04	+3.57
9-25-64				-0.02	+1.74	-0.02	+3.55
12-29-64	128.21	+0.04	-0.94	0.00	+1.74	0.00	+3.55
5-11-65				0.00	+1.74	Sta. 0-5 Destroyed By Const.	

"0-4" To "0-5"

2894 Page 116

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	P-2 daily shear	P-2 Total shear	P-3 daily Shear	P-3 Total shear
4/21/58	39.36	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	39.36	+0.06	+0.06	0.00	0.00	-0.01	-0.01
4/23/58	39.44	+0.08	+0.14	0.00	0.00	0.00	-0.01
4/25/58	39.46	+0.02	+0.16	0.00	0.00	-0.02	-0.03
4/28/58	39.54	+0.08	+0.24	0.00	0.00	0.00	-0.03
4/29/58	39.58	+0.04	+0.28	+0.01	+0.01	0.00	-0.03
4/30/58	39.55	-0.03	+0.25	0.00	+0.01	0.00	-0.03
5/1/58	39.57	+0.02	+0.27	-0.01	0.00	0.00	-0.03
5/2/58	39.61	+0.04	+0.31	+0.01	+0.01	0.00	-0.03
5/5/58	39.61	0.00	+0.31	-0.01	0.00	0.00	-0.03
5/6/58	39.63	+0.02	+0.33	0.00	0.00	0.00	-0.03
5/7/58	39.64	+0.01	+0.34	0.00	0.00	-0.01	-0.04
5/8/58	39.63	-0.01	+0.33	0.00	0.00	0.00	-0.04
5/9/58	39.64	+0.01	+0.34	0.00	0.00	0.00	-0.04
5/12/58	39.65	+0.01	+0.35	0.00	0.00	0.00	-0.04
5/13/58	39.67	+0.02	+0.37	0.00	0.00	0.00	-0.04
5/14/58	39.66	-0.01	+0.36	0.00	0.00	0.00	-0.04
5/15/58	39.66	0.00	+0.36	0.00	0.00	0.00	-0.04
5/16/58	39.68	+0.02	+0.38	0.00	0.00	0.00	-0.04
5/19/58	39.66	-0.02	+0.36	0.00	0.00	0.00	-0.04
5/20/58	39.68	+0.02	+0.38	0.00	0.00	0.00	-0.04

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
JN 0481.E.1 Trans 1.2.4 Std 8.4 of
Surveyed by M.D. Van Dereen
Notes Date 5-21-58
Indexed J. GALLI

P2 TO P3

2894
F. B. 1341, Pg. 147

RETURN TO
LOS ANGELES COUNTY ENGINEER
900 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

"P2" To "P3"

date	dist	DAILY SPREAD	TOTAL SPREAD	P-2 DAILY SHEAR	P2 TOTAL SHEAR	P 3 DAILY SHEAR	P 3 TOTAL SHEAR
5/21/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.04
5/23/58	39.70	+0.02	+0.40	0.00	0.00	+0.01	-0.03
5/26/58	39.67	-0.03	+0.37	0.00	0.00	-0.01	-0.04
5/27/58	39.68	+0.01	+0.38	0.00	0.00	+0.01	-0.03
5/28/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
5/29/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/4/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/5/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/6/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/9/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/10/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/12/58	39.68	0.00	+0.38	0.00	0.00	0.00	-0.03
6/17/58	39.69	+0.01	+0.39	0.00	0.00	0.00	-0.03
6/20/58	39.70	+0.01	+0.40	0.00	0.00	0.00	-0.03
6/27/58	39.69	-0.01	+0.39	0.00	0.00	0.00	-0.03
7/3/58	39.69	0.00	+0.39	0.00	0.00	0.00	-0.03
7-11	39.69	0.00	+0.39	0.00	0.00	0.00	-0.03
7-18	39.69	0.00	+0.39	0.00	0.00	0.00	-0.03
7-25	39.69	0.00	+0.39	0.00	0.00	0.00	-0.03
8-8	39.67	-0.02	+0.37	0.00	0.00	0.00	-0.03
8-15	39.64	-0.03	+0.34	0.00	0.00	0.00	-0.03
8-23	39.65	+0.01	+0.35	0.00	0.00	0.00	-0.03
9-15	39.72	+0.07	+0.42	0.00	0.00	-0.01	-0.04
9-22	39.73	+0.01	+0.43	0.00	0.00	-0.01	-0.05
9-22	39.72	-0.01	+0.42	0.00	0.00	0.00	-0.05

2894

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	Daily Spread	Total Spread	P-2 Daily Shear	P-2 Total Shear	P-3 Daily Shear	P-3 Total Shear
1-21-59	39.73	0.00	+0.43	0.00	0.00	0.00	-0.05
2-26-59	39.73	0.00	+0.43	0.00	0.00	-0.01	-0.06
4-7-59	39.73	0.00	+0.43	0.00	0.00	0.00	-0.06
5-19-59	39.75	+0.02	+0.45	0.00	0.00	-0.01	-0.07
6-17-59	39.75	0.00	+0.45	0.00	0.00	0.00	-0.07
7-17-59	39.75	0.00	+0.45	0.00	0.00	0.00	-0.07
8-14-59	39.78	+0.03	+0.48	0.00	0.00	0.00	-0.07
9-21-59	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
10-23-59	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
1-5-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
2-5-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
3-14-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
5-25-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
8-9-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
9-20-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
10-20-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
12-8-60	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
1-5-61	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
2-6-61	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
4-13-61	39.78	0.00	+0.48	0.00	0.00	0.00	-0.07
6-13-61	39.75	-0.03	+0.45	0.00	0.00	+0.02	-0.05
7-31-61	No	CHANGE					
9-9-61	No	CHANGE					
11-22-61							

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Road
Surveyed by Melvin Decker
Notes
Indexed C. J. GALLI
Date

F. B. 2094 Pg. 22
"P2" TO "P3"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

T-840
42.68 @ 20°56' = .93400

date	dist	daily spread	total spread	P2 daily shear	P2 total shear	P3 daily shear	P3 total shear
12/6/62		No change					
2-23-62	39.83	+0.08	+0.53	0.00	0.00	0.00	+0.05
4-17-62	39.89	+0.06	+0.59	0.00	0.00	+0.01	+0.06
7-3-62	39.85	-0.04	+0.55	0.00	0.00	0.00	+0.06
7-18-62	39.90	+0.05	+0.60	0.00	0.00	+0.01	+0.07
9-5-63	39.85	-0.05	+0.55	0.00	0.00	+0.00	+0.07
6-20-63	39.90	+0.05	+0.60	0.00	0.00	0.00	+0.07
9-25-63	39.90	0.00	+0.60	0.00	0.00	0.00	+0.07
12-17-63	39.90	0.00	+0.60	0.00	0.00	0.00	+0.07
7-29-64	39.86	-0.04	+0.55	0.00	0.00	0.01	+0.08
9-25-64	39.86	0.00	+0.55	0.02	0.02E	0.00	+0.08N
12-29-64	39.86	0.00	+0.55	0.00	0.02	0.00	+0.08
5-11-65	39.86	0.00	+0.55	0.00	0.02	0.00	+0.08

"P2" To "P3"

2894 PAGE 152

76F2093 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"P4" daily shear	"P4" Total Shear
4/21/58	51.05	0.00	0.00	0.00	0.00
4/22/58	51.00	-0.05	-0.05	0.00	0.00
4/23/58	50.95	-0.05	-0.10	0.00	0.00
4/25/58	50.91	-0.04	-0.14	0.00	0.00
4/28/58	50.82	-0.09	-0.23	0.00	0.00
4/29/58	50.79	-0.03	-0.26	+0.01	+0.01
4/30/58	50.81	+0.02	-0.24	0.00	+0.01
5/1/58	50.78	-0.03	-0.27	0.00	+0.01
5/2/58	50.76	-0.02	-0.29	0.00	+0.01
5/5/58	50.73	-0.03	-0.32	0.00	+0.01
5/6/58	50.72	-0.01	-0.33	0.00	+0.01
5/7/58	50.73	+0.01	-0.32	-0.01	0.00
5/8/58	50.73	0.00	-0.32	0.00	0.00
5/9/58	50.72	-0.01	-0.33	0.00	0.00
5/12/58	50.71	-0.01	-0.34	0.00	0.00
5/13/58	50.71	0.00	-0.34	0.00	0.00
5/14/58	50.72	+0.01	-0.33	0.00	0.00
5/15/58	50.72	0.00	-0.33	0.00	0.00
5/16/58	50.70	-0.02	-0.35	0.00	0.00
5/19/58	50.71	+0.01	-0.34	0.00	0.00
5/20/58	50.70	-0.01	-0.35	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
JN 0431 Frags 180 Sid 84 of
Surveyed by M. Allen Dorsey
Notes Date 4-3-58
Indexed C. J. GALLI

F. B. 2388 Pg. 153
"P3" to "P4"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	DAILY SPREAD	TOTAL SPREAD	P4 DAILY SHEAR	P4 TOTAL SHEAR
5/21/58	50.69	-0.01	-0.36	0.00	0.00
5/23/58	50.69	0.00	-0.36	0.00	0.00
5/26/58	50.69	0.00	-0.36	0.00	0.00
5/27/58	50.69	0.00	-0.36	0.00	0.00
5/28/58	50.68	-0.01	-0.37	0.00	0.00
5/29/58	50.68	0.00	-0.37	0.00	0.00
6/4/58	50.68	0.00	-0.37	0.00	0.00
6/5/58	50.68	0.00	-0.37	0.00	0.00
6/6/58	50.68	0.00	-0.37	0.00	0.00
6/9/58	50.68	0.00	-0.37	0.00	0.00
6/10/58	50.67	-0.01	-0.38	0.00	0.00
6/12/58	50.67	0.00	-0.38	0.00	0.00
6/13/58	50.68	+0.01	-0.37	0.00	0.00
6/20/58	50.67	-0.01	-0.38	0.00	0.00
6/27/58	50.66	-0.01	-0.39	0.00	0.00
7/3/58	50.67	+0.01	-0.38	0.00	0.00
7-11	50.67	0.00	-0.38	0.00	0.00
7-18	50.68	+0.01	-0.37	0.00	0.00
7-25	50.68	0.00	-0.37	0.00	0.00
8-8	50.67	-0.01	-0.38	0.00	0.00
8-15	50.67	0.00	-0.38	0.00	0.00
8-23	50.67	0.00	-0.38	0.00	0.00
10-15	50.65	-0.02	-0.40	0.00	0.00
11-12	50.65	0.00	-0.40	0.00	0.00
12-11	50.64	-0.01	-0.41	0.00	0.00

P3 To P4

154

7894

76F3093 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	Daily Spread	Total Spread	P-4 Daily Spread	P-4 Total Spread
1-21-59	50.65	+0.06	-0.40	0.00	0.00
2-26-59	50.65	0.00	-0.40	0.00	0.00
4-7-59	50.65	0.00	-0.40	0.00	0.00
5-19-59	50.62	-0.07	-0.43	0.00	0.00
6-17-59	50.62	0.00	-0.43	0.00	0.00
7-17-59	50.62	0.00	-0.43	0.00	0.00
8-14-59	50.64	+0.02	-0.41	+0.02	+0.02
9-21-59	50.66	+0.02	-0.39	0.00	+0.02
10-28-59	50.66	+0.02	-0.39	0.00	+0.02
1-5-60	50.66	+0.02	-0.39	0.00	+0.02
1-5-60	50.66	0.00	-0.39	0.00	+0.02
3-14-60	50.63	-0.03	-0.42	0.00	+0.02
5-25-60	50.63	0.00	-0.42	0.00	+0.02
8-9-60	50.63	0.00	-0.42	0.00	+0.02
9-20-60	50.63	0.00	-0.42	0.00	+0.02
10-20-60	50.61	-0.02	-0.44	0.00	+0.02
12-5-60	50.61	0.00	-0.44	0.00	+0.02
1-5-60	50.61	0.00	-0.44	0.00	+0.02
2-6-61	50.61	0.00	-0.44	0.00	+0.02
N.C. 4-13-61	50.61	0.00	-0.44	0.00	+0.02
6-13-61	50.64	+0.03	-0.41	+0.01	+0.03
7-31-61	50.66	+0.02	-0.39	0.00	+0.03
9-7-61	No	CHANGE			
11-22-61					

Notes Ck'd by ____
Map No. ____
Office Work ____
Checked ____
Date ____

Survey of Escondido Beach Lg
JN 2889 Map 144 Sd 64 of
Surveyed by F.B. Von Dreele
Noted Ka Date 4-8-56
Indexed C. J. GALLI

F. B. 2889 Pg 185

UP 3" TO UP 4"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

56.12 T=76° @ 25°41' = 50.58

date	dist	daily spread	total spread	P-4 daily shear	P-4 total shear
1-26-62	No	change			
2-23-62	50.55	-0.11	-0.50	0.00	+0.03
4-17-62	50.60	+0.05	-0.45	+0.01	+0.04
7-3-62	50.60	0.00	-0.45	0.00	+0.04
9-17-62	No	change			
2-5-63	50.57	-0.03	-0.48	0.00	+0.04
6-26-63	50.55	-0.02	-0.50	0.00	+0.04
9-25-63	50.55	0.00	-0.50	0.00	+0.04
12-17-63	50.55	0.00	-0.50	0.00	+0.04
2-29-64	50.58	-0.03	-0.47	-0.01	+0.03
9-25-64	50.58	—	-0.47	-0.01	+0.025
12-24-64	50.58		-0.47		+0.02
5-11-65	50.58	0.00	-0.47	0.00	+0.02

"D3" TO "P4"

2884 PG. 136

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must Be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"P5" daily shear	"P5" Total shear
4/21/58	72.98	0.00	0.00	0.00	0.00
4/22/58	72.98	0.00	0.00	0.00	0.00
4/23/58	72.98	0.00	0.00	0.00	0.00
4/25/58	72.97	-0.01	-0.01	0.00	0.00
4/28/58	72.97	0.00	-0.01	0.00	0.00
4/29/58	72.97	0.00	-0.01	0.00	0.00
4/30/58	72.97	0.00	-0.01	0.00	0.00
5/1/58	72.97	0.00	-0.01	0.00	0.00
5/3/58	72.99	+0.02	+0.01	0.00	0.00
5/5/58	72.97	-0.02	-0.01	0.00	0.00
5/6/58	72.98	+0.01	0.00	0.00	0.00
5/7/58	72.98	0.00	0.00	0.00	0.00
5/8/58	72.96	-0.02	-0.02	0.00	0.00
5/9/58	72.97	+0.01	-0.01	0.00	0.00
5/12/58	72.97	0.00	-0.01	0.00	0.00
5/13/58	72.97	0.00	-0.01	0.00	0.00
5/14/58	72.98	+0.01	0.00	0.00	0.00
5/15/58	72.98	0.00	0.00	0.00	0.00
5/16/58	72.97	-0.01	-0.01	0.00	0.00
5/19/58	72.97	0.00	-0.01	0.00	0.00
5/20/58	72.98	+0.01	0.00	0.00	0.00

Name Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
JN 0811 Stage 1-40 Std. 54 of E
Surveyed by M. Van Deren
Noted Date 5-31-58
Indexed C. J. GAHI

F. B. 2898 Pg. 137

"04" TO "P5"

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	DAILY SPREAD	TOTAL SPREAD	P 5 DAILY SHEAR	P 5 TOTAL SHEAR
5/22/58	72.98	0.00	0.00	0.00	0.00
5/23/58	72.98	0.00	0.00	0.00	0.00
5/26/58	72.96	-0.02	-0.02	0.00	0.00
5/27/58	72.97	+0.01	-0.01	0.00	0.00
5/28/58	72.97	0.00	-0.01	0.00	0.00
5/29/58	72.97	0.00	-0.01	0.00	0.00
6/4/58	72.98	+0.01	0.00	0.00	0.00
6/5/58	72.98	0.00	0.00	0.00	0.00
6/6/58	72.98	0.00	0.00	0.00	0.00
6/9/58	72.98	0.00	0.00	0.00	0.00
6/10/58	72.98	0.00	0.00	0.00	0.00
6/12/58	72.98	0.00	0.00	0.00	0.00
6/13/58	72.98	0.00	0.00	0.00	0.00
6/20/58	72.98	0.00	0.00	0.00	0.00
6/30/58	72.99	+0.01	+0.01	0.00	0.00
7/3/58	72.98	-0.01	0.00	0.00	0.00
7-11	72.97	-0.01	-0.01	0.00	0.00
7-18	72.97	0.00	-0.01	0.00	0.00
7-25	72.98	+0.01	0.00	0.00	0.00
8-8	72.97	-0.01	-0.01	0.00	0.00
8-15	72.96	-0.01	-0.02	0.00	0.00
8-23	72.96	0.00	-0.02	0.00	0.00
8-29	72.95	-0.01	-0.03	0.00	0.00
9-12	72.95	0.00	-0.03	0.00	0.00
9/11	72.94	-0.01	-0.04	0.00	0.00

"D5" TO "D9"

156

4882

76F3095 CE #247—3-57

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	Daily Spread	Total Spread	P-5 Daily Shrink	P-5 Total Shrink
1-21-59	72.96	+0.02	-0.02	0.00	0.00
2-26-59	72.94	-0.02	-0.04	0.00	0.00
4-7-59	72.94	0.00	-0.04	0.00	0.00
5-19-59	72.92	-0.02	-0.06	0.00	0.00
6-17-59	72.92	0.00	-0.06	0.00	0.00
7-17-59	72.92	0.00	-0.06	0.00	0.00
8-14-59	72.92	0.00	-0.06	0.00	0.00
9-21-59	72.92	0.00	-0.06	0.00	0.00
10-28-59	72.92	0.00	-0.06	0.00	0.00
1-5-60	72.92	0.00	-0.06	0.00	0.00
2-5-60	72.92	0.00	-0.06	0.00	0.00
3-14-60	72.92	0.00	-0.06	0.00	0.00
5-25-60	72.92	0.00	-0.06	0.00	0.00
8-9-60	72.92	0.00	-0.06	0.00	0.00
9-20-60	72.92	0.00	-0.06	0.00	0.00
10-20-60	72.94	+0.02	-0.04	0.00	0.00
12-8-60	72.94	0.00	-0.04	0.00	0.00
1-5-61	72.94	0.00	-0.04	0.00	0.00
2-6-61	72.94	0.00	-0.04	0.00	0.00
4-13-61	72.94	0.00	-0.04	0.00	0.00
6-13-61	72.94	0.00	-0.04	0.00	0.00
7-31-61	No CHANGE				
9-7-61	No CHANGE				
11-22-62					

Notes Ck'd by: ____
Map No. ____
Office Work ____
Checked ____
Date ____

Survey of Escondido Branch
JN 0281 Stage 184 Std 8 ft OF
Surveyed by: M. Bilau Dec 58
Notes ____ Date ____
Indexed C. J. GALLI

F. B. 2896 Pg. 154

104' To P5'

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

T=89°
55.89 @ 17°55' = 53.48
.95150 LEV. 19.74
73.92

date	dist	daily spread	TOTAL SPREAD	P-5 daily shear	P-5 & Q-1 total shear
1-26-62	NO	CHANGE			
2-23-62	72.90	-0.04	-0.08	0.00	0.00
4-17-62	72.90	NO CHANGE	-0.08	0.00	0.00
7-3-62	72.90	NO CHANGE	-0.08	0.00	0.00
9-17-62	NO	CHANGE			
2-5-63	72.90	0.00	-0.08	0.00	0.00
6-20-63	72.90	0.00	-0.08	0.00	0.00
9-25-63	72.90	0.00	-0.08	0.00	0.00
12-17-63	72.90	0.00	-0.08	0.00	0.00 ✓
7-29-64	72.92	0.02	-0.06	0.00	0.00
9-25-64	72.92	—	-0.06		
12-29-64	72.92		-0.06	0.00	0.00
5-11-65	72.92	0.00	-0.06	0.00	0.00

P4 TO P5

160

7894

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	"Q1" daily shear	"Q1" total shear	Q2 daily shear	Q2 Total shear
4/21/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	154.38	0.00	0.00	0.00	0.00	-0.01	-0.01
4/23/58	154.37	-0.01	-0.01	0.00	0.00	+0.01	0.00
4/25/58	154.36	-0.01	-0.02	0.00	0.00	-0.01	-0.01
4/28/58	154.36	0.00	-0.02	0.00	0.00	+0.01	0.00
4/29/58	154.38	+0.02	0.00	0.00	0.00	-0.02	-0.02
4/30/58	154.38	0.00	0.00	0.00	0.00	-0.00	-0.02
5/1/58	154.38	0.00	0.00	0.00	0.00	+0.02	0.00
5/2/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/5/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/6/58	154.37	-0.01	-0.01	0.00	0.00	0.00	0.00
5/7/58	154.38	+0.01	0.00	0.00	0.00	0.00	0.00
5/8/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/9/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/12/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/13/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/14/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/15/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/16/58	154.37	-0.01	-0.01	0.00	0.00	0.00	0.00
5/19/58	154.37	0.00	-0.01	0.00	0.00	0.00	0.00
5/20/58	154.38	+0.01	0.00	0.00	0.00	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
W. O. Map No. 140 Srd. 69 of
Surveyed by H. Brian Dorsey
Notes
Indexed
Date 4-21-58
C. J. GALLI

F. B. 7344 Pg. 141

Q1 To Q2

289R

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q1 daily shear	Q1 Total shear	Q2 daily shear	Q2 Total shear
5/22/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/23/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/26/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/27/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/28/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
5/29/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/4/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/5/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/6/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/9/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/10/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/12/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/13/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/20/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
6/27/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
7/3/58	154.38	0.00	0.00	0.00	0.00	0.00	0.00
7-11	154.38	0.00	0.00	0.00	0.00	0.00	0.00
7-18	154.38	0.00	0.00	0.00		0.00	0.00
7-25	154.38	0.00	0.00	0.00	0.00	0.00	0.00
8-5	154.38	0.00	0.00	0.00	0.00	0.00	0.00
8-18	154.38	0.00	0.00	0.00	0.00	0.00	0.00
8-23	154.38	0.00	0.00	0.00	0.00	0.00	0.00
8-26	154.38	0.00	0.00	0.00	0.00	0.00	0.00
9-12	154.38	0.00	0.00	0.00	0.00	+0.02	+0.02
9-11	154.38	0.00	0.00	0.00	0.00	0.00	+0.02

Q1 To Q2

2894

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total spread	Q1 daily Shear	Q1 Total Shear	Q2 daily Shear	Q2 Total Shear
1-21-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
2-26-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
4-7-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
5-19-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
6-17-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
8-12-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
8-14-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
9-21-59	154.38	0.00	0.00	0.00	0.00	0.00	+0.02
10-28-59	154.38	0.00	0.00	0.00	0.00	+0.01	+0.03
1-5-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
2-5-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
3-14-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
4-15-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
5-9-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
9-20-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
10-20-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
11-8-60	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
4-5-66	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
11-6-61	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
12-13-61	154.38	0.00	0.00	0.00	0.00	0.00	+0.03
12-13-61	154.38	0.00	0.00	0.00	0.00	+0.01	+0.04
7-31-61	No CHANGE						
8-7-61	No CHANGE						
11-22-61							

Q1 TO Q2

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
W. O. 2399 Map No. 1408 Sr'd. 8.9 of F
Surveyed by H. Q. Van Pierce
Notes Date 8-12-61
Indexed C. J. GALLI

F. B. 2399 Pg. 163

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q1 daily shear	Q1 Total Shear	Q2 daily Shear	Q2 Total Shear
1-29-62	154.38	0.00	0.00	0.00	0.00	0.00	+0.04
2-23-62	No	Change					
4-17-62	154.42	+0.04	+0.04	+0.00	0.00	0.00	+0.04
7-3-62	No	CHANGE		0.00	0.00	0.00	+0.04
9-17-62	154.38	-0.04	0.00	0.00	0.00	+0.04	+0.08
2-4-63	154.38	0.00	0.00	0.00	0.00	0.00	+0.08
6-20-63	154.38	0.00	0.00	0.00	0.00	0.00	+0.08
9-25-63	154.38	0.00	0.00	0.00	0.00	0.00	+0.08
12-17-63	154.38	0.00	0.00	0.00	0.00	+0.01	+0.09
7-29-64	154.41	0.03	+0.03	0.00	0.00	-0.02	+0.07
10-1-64	154.43	+0.02	+0.05		0.00		+0.07
12-29-64	154.43	0.00	+0.05	0.00	0.00	0.00	+0.07
5-11-65	154.43	0.00	+0.05	0.00	0.00	0.00	+0.07

Q1 To Q2

F.B. 7894 Pg. 164

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q3 daily shear	Q3 total shear	Q4 daily shear	Q4 total shear
4/21/58	120.75	0.00	0.00	0.00	0.00	0.00	0.00
4/22/58	120.75	0.00	0.00	-0.01	-0.01	+0.01	+0.01
4/23/58	120.76	+0.01	+0.01	0.00	-0.01	+0.01	+0.02
4/25/58	120.76	0.00	+0.01	-0.03	-0.04	+0.06	+0.08
4/28/58	120.78	+0.02	+0.03	+0.02	-0.02	0.00	+0.08
4/29/58	120.79	+0.01	+0.04	0.00	-0.02	0.00	+0.08
4/30/58	120.79	0.00	+0.04	0.00	-0.02	0.00	+0.08
5/1/58	120.79	0.00	+0.04	+0.01	-0.01	+0.02	+0.10
5/2/58	120.80	+0.01	+0.05	-0.01	-0.02	+0.02	+0.12
5/5/58	120.79	-0.01	+0.04	0.00	-0.02	+0.04	+0.16
5/6/58	120.80	+0.01	+0.05	+0.01	-0.01	0.00	+0.16
5/7/58	120.80	0.00	+0.05	-0.01	-0.02	+0.02	+0.18
5/8/58	120.80	0.00	+0.05	0.00	-0.02	+0.01	+0.19
5/9/58	120.81	+0.01	+0.06	0.00	-0.02	+0.01	+0.20
5/12/58	120.81	0.00	+0.06	0.00	-0.02	0.00	+0.20
5/13/58	120.82	+0.01	+0.07	0.00	-0.02	+0.01	+0.21
5/14/58	120.81	-0.01	+0.06	+0.01	-0.01	+0.02	+0.23
5/15/58	120.81	0.00	+0.06	-0.01	-0.02	+0.02	+0.25
5/16/58	120.83	0.02	+0.08	+0.01	-0.01	0.00	+0.25
5/19/58	120.83	0.00	+0.08	-0.01	-0.02	+0.01	+0.26
5/20/58	120.83	0.00	+0.08	+0.01	-0.01	+0.02	+0.28

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
W. O. 3021.6 Pipe No. 140 Std. 84 of
Surveyed by Ken Aikan Dennis
Notes Ken Date 4-22-58
Indexed C. J. GALLI

F. B. 2899 Pg. 145

Q3 To Q4

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	DAILY SPREAD	TOTAL SPREAD	Q3 DAILY SHEAR	Q3 TOTAL SHEAR	Q4 DAILY SHEAR	Q4 TOTAL SHEAR
5/21/58	120.83	0.00	+0.08	-0.01	-0.02	+0.01	+0.29
5/23/58	120.83	0.00	+0.08	+0.01	-0.01	+0.02	+0.31
5/26/58	120.83	0.00	+0.08	0.00	-0.01	+0.02	+0.33
5/27/58	120.85	+0.02	+0.10	+0.02	-0.03	+0.03	+0.36
5/28/58	120.85	0.00	+0.10	0.00	-0.03	0.00	+0.36
5/29/58	120.85	0.00	+0.10	+0.02	-0.01	0.00	+0.36
6/4/58	120.86	+0.01	+0.11	+0.01	0.00	+0.05	+0.41
6/5/58	120.86	0.00	+0.11	-0.02	-0.02	-0.03	+0.38
6/6/58	120.86	0.00	+0.11	0.00	-0.02	+0.01	+0.39
6/9/58	120.86	0.00	+0.11	0.00	-0.02	+0.01	+0.40
6/10/58	120.86	0.00	+0.11	0.00	-0.02	+0.01	+0.41
6/12/58	120.87	+0.01	+0.12	0.00	-0.02	+0.01	+0.42
6/13/58	120.87	0.00	+0.12	0.00	-0.02	+0.02	+0.44
6/20/58	120.87	0.00	+0.12	0.00	-0.02	+0.02	+0.46
6/24/58	120.90	+0.03	+0.15	0.00	-0.02	+0.06	+0.52
7/3/58	120.90	0.00	+0.15	+0.01	-0.01	+0.06	+0.58
7-11	120.92	+0.02	+0.17	+0.01	0.00	[illegible]	+0.61
7-18	120.93	+0.01	+0.18	[illegible]	[illegible]	[illegible]	+0.62
7-25	120.94	+0.01	+0.19	0.00	0.00	+0.01	+0.63
8-[illegible]	120.94	0.00	+0.19	0.00	0.00	+0.08	+0.71
8-15	120.94	0.00	+0.19	0.00	0.00	+0.04	+0.75
8-23	120.97	0.03	+0.22	0.00	0.00	+0.08	+0.83
8-15	120.98	+0.01	+0.23	0.00	0.00	+0.04	+0.87
11-12	121.05	+0.07	+0.30	0.00	0.00	+0.03	+0.90
11-11	121.05	0.00	+0.30	0.00	0.00	+0.03	+0.93

Q3 TO Q4

PG 16

2884

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	Q3 daily shear	Q3 total shear	Q4 daily shear	Q4 total shear
1-21-59	121.05	0.00	+0.30	0.00	0.00	+0.06	+0.99
12-26-59	121.08	+0.03	+0.33	0.00	0.00	+0.06	+1.05
4 7-59	121.09	+0.01	+0.34	0.00	0.00	+0.03	+1.08
5-19-59	121.11	+0.02	+0.36	0.00	0.00	+0.05	+1.13
6-17-59	121.11	0.00	+0.36	0.00	0.00	0.00	+1.13
7-17-59	121.11	0.00	+0.36	0.00	0.00	+0.03	+1.16
8-14-59	121.15	+0.04	+0.40	0.00	0.00	0.00	+1.16
9-21-59	121.13	-0.02	+0.38	0.00	0.00	+0.03	+1.19
10-28-59	121.13	0.00	+0.38	0.00	0.00	0.00	+1.19
1-5-60	121.12	+0.01	+0.37	0.00	0.00	+0.01	+1.20
2-5-60	121.12	-0.02	+0.37	0.00	0.00	0.00	+1.20
3-14-60	121.12	0.00	+0.37	0.00	0.00	+0.02	+1.22
5-25-60	121.14	+0.02	+0.39	0.00	0.00	+0.07	+1.29
8-9-60	121.14	0.00	+0.39	0.00	0.00	+0.04	+1.33
9-20-60	121.14	0.00	+0.39	0.00	0.00	+0.03	+1.36
10-20-60	121.14	0.00	+0.39	0.00	0.00	0.00	+1.36
12-8-60	121.14	0.00	+0.39	0.00	0.00	+0.01	+1.37
1-5-61	121.14	0.00	+0.39	0.00	0.00	0.00	+1.37
2-6-61	121.14	0.00	+0.39	0.00	0.00	0.00	+1.37
3-13-61	121.14	0.00	+0.39	0.00	0.00	0.00	+1.37
6-13-61	121.16	+0.02	+0.41	0.00	0.00	+0.02	+1.39
9-31-61	No CHANGE						
10-7-61	No CHANGE						
11-21-61							

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
W. 0321.8 Tape No. 140 Std. 84 of
Surveyed by H. H. Van Dercar
Notes Kate C. J. GALLI Date 4-21-58
Indexed

F. B. 2894 Pg. 100

Q3 To Q4

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

Q3 to Q4

date	dist	daily spread	total spread	Q3 daily shear	Q3 total shear	Q-4 daily shear	Q-4 total shear
1-29-62	121.16	0.00	+0.41	0.00	0.00	+0.01	+1.40
2/23/62	121.28	+0.12	+0.53	0.00	0.00	+0.37	+1.77
4-17-62	121.61	+0.33	+0.86	0.00	0.00	+1.05	+2.82
7-3-62	121.80	+0.19	+1.05	0.00	0.00	+0.62	+3.42
9-17-62	121.84	+0.04	+1.09	0.00	0.00	+0.11	+3.53
2-4-63	121.86	+0.02	+1.11	0.00	0.00	+0.06	+3.59
6-20-63	121.93	+0.07	+1.18	0.00	0.00	+0.14	+3.73
9-25-63	121.93	0.00	+1.18	0.00	0.00	+0.07	+3.80
12-17-63	121.93	0.00	+1.18	0.00	0.00	+0.03	+3.83
7-29-64	121.96	+0.03	+1.21	0.00	0.00	+0.02	+3.85
10-16-64	121.88	* Dist. is not between Pts., it is a plus Dist.	+1.13	-0.01	-0.01	-0.02	+3.83
12-29-64	121.96		+1.21	0.00	-0.01	+0.01	+3.84
5-11-65	121.96		+1.21	0.00	-0.01	0.00	+3.84

F.B. ~~2541~~ 2894 PG. 16X

76F3095 S&E #247. 8.54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q5 daily shear	Q5 Total shear
4/21/58	104.24	0.00	0.00	0.00	0.00
4/22/58	104.24	0.00	0.00	0.00	0.00
4/23/58	104.23	-0.01	-0.01	+0.03	+0.03
4/25/58	104.24	+0.01	0.00	+0.04	+0.07
4/28/58	104.24	0.00	0.00	+0.01	+0.08
4/29/58	104.24	0.00	0.00	+0.03	+0.11
4/30/58	104.24	0.00	0.00	-0.02	+0.09
5/1/58	104.24	0.00	0.00	+0.05	+0.14
5/2/58	104.24	0.00	0.00	0.00	+0.14
5/5/58	104.23	-0.01	-0.01	+0.04	+0.18
5/6/58	104.23	0.00	-0.01	0.00	+0.18
5/7/58	104.24	+0.01	0.00	+0.02	+0.20
5/8/58	104.24	0.00	0.00	+0.01	+0.21
5/9/58	104.24	0.00	0.00	0.00	+0.21
5/12/58	104.23	-0.01	-0.01	+0.02	+0.23
5/13/58	104.24	+0.01	0.00	+0.01	+0.24
5/14/58	104.23	-0.01	-0.01	+0.01	+0.25
5/15/58	104.23	0.00	-0.01	+0.01	+0.26
5/16/58	104.22	-0.01	-0.02	+0.02	+0.28
5/19/58	104.22	0.00	-0.02	0.00	+0.28
5/20/58	104.22	0.00	-0.02	+0.03	+0.31

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondida Beach L.S.
W. O. 21.8 Tape No. 142 Srd. 84 °F
Surveyed by M. Alvin Derck
Notes Date 4-2-58
Indexed

F. B. 2894 Pg. 169

Q9 To Q5

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	DAILY SPREAD	TOTAL SPREAD	Q5 DAILY SHEAR	Q5 TOTAL SHEAR
5/21/58	104.22	0.00	-0.02	+0.01	+0.32
5/22/58	104.23	+0.01	-0.01	+0.02	+0.34
5/26/58	104.22	-0.01	-0.02	+0.02	+0.36
5/27/58	104.22	0.00	-0.02	+0.02	+0.38
5/28/58	104.21	-0.01	-0.03	0.00	+0.38
5/29/58	104.21	0.00	-0.03	+0.02	+0.40
6/4/58	104.22	+0.01	-0.02	+0.05	+0.45
6/5/58	104.22	0.00	-0.02	-0.02	+0.43
6/6/58	104.22	0.00	-0.02	0.00	+0.43
6/9/58	104.22	0.00	-0.02	+0.01	+0.44
6/10/58	104.22	0.00	-0.02	+0.01	+0.45
6/12/58	104.22	0.00	-0.02	+0.02	+0.47
6/13/58	104.22	0.00	-0.02	+0.03	+0.50
6/20/58	104.22	0.00	-0.02	+0.02	+0.52
6/27/58	104.22	0.00	-0.02	+0.06	+0.58
7/3/58	104.22	0.00	-0.02	+0.07	+0.65
7/11	104.20	-0.02	-0.04	+0.01	+0.66
7/18	104.21	0.01	-0.03	+0.03	+0.69
7-25	104.21	0.00	-0.03	+0.03	+0.72
[illegible]	104.21	0.00	-0.03	+0.08	+0.80
8-5	104.21	0.00	-0.03	+0.01	+0.81
8-23	104.21	0.00	-0.03	+0.11	+0.92
10-15	104.20	-0.01	-0.04	+0.06	+0.98
11-12	104.23	+0.03	-0.01	+0.07	+1.05
12-11	104.22	-0.01	-0.02	0.00	+1.05

70

Q4

FG

2894

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	RAIL SPREAD	TOTAL SPREAD	R-5 RAIL SPREAD	R-5 TOTAL SPREAD
1	1-21-59	104.20	0.00	-0.02	+0.05	+1.40
2	2-6-59	104.20	0.00	-0.02	+0.09	+1.19
3	7-59	104.20	0.00	-0.02	+0.04	+1.23
4	19-59	104.20	-0.02	-0.04	+0.08	+1.31
5	17-59	104.20	0.00	-0.04	+0.01	+1.32
6	17-59	104.20	0.00	-0.04	+0.05	+1.37
7	12-59	104.20	0.00	-0.04	0.00	+1.37
8	21-59	104.20	0.00	-0.04	0.00	+1.37
9	28-59	104.20	0.00	-0.04	+0.01	+1.38
10	5-60	104.20	0.00	-0.04	0.00	+1.38
1	5-60	104.20	0.00	-0.04	+0.03	+1.41
2	14-60	104.20	0.00	-0.04	+0.02	+1.43
3	25-60	104.20	0.00	-0.04	+0.06	+1.49
4	9-60	104.20	0.00	-0.04	+0.05	+1.54
5	20-60	104.20	0.00	-0.04	+0.01	+1.55
10	20-60	104.20	0.00	-0.04	+0.03	+1.58
11	8-60	104.20	0.00	-0.04	0.00	+1.58
1	5-61	104.20	0.00	-0.04	0.00	+1.58
2	6-61	104.20	0.00	-0.04	0.00	+1.58
3	13-61	104.20	0.00	-0.04	0.00	+1.58
4	13-61	104.20	0.00	-0.04	+0.01	+1.59
5	31-61	No CHANGE				
6	7-61	No CHANGE				
	11-21-61					

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondida Beach
W. 6021.32 Tape No. 140 Std. 69 °F
Surveyed by M. Akin Derick
Notes
Indexed C. J. GALLI Date 4-21-58

F. B. ~~2191~~ 2896 Pg. 111

Q4 to Q5

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q-5 daily shear	Q-5 Total shear
1-29-62	104.18	-0.02	-0.06	+0.04	+1.63
2-23-62	104.18	0.00	-0.06	+0.41	+2.04
4-17-62	104.05	-0.13	-0.19	+1.16	+3.20
7-3-62	104.00	-0.05	-0.24	+0.73	+3.93
9-17-62	104.00	0.00	-0.24	+0.16	+4.09
2-4-63	103.97	-0.03	-0.27	+0.09	+4.18
6-20-63	103.99	+0.02	-0.25	+0.14	+4.32
9-25-63	103.96	-0.03	-0.28	+0.10	+4.42
12-17-63	103.97	+0.01	-0.27	+0.03	+4.45
7-29-64	103.95	-0.02	-0.29	+0.02	+4.47
10-1-64	103.95	-0.00	-0.29	0.00	+4.47
12-29-64	103.95	0.00	-0.29	0.00	+4.47
5-11-65	103.95	0.00	-0.29	0.00	+4.47

Q4 TO Q5

F.B. 2094 PG. 172

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q6 daily shear	Q6 total shear
4/21/58	89.20	0.00	0.00	0.00	0.00
4/22/58	89.20	0.00	0.00	0.00	0.00
4/23/58	89.20	0.00	0.00	+0.02	+0.02
4/25/58	89.20	0.00	0.00	+0.06	+0.08
4/28/58	89.20	0.00	0.00	0.00	+0.08
4/29/58	89.21	+0.01	+0.01	-0.01	+0.07
4/30/58	89.20	-0.01	0.00	+0.02	+0.09
5/1/58	89.20	0.00	0.00	+0.02	+0.11
5/2/58	89.20	0.00	0.00	+0.03	+0.14
5/5/58	89.20	0.00	0.00	+0.03	+0.17
5/6/58	89.20	0.00	0.00	0.00	+0.17
5/7/58	89.20	0.00	0.00	+0.02	+0.19
5/8/58	89.20	0.00	0.00	0.00	+0.19
5/9/58	89.20	0.00	0.00	+0.01	+0.20
5/12/58	89.20	0.00	0.00	+0.01	+0.21
5/13/58	89.20	0.00	0.00	+0.01	+0.22
5/14/58	89.20	0.00	0.00	+0.02	+0.24
5/15/58	89.20	0.00	0.00	0.00	+0.24
5/16/58	89.20	0.00	0.00	+0.01	+0.25
5/19/58	89.20	0.00	0.00	+0.01	+0.26
5/20/58	89.20	0.00	0.00	+0.03	+0.29

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach
W. O. 2411.82 Tape No. 142 Srd. 84 of
Surveyed by M. Alvin Derry
Notes
Indexed C. J. GALLI Date 4-21-58

F. B. ~~2411~~ 2894 Pg. 173

Q5 TO Q6

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

QS TO Q6

date	dist	daily spread	Total spread	Q6 daily shear	Q6 Total shear
5/21/58	89.20	0.00	0.00	0.00	+0.24
5/23/58	89.20	0.00	0.00	+0.02	+0.31
5/26/58	89.20	0.00	0.00	+0.02	+0.33
5/27/58	89.21	+0.01	+0.01	+0.01	[illegible]
5/28/58	89.21	0.00	+0.01	0.00	+0.34
5/29/58	89.20	−0.01	0.00	+0.02	+0.36
6/4/58	89.21	+0.01	+0.01	+0.05	+0.41
6/5/58	89.20	−0.01	0.00	−0.03	+0.38
6/6/58	89.20	0.00	0.00	+0.01	+0.39
6/9/58	89.20	0.00	0.00	0.00	+0.39
6/10/58	89.20	0.00	0.00	+0.02	+0.41
6/12/58	89.20	0.00	0.00	+0.02	+0.43
6/13/58	89.20	0.00	0.00	+0.02	+0.45
6/20/58	89.20	0.00	0.00	+0.02	+0.47
[illegible]/58	89.20	0.00	0.00	+0.03	+0.55
[illegible]/13/58	89.20	0.00	0.00	+0.06	+0.61
7/11	89.20	0.00	0.00	[illegible]	[illegible]
7/18	89.20	0.00	0.00	[illegible]	[illegible]
[illegible]-25	89.20	0.00	0.00	+0.04	+0.69
[illegible]	89.20	0.00	0.00	+0.07	+0.75
[illegible]-15	89.20	0.00	0.00	+0.06	+0.84
[illegible]-22	89.20	0.00	0.00	+0.08	+0.92
[illegible]0-15	89.20	0.00	0.00	+0.05	+0.97
11-12	89.23	+0.03	+0.03	+0.08	+1.05
12-11	89.23	0.00	+0.03	0.00	+1.05

F.B. [illegible] FGC 2844

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

	date	dist	daily spread	Total spread	Q6 daily shear	Q6 Total shear
	1-21-59	89.23	0.00	+0.03	+0.06	+1.11
	1-16-59	89.25	+0.02	+0.05	+0.09	+1.20
	1-[illegible]-59	89.26	+0.01	+0.06	+0.05	+1.25
	1-19-59	89.26	0.00	+0.06	+0.01	+1.33
	1-17-59	89.26	0.00	+0.06	0.00	+1.33
	1-17-59	89.26	0.00	+0.06	+0.04	+1.37
	1-14-59	89.23	-0.03	+0.03	0.00	+1.37
	1-14-59	89.23	0.00	+0.03	+0.01	+1.38
	1-[illegible]-59	89.23	0.00	+0.03	+0.03	+1.41
	5-1-60	89.24	+0.01	+0.04	0.00	+1.41
	5-5-60	89.23	-0.01	+0.03	+0.05	+1.46
	5-14-60	89.23	0.00	+0.03	+0.02	+1.48
	5-25-60	89.25	+0.02	+0.05	+0.05	+1.53
	6-9-60	89.25	+0.00	+0.05	+0.07	+1.60
	9-20-60	89.25	0.00	+0.05	0.00	+1.60
	10-20-60	89.25	0.00	+0.05	+0.03	+1.63
	12-8-60	89.25	0.00	+0.05	0.00	+1.63
	1-5-61	89.25	0.00	+0.05	+0.01	+1.64
	3-6-61	89.25	0.00	+0.05	0.00	+1.64
	4-17-61	89.25	0.00	+0.05	+0.00	+1.64
	6-13-61	89.25	0.00	+0.05	+0.01	+1.65
	7-31-61	89.25	0.00	+0.05	+0.02	+1.67
	9-7-61	No CHANGE				
	11-21-61					

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach LS
W. O. 2164 Pipe No. 40 Sr'd. 83 of
Surveyed by W. A. Van Dercen
Notes Ken Date 4-21-58
Indexed C. J. GALLI

Q5 To Q6

F. B. ~~2144~~ 2894 Pg. 175

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q6 daily shear	Q6 Total Shear
1-29-62	NO	change			
2-23-62	89.25	0.00	+0.05	+0.46	+2.13
4-17-62	89.24	-0.01	+0.04	+1.17	+3.30
7-3-62	89.24	0.00	+0.04	+0.75	+4.05
9-18-62	89.26	+0.02	+0.06	+0.17	+4.22
2-4-63	89.26	0.00	+0.06	+0.09	+4.31
6-20-63	89.26	0.00	+0.06	+0.16	+4.47
9-25-63	89.26	0.00	+0.06	+0.12	+4.59
12-17-63	89.26	0.00	+0.06	+0.05	+4.64
7-29-64	89.27	+0.01	+0.07	+0.02	+4.66
10-1-64	89.29	+0.02	+0.09	0.00	+4.66
12-29-64	89.29	0.00	+0.09	0.00	+4.66
5-11-65	89.29	0.00	+0.09	0.00	+4.66

Q5 To Q6

F.B. 2894 PG. 176

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total Spread	Q7 daily shear	Q7 Total Shear
4/21/58	97.90	0.00	0.00	0.00	0.00
4/22/58	97.90	0.00	0.00	0.00	0.00
4/23/58	97.89	-0.01	-0.01	+0.02	+0.02
4/25/58	97.90	+0.01	0.00	+0.05	+0.07
4/28/58	97.90	0.00	0.00	-0.01	+0.06
4/29/58	97.91	+0.01	+0.01	+0.01	+0.07
4/30/58	97.91	0.00	+0.01	0.00	+0.07
5/1/58	97.88	-0.03	-0.02	+0.04	+0.11
5/2/58	97.89	+0.01	-0.01	0.00	+0.11
5/5/58	97.90	+0.01	0.00	+0.02	+0.13
5/6/58	97.90	0.00	0.00	+0.02	+0.15
5/7/58	97.90	0.00	0.00	+0.01	+0.16
5/8/58	97.89	-0.01	-0.01	0.00	+0.16
5/9/58	97.90	+0.01	0.00	0.00	+0.16
5/12/58	97.89	-0.01	-0.01	0.00	+0.16
5/13/58	97.90	+0.01	0.00	+0.01	+0.17
5/14/58	97.88	-0.02	-0.02	+0.01	+0.18
5/15/58	97.88	0.00	-0.02	0.00	+0.18
5/16/58	97.88	0.00	-0.02	+0.01	+0.19
5/19/58	97.86	-0.02	-0.04	+0.02	+0.21
5/20/58	97.86	0.00	-0.04	+0.03	+0.24

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach LS
W. O. 2417.8 Tape No. 1423 Sr'd. 84 °F
Surveyed by M. Rica Derry
Notes Kay C. J. GALL Date 4-21-58
Indexed

F. B. ~~1844~~ 2896 Pg. 111

Q6 TB Q7

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

Q6 To Q7

date	dist	daily spread	Total Spread	Q7 daily Shear	Q7 Total Shear
8/21/58	97.86	0.00	-0.04	0.00	+0.24
8/22/58	97.86	0.00	-0.04	+0.03	+0.27
8/26/58	97.86	0.00	-0.04	0.00	+0.27
8/27/58	97.86	0.00	-0.04	0.00	+0.27
8/28/58	97.86	0.00	-0.04	0.00	+0.27
8/29/58	97.86	0.00	-0.04	0.00	+0.27
6/4/58	97.86	0.00	-0.04	+0.05	+0.32
6/5/58	97.84	-0.02	-0.06	-0.04	+0.28
6/6/58	97.85	+0.01	-0.05	+0.01	+0.29
6/9/58	97.85	0.00	-0.05	-0.01	+0.28
6/11/58	97.84	-0.01	-0.06	+0.02	+0.30
6/12/58	97.84	0.00	-0.06	+0.02	+0.32
6/13/58	97.84	0.00	-0.06	+0.04	+0.36
6/20/58	97.84	0.00	-0.06	0.00	+0.36
6/27/58	97.84	0.00	-0.06	+0.09	+0.45
7/3/58	97.84	0.00	-0.06	+0.03	+0.45
7/11	97.82	-0.02	-0.08	0.00	+0.45
7/16	97.82	0.00	-0.08	0.00	+0.45
7-25	97.82	0.00	-0.08	+0.03	+0.48
8-8	97.82	0.00	-0.08	+0.09	+0.57
8-15	97.82	0.00	-0.08	+0.04	+0.61
9-23	97.80	0.02	-0.10	+0.07	+0.68
10-16	97.74	-0.06	-0.16	+0.03	+0.71
11-12	97.77	+0.03	-0.13	+0.07	+0.78
12-11	97.77	0.00	-0.13	0.00	+0.78

176

FB 2887

76F3098 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total Spread	Q7 daily shear	Q7 Total Shear
1-21-59	97.73	+0.01	-0.12	+0.09	+0.87
1-26-59	97.73	0.00	-0.12	+0.07	+0.94
1-[illegible]-59	97.73	0.00	-0.12	+0.07	+1.01
5-19-59	97.72	-0.02	-0.14	+0.07	+1.08
6-17-59	97.72	0.00	-0.14	0.00	+1.09
7-17-59	97.72	0.00	-0.14	+0.01	+1.10 ✓
8-[illegible]-59	97.72	0.00	-0.14	0.00	+1.10
9-[illegible]-59	97.72	-0.02	-0.16	0.00	+1.10
10-[illegible]-59	97.72	0.00	-0.16	+0.03	+1.13
11-5-60	97.72	0.00	-0.16	0.00	+1.13
2-5-60	97.74	0.00	-0.14	+0.06	+1.19
3-14-60	97.74	0.00	-0.14	+0.05	+1.24
4-25-60	97.74	0.00	-0.14	+0.02	+1.26
5-9-60	97.74	0.00	-0.14	+0.05	+1.31
9-20-60	97.74	0.00	-0.16	0.00	+1.31
10-20-60	97.71	-0.03	-0.19	+0.03	+1.34
11-8-60	97.71	0.00	-0.19	0.00	+1.34
1-5-61	97.71	0.00	-0.19	+0.02	+1.36
2-6-61	97.71	0.00	-0.19	0.00	+1.36
4-13-61	97.71	0.00	-0.19	0.00	+1.36
6-13-61	97.73	+0.02	-0.17	0.00	+1.37
8-31-61	97.73	0.00	-0.17	+0.02	+1.39
9-7-61	No CHANGE				
11-21-61					

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
W. 8021.82 Tape No. 141 Sr'd. 84 of
Surveyed by W. Allan Derry
Notes Date 9-21-56
Indexed C. J. GALLI

Q6 TO Q7

F. B. ~~2344~~ 2896 Pg. 179

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q7 daily shear	Q7 Total shear
1-29-62	No	change			
2/23/62	97.71	-.02	-0.19	+0.45	+1.84
4.17/62	97.71	No change	-0.19	+0.97	+2.81
7-3-62	97.71	No change		+0.62	+3.43
9-18-62		No change		+0.16	+3.59
2-4-63	97.71	0.00	-0.19	+0.14	+3.73
6-20-63	97.71	0.00	-0.19	+0.16	+3.89
9-26-63	97.71	0.00	-0.19	+0.04	+3.93
12-17-63	97.71	0.00	-0.19	+0.07	+4.00
7-29-64	97.72	+0.01	-0.18	+0.04	+4.04
10-1-64	97.72	0.00	-0.18	0.00	+4.04
12-24-64	97.72	0.00	-0.18	0.00	+4.04
5-11-65	97.72	0.00	-0.18	0.00	+4.04

Q6 TO Q7

F.B. 2894 PG. 180

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q8 daily shear	Q8 Total shear
4/21/58	90.35	0.00	0.00	0.00	0.00
4/22/58	90.35	0.00	0.00	0.00	0.00
4/23/58	90.35	0.00	0.00	0.00	0.00
4/25/58	90.36	+0.01	+0.01	+0.03	+0.03
4/28/58	90.35	-0.01	0.00	-0.04	-0.01
4/29/58	90.37	+0.02	+0.02	+0.01	0.00
4/30/58	90.35	-0.02	0.00	0.00	0.00
5/1/58	90.34	-0.01	-0.01	0.00	0.00
5/2/58	90.34	0.00	-0.01	0.00	0.00
5/5/58	90.33	-0.01	-0.02	0.00	0.00
5/16/58	90.33	0.00	-0.02	0.00	0.00
5/17/58	90.34	+0.01	-0.01	0.00	0.00
5/8/58	90.33	-0.01	-0.02	+0.01	+0.01
5/9/58	90.34	+0.01	-0.01	-0.01	0.00
5/12/58	90.33	-0.01	-0.02	0.00	0.00
5/13/58	90.33	0.00	-0.02	0.00	0.00
5/14/58	90.34	+0.01	-0.01	0.00	0.00
5/15/58	90.32	-0.02	-0.03	0.00	0.00
5/16/58	90.34	+0.02	-0.01	0.00	0.00
5/19/58	90.31	-0.03	-0.04	0.00	0.00
5/20/58	90.32	+0.01	-0.03	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beach LS
W. 8021 Tape No. 150 3rd. Ed. of
Surveyed by M. Alvarez Dec. 1958
Notes Kept
Indexed C. J. GALLI Date 4-21-58

F. B. 2394 Pg. 161

Q7 TO Q8

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily Spread	Total Spread	Q8 daily shear	Q8 Total shear
5/21/58	90.32	0.00	-0.03	0.00	0.00
5/23/58	90.32	0.00	-0.03	0.00	0.00
5/26/58	90.32	0.00	-0.03	0.00	0.00
5/27/58	90.33	+0.01	-0.02	0.00	0.00
5/28/58	90.33	0.00	-0.02	0.00	0.00
5/29/58	90.32	-0.01	-0.03	0.00	0.00
6/4/58	90.33	+0.01	-0.02	+0.01	+0.01
6/5/58	90.30	-0.03	-0.05	-0.01	0.00
6/6/58	90.32	+0.02	-0.03	0.00	0.00
6/9/58	90.32	0.00	-0.03	0.00	0.00
6/10/58	90.31	-0.01	-0.04	0.00	0.00
6/12/58	90.31	0.00	-0.04	0.00	0.00
6/13/58	90.31	0.00	-0.04	0.00	0.00
6/20/58	90.31	0.00	-0.04	0.00	0.00
6/23/58	90.32	+0.01	-0.03	0.00	0.00
7/3/58	90.32	0.00	-0.03	0.00	0.00
7/11	90.30	-0.02	-0.05	0.00	0.00
7/18	90.30	0.00	-0.05	0.00	0.00
7-25	90.30	0.00	-0.05	0.00	0.00
8-5	90.30	0.00	-0.05	0.00	0.00
8-15	90.29	-0.01	-0.06	0.00	0.00
8-23	90.26	-0.03	-0.09	0.00	0.00
9-15	90.28	+0.02	-0.07	0.00	0.00
11-12	90.29	+0.01	-0.06	0.00	0.00
12-11	90.23	-0.03	-0.12	0.00	0.00

Q7 TO Q8

182

2894

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	Q8 daily shear	Q8 Total shear
1-21-59	90.22	-0.00	-0.13	0.00	0.00
1-26-59	90.26	+0.04	-0.09	0.00	0.00
[illegible]	90.26	0.00	-0.09	0.00	0.00
1-19-59	90.22	-0.04	-0.13	0.00	0.00
1-17-59	90.22	0.00	-0.13	0.00	0.00
[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]
[illegible]	[illegible]	[illegible]	-0.13	[illegible]	[illegible]
1-21-59	90.22	0.00	-0.13	0.00	0.00
[illegible]	[illegible]	0.00	-0.13	0.00	0.00
[illegible]	90.22	0.00	-0.13	0.00	0.00
5-[illegible]-60	90.22	0.00	-0.13	0.00	0.00
5-14-60	90.22	0.00	-0.13	0.00	0.00
5-25-60	90.20	-0.02	-0.15	0.00	0.00
8-9-60	90.20	0.00	-0.15	0.00	0.00
8-20-60	90.17	-0.03	-0.18	0.00	0.00
10-20-60	90.17	0.00	-0.18	0.00	0.00
12-6-60	90.17	0.00	-0.18	0.00	0.00
1-5-61	90.17	0.00	-0.18	0.00	0.00
1-6-61	90.17	0.00	-0.18	0.00	0.00
1-13-61	90.17	0.00	-0.18	0.00	0.00
1-13-61	90.19	+0.02	-0.16	+0.03	+0.03
1-13-61	No	CHANGE			
1-7-61	No	CHANGE			
11-21-61					

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
W. 8021.8-4 Tape No. 190 Std. 8-4 of
Surveyed by H. A. Van Deren
Notes Van Date 4-22-58
Indexed C. J. GALLI

F. B. ~~2344~~ 2894 Pg. 183

Q7 to Q8

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

Q7 TO Q8

date	dist	daily Spread	Total spread	Q8 daily Shear	Q8 Total Shear
1-29-62	90.15	-0.04	-0.20	0.00	+0.03
2/23/62	90.09	-0.06	-0.26	0.00	+0.03
4-17-62	89.93	-0.16	-0.42	0.00	+0.03
7-3-62	89.81	-0.12	-0.54	0.00	+0.03
9-17-62		No change			
2-4-63	89.78	-0.03	-0.57	0.00	+0.03
6-20-63	89.74	-0.04	-0.61	0.00	+0.03
9-25-63	89.74	0.00	-0.61	0.00	+0.03
12-17-63	89.74	0.00	-0.61	0.00	+0.03
7-29-64	89.72	-0.02	-0.63	-0.02	+0.01
10-1-64	89.62	Dist is not between pts. If is a plus dist.		+0.01	+0.02
12-29-64	89.72		-0.63	+0.02	+0.04
5-11-65	89.72		-0.63	0.00	+0.04

F.B. ~~2334~~ 2894 PG. 184

76F3095 S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q9 daily Shear	Q9 Total Shear
4/21/58	107.93	0.00	0.00	0.00	0.00
4/22/58	107.93	0.00	0.00	0.00	0.00
4/23/58	107.93	0.00	0.00	0.00	0.00
4/25/58	107.93	0.00	0.00	0.00	0.00
4/28/58	107.93	0.00	0.00	0.00	0.00
4/29/58	107.92	+0.03	+0.03	-0.02	-0.02
4/30/58	107.94	-0.02	+0.01	0.00	-0.02
5/1/58	107.94	0.00	+0.01	+0.02	0.00
5/2/58	107.94	0.00	+0.01	0.00	0.00
5/5/58	107.93	-0.01	0.00	0.00	0.00
5/6/58	107.94	+0.01	+0.01	0.00	0.00
5/7/58	107.94	0.00	+0.01	0.00	0.00
5/8/58	107.94	0.00	+0.01	0.00	0.00
5/9/58	107.95	+0.01	+0.02	0.00	0.00
5/12/58	107.94	-0.01	+0.01	0.00	0.00
5/13/58	107.94	0.00	+0.01	0.00	0.00
5/14/58	107.94	0.00	+0.01	0.00	0.00
5/15/58	107.94	0.00	+0.01	0.00	0.00
5/16/58	107.94	0.00	+0.01	0.00	0.00
5/19/58	107.94	0.00	+0.01	0.00	0.00
5/20/58	107.93	-0.01	0.00	0.00	0.00

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escandido Beach
W. O. 8021.8 Tape No. 14 Std. 84 of
Surveyed by M. Alva Derrell
Notes Kall Date 4-22-58
Indexed C. J. GALLI

F. B. 2894 Pg. 185

Q8 To Q9

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	daily Shear Q9	Total Shear Q9
5/21/58	107.93	0.00	0.00	0.00	0.00
5/22/58	107.93	0.00	0.00	0.00	0.00
5/26/58	107.93	0.00	0.00	0.00	0.00
5/27/58	107.93	0.00	0.00	0.00	0.00
5/28/58	107.93	0.00	0.00	0.00	0.00
5/29/58	107.93	0.00	0.00	0.00	0.00
6/4/58	107.94	+0.01	+0.01	+0.01	+0.01
6/5/58	107.93	-0.01	0.00	-0.02	-0.01
6/6/58	107.93	0.00	0.00	+0.01	0.00
6/9/58	107.93	0.00	0.00	0.00	0.00
6/10/58	107.93	0.00	0.00	0.00	0.00
6/11/58	107.93	0.00	0.00	0.00	0.00
6/13/58	107.93	0.00	0.00	0.00	0.00
6/20/58	107.93	0.00	0.00	0.00	0.00
6/27/58	107.93	0.00	0.00	0.00	0.00
7/3/58	107.93	0.00	0.00	0.00	0.00
7/11	107.93	0.00	0.00	0.00	0.00
7/18	107.93	0.00	0.00	0.00	0.00
7/25	107.93	0.00	0.00	0.00	0.00
8-8	107.93	0.00	0.00	0.00	0.00
8-15	107.93	0.00	0.00	0.00	0.00
9-23	107.93	0.00	0.00	0.00	0.00
10-16	107.93	0.00	0.00	0.00	0.00
11-12	107.93	0.00	0.00	0.00	0.00
12-11	107.93	0.00	0.00	0.00	0.00

Q8 To Q9

2894

76F309S S&E #247. 8-54

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	total spread	Q9 daily shear	Q9 Total Shear
1-21-54	107.93	0.00	0.00	0.00	0.00
2-26-54	107.93	0.00	0.00	0.00	0.00
[illegible]	[illegible]	0.00	0.00	0.00	0.00
5-19-54	107.93	0.00	0.00	0.00	0.00
6-17-54	107.93	0.00	0.00	0.00	0.00
[illegible]	[illegible]	0.00	0.00	0.00	0.00
[illegible]	[illegible]	0.00	0.00	0.00	0.00
9-21-54	107.93	0.00	0.00	0.00	0.00
[illegible]	[illegible]	0.00	0.00	0.00	0.00
1-5-60	107.93	0.00	0.00	0.00	0.00
2-[illegible]-60	107.93	0.00	0.00	0.00	0.00
3-14-60	107.93	0.00	0.00	0.00	0.00
4-25-60	107.93	0.00	0.00	0.00	0.00
5-5-60	107.93	0.00	0.00	0.00	0.00
9-20-60	107.93	0.00	0.00	0.00	0.00
10-20-60	107.93	0.00	0.00	0.00	0.00
12-[illegible]-60	107.93	0.00	0.00	0.00	0.00
1-5-61	107.93	0.00	0.00	0.00	0.00
2-6-61	107.93	0.00	0.00	0.00	0.00
4-13-61	107.93	0.00	0.00	0.00	0.00
4-13-61	107.93	0.00	0.00	0.00	0.00
4-13-61	107.93	0.00	0.00	0.00	0.00
7-31-61	107.93	0.00	0.00	+0.02	+0.02
9-7-61	No CHANGE				
11-21-61					

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Escondido Beaches
W. O. 2211-87 Tube No. 140 Sr'd. 84 of
Surveyed by Walter Dwyer
Notes Kay Date 4-27-55
Indexed C. J. Gatti

F. B. ~~2194~~ 2894 Pg. 187

Q0 TO Q9

RETURN TO
LOS ANGELES COUNTY SURVEYOR
726 LOS ANGELES COUNTY
ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

date	dist	daily spread	Total spread	Q9 daily shear	Q9 Total shear	
1-29-62		No change				
2/23/62		No Change				
4-17-62		NO CHANGE				
7-3-62		No CHANGE				
9-17-62		"				
2-4-63	107.93	0.00	0.00	0.00	0.00	
6-20-63	107.93	0.00	0.00	0.00	0.00	+0.02 NEW
9-25-63	107.93	0.00	0.00	0.00	0.00	+0.02 NEW
12-17-63	107.93	0.00	0.00	0.00	0.00	
7-30-64	107.94	+0.01	0.01	+0.01	+0.01	
10-1-64	107.96	+0.02	+0.03	+0.01	+0.01	
12-29-64	107.96	0.00	+0.03	+0.01	+0.02	
5-11-65	107.96	0.00	+0.03	0.00	+0.02	

Q8 To Q9

P.B. 88 PG 184

2694

Notes Ck'd by	Survey of	F. B.	Pg.
Map No.	JN Tape Std °F		
Office Work	Surveyed by		
Checked	Notes Date		
Date	Indexed		

JN 0021.82

ESCONDIDO BEACH LANDSLIDE

BM M-7 = 47.410
E.B. #2 = 39.112 ✓
E.B. #1 = 24.168
48-102 = 134.649 F-9A

LEVEL PAGES COMPLETED
FB 2344 JN 0021.82

DATE	PAGE
4-22-58	164
4-23-58	168
4-25-58	172
4-29-58	176
5-2-58	176 OK
5-6-58	180
5-9-58	182
5-14-58	186
5-20-58	190
5-21-58	194
5-23-58	198
5-28-58	202
6-6-58	206
6-13-58	210
6-27-58	214
7-11-58	218
7-25-58	222 ✓
8-23-58	226
11-12-58	230
12-10-	234
1-21-59	238
2-26-59	242
4-7-59	246
5-18-59	250
6-17-59	254
7-17-59	258 ✓
	END FIELD BOOK
Start NEXT LEVEL ON pg	101 FB. 2344
9-16-59	104 ✓
10-28-59	108
1-5-60	112 ✓
2-5-60	116
3-11-60	120 ✓
5-24-60	124 ✓
8-29-60	128
9-19-60	132 ✓
10-19-60	136 ✓
12-7-60	140 ✓
1-5-61	144

CONT TO FB 2684

Note: Any Additions or Changes on This Sheet Must Be Made or Circled In Red Ink With Date and Name of Person Making Change.

Do not extend notes this side of this line.

RETURN TO
LOS ANGELES COUNTY ENGINEER
900 LOS ANGELES COUNTY ENGINEERING BLDG.

76F3008 CE #247—3-57

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 002182 Tape 149 Std 84 °F
Surveyed by E. English
Notes EE & E.S. Date 7-17-64
Indexed H. E. OTT AUG 5 '64

F. B. 2894 Pg. 189
M-2AA To M-2B
F.B. 3161-15

date	dist	daily spread	total spread	M 2AA daily shear	M 2AA total shear
7-17-64	132.97	-0.03	-0.03	0.00	0.00
9-24-64	132.97	—	0.03	—	0.00
12-29-64	132.97	0.00	0.03	0.00	0.00
5-10-65	132.97	0.00	0.03	0.00	0.00

135.61 @ 74° 11' 18" = 132.97
.98061

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 Los Angeles County Engineering Bldg.

76F3095 C.E. #310 6-62

F. B. _____ Pg. _____

K - LINE

Y - LINE

F.B. 2684

DATE	LAST PAGE COMPLETED
2-1-61	92 TITLE
2-6-61	96
4-13-61	100
6-13-61	104
7-31-61	108
9-6-61	112
11-21-61	116
1-24-62	120
4-16-62	124
7-2-62	132
9-17-62	136
2-4-63	140

RETURN TO
LOS ANGELES COUNTY ENGINEER
700 Los Angeles County Engineering Bldg.

Do not extend notes on this side of this line.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 0021.B2 Tape 149 Std 84 °F
Surveyed by E. English
Notes E.B. & E.S. Date 7-17-64
Indexed H. E. OTT

F. B. 2894 PG. 191
M-2B To M-2C
F.B. 3161-15

T=74° 7'17"
132.90 @ .99193
=131.82
+51.18
183.00

	date	dist.	daily spread	total spread	M-2B daily shear	Offset M-2B ~~total shear~~
	7-17-64	183.00	0.00	0.00	0.02	4.02
	9-24-64	183.00		0.00	—	4.02
	12-29-64	183.00	0.00	0.00	0.00	4.02
	5-10-65	183.00	0.00	0.00	0.00	4.02

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 Los Angeles County Engineering Bldg.
Do not extend this side of this line.

76F309S CE #310 6-62

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 002162 Tape 149 Std 84 °F
Surveyed by E. English
Notes E.E & E.S Date 7-17-64
Indexed H. E. OTT

F. B. 2894 PG. 193
M-2C To M-2D
F.B. 3161-15

date	dist.	daily spread	total spread	M-2C daily shear	M-2C ~~total~~ shear
7-17-64	139.98	-0.02	-0.02	0.02	18.02
9-24-64	139.95	-0.03	-0.05	0.02	18.04
12-29-64	139.95	0.00	-0.05	0.00	18.04
5-10-65	139.95	0.00	-0.05	+0.03	18.07

T_e 74° (.94655)
$49.68 \times 18049 = 47.02$

T_e 74° (.99987)
$187.03 \times 0.555' = 187.00$
-47.02
139.98

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

79F3095 CE #310 4-62

76F309S CE #310 6-62

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

T=74°
175.94 @ 7°14' = 174.53
(.99204) + 6.31
180.84

date	dist.	daily spread	total spread	M-2 D daily shear	M-2 D total shear	M-2 E daily shear	M-2 E total shear
7-28-64	204.52	0.00	0.00	0.03	0.03	0.00	0.00
9-24-64	Note: M-2E has been destroyed by garage addition.				0.03		
12-29-64					0.03		
6-10-65					0.03		

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN0021.82 Tape 149 Std. 84 °F
Surveyed by E. English
Notes E.E.E.S. Date 7-17-64
Indexed H. E. Ott

F. B. 2894 PG. 195

M-2D To M-2E
F.B. 3151-15-16

Notes Ck'd by	Survey of Latigo Shore slide
Map No.	JN 0021.32 Tape 149 Std 68 °F
Office Work	Surveyed by E. English
Checked	Notes E.E. & E.S. Date 7-17-64
Date	Indexed H. E. OTT

F. B. 2894 PG. 197

N-3 to N4A

FB 3161 - 20

T=80°

123.85 @ 10°41' = 121.70

date	dist.	daily spread	total spread	N-3 daily shear	N-3 total shear
7-28-64	121.70	-0.04	-0.04	+0.01	+0.18
9-25-64	121.68		-0.06		+0.165.
12-29-64	121.70	+0.02	-0.04	-0.02	+0.16
5-10-65	121.70	0.00	-0.04	+0.01	+0.17

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

76F3095 C.E. #310 6-62

Notes Ck'd by
Map. No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 0021 B2 Tape 149 Std 84 °F
Surveyed by E. English
Notes E.E. & E.S. Date 7-17-64
Indexed H. E. O'L.

F. B. 2894 PG. 199
N-4A To N-5
F.B. 3161-20

T = 84°
126.6 @ .5°02' = 126.12

date	dist.	daily spread	total spread	N-4A daily shear	N-4A total shear
7-28-64	126.12	0.00	0.00	+ 0.01	+ 0.01
9-25-64	126.12	—	—	+ 0.02	+0.035.
12-29-64	126.12	0.00	0.00	0.00	+0.035.
5-10-65	126.12	0.00	0.00	+ 0.02	+0.05

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

76F309S CE #310 6-62

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Side
JN 021.82 Tape 149 Std 84 °F
Surveyed by E. English
Notes E.E.E.E.S. Date 7-12-64
Indexed H. E. OTT

F. B. 2894 PG. 201

N-5 To N-5A
F.B. 3161-20

T = 84°
105.31 @ 99' = 105.01

date	dist.	daily spread	total spread	N-5 daily shear	N-5 total shear
7-28-64	105.01	+ 0.01	+ 0.01	+ 0.005	+ 3.62
9-25-64	105.01			+ 0.01	+ 3.63 S.
12-29-64	105.01	0.00	+0.01	0.00	+ 3.63
5-11-65	105.01	0.00	+0.01	0.00	+ 3.63

Note: Any Additions or Changes on This Sheet Must Be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

76F309S CE #310 6-62

76F3095 CE #310 6-62

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

30.00=Off. N-5A

Up. 1.97

	date	dist	daily spread	total spread	N-5-A daily shear	N-5-A total shear	N-6 daily shear	N-6 total shear
	7-30-64	85.27		0.00	+ 0.01		0.01	See: Pg. 140 2.92
9-	25-64	85.27	0.00	0.00	+ 0.01	0.025.		2.915.
12-	29-64	85.27	0.00	0.00	0.00	[illegible]	0.00	2.91
5-	11-65	85.27	0.00	0.00	0.00	0.02	0.00	2.91

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Lathgo Shore Side
JN 1021.22 Tape 149 Sig. 84 °F
Surveyed by E. English
Notes E. S. Date 7-17-64
Indexed H. E. OTT

F. B. 2894 PG. 203

N-5A To N-6
FB 3161-20

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 0021.82 Tape 149 Std. 84 °F
Surveyed by E. English
Notes E.E. & E.S. Date 7-17-64
Indexed H. E. OTT

F. B. 2894 PG. 205
P.O.T. 3 To P-2A
F.B. 3161-23

date	dist.	daily spread	total spread	P-2A daily shear	P-2A total shear
7-29-64	207.57	0.01	0.01	0.00	0.00
9-25-64	207.54	-0.03	-0.04	0.02	0.02 N.
12-29-64	207.54	0.00	-0.04	0.00	0.02 N.
5-11-65	207.54	0.00	-0.04	0.00	0.02 N

Note: Any Additions or Changes on This Sheet Must Be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 Los Angeles County Engineering Bldg.

76F309S CE #310 6-62

Notes Ck'd by
Map No.
Office Work
Checked
Date

Survey of Latigo Shore Slide
JN 0021.82 Tape 149 Std 84 °F
Surveyed by E. English
Notes E.E. & E.J. Date 7-17-64
Indexed H. E. OTT

F. B. 2894 PG. 207
P.O.T. 4 To P-4A
F.B. 3181-24

date	dist.	daily spread	total spread	P-4A daily shear	P-4A total shear
7-29-64	250.53	0.00	0.00	0.02	0.02
9-25-64	250.53	0.03	-0.03	—	0.02 S.
12-29-64	250.53	0.00	-0.03	0.00	0.02 S
5-11-65	250.53	0.00	-0.03	0.00	0.02

Note: Any Additions or Changes on This Sheet Must Be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 LOS ANGELES COUNTY ENGINEERING BLDG.

76F309S CE #310 6-62

83.42 T=84° @ 134.2'

F.B. 2894 PG. 208 (.97155)

O-3 To: O-4		Q-2 To: Q-3	
Date:	Dist.	Date:	Dist.
9-25-64	81.05	10-1-64	171.21
12-29-64	81.05	12-29-64	171.21
5-11-65	81.05	5-11-65	171.21

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
403 Los Angeles County Engineering Bldg.

Do not extend this side of this line.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Notes Ck'd by	Survey of Latigo Shore Slide
Map No.	JN 0021.82 Tape 166 Std 84 °F
Office Work	Surveyed by English
Checked	Notes Ed. Date 9-24-64
Date	Indexed C. J. GALLI NOV 1 3 '68

F. B. 2894 PG. 209

M-3 To: M-4
And
M-3 To: M-2A

119.22 @ 49.2' T-80° = 118.90

Date	Dist. M-3 To M-4		Date	Dist. (+) M-3 To M-2A	M-2A Offset S'ly.
9-24-64	118.	90	9-24-64	66.42	14.84
12-29-64	118.	90	12-29-64	66.42	14.84
5-10-65	118.	90	5-10-65	66.46	14.84

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.

Do not extend this side of this line.

PLEASE RETURN TO
LOS ANGELES COUNTY ENGINEER
700 LOS ANGELES COUNTY ENGINEERING BLDG.

76F309S S&E #242 11-58

F. B 2894 PG. 210

M-5 To: M-6

Date: Dist. T=80°

300.49 @ 3°41' = 299.86

50.06 Elev. = 50.06

297.62 @ 2°33' = 297.32

(.99901) 647.24

9-24-64 647.24

LOS ANGELES COUNTY ENGINEER

700 LOS ANGELES COUNTY ENGINEERING BLDG.

PLEASE RETURN TO

Do not extend this side of this line.

Note: Any Additions or Changes on This Sheet Must be Made or Circled in Red Ink With Date and Name of Person Making Change.