PERMIT NEEDED

Pole located in alley at address 339 Margaret ave.

East Los Angeles / LA County

CERVEZA 16kV O/O MESA SUB

H&M HENKELS & McCOY

9 RM 402336H
45' Class C4
RM: 1- POLE 45' CLASS 4 WOOD FULL TREAT
RM: 1- XA DBLE FB 10' STEEL PINS SECONDARY
RM: 1- SEC ROLLER (166-CLEVIS & SPOOL)
RM: 3- SEC SERV PREFORM #2 TRI ACSR
RM: 1- SEC 1" PVC FOR UNDER ARM W/#8 TW WIRE
RM: 2- SEC STEEL PIN & INS - PHASE
RM: 1- SEC STEEL PIN & INS - NEUTRAL
RM: 1- GR OH #6 SOL WP PRIMARY W/ROD
RM: 1- AG SPAN GUY 9/32" - 200'
RM: 0- XA SNGL FB 10' STEEL PINS
RM: 0- XA SNGL VB 10' STEEL PINS
RM: 0- INS POLY W/PIN 16KV CLMP #4-653 ACSR
RM: 0- TR OH 15&10KVA 16KV 120/240 OD 3P

P JS 5.3.14

10 POLE 4443682E
50' Class C3
IN: 1- POLE 50' CLASS 3 WOOD FULL TREAT
IN: 1- XA DBLE FB 10' STEEL PINS SECONDARY
IN: 3- SEC SERV PREFORM #2 TRI ACSR
IN: 1- SEC ROLLER (166-CLEVIS & SPOOL)
IN: 1- SEC 2" PVC FOR UNDER ARM W/#2 TW
IN: 2- SEC STEEL PIN & INS - PHASE
IN: 1- SEC STEEL PIN & INS - NEUTRAL
IN: 1- GR OH #6 SOL WP PRIMARY W/ROD
IN: 1- AG SPAN GUY 9/32" - 200'

TRANSFERS:
1- 10' XARM W/3 POLY P&I 16kV
1- 10' XARM W/ 3 FUSE 3P
3- 1/0A 16kV (NW&SE)
3- 4B 120V (NW&SE)
3- 2AC 240V (NW&SE)
1- 120/240 3P4W (10KV & 15KV)
1- ST/LT

Pole Alley Concrete

GPS 34°-01'-48.4" 118°-08'-57.7"

TLM DATA:	4443682E			
	SIZE	kVA	CUST	%LOAD
EXIST:	25	22.2	1	88.80
PROP:	25	22.2	1	88.80
VD= N/A		FLICKER= N/A		

NOT TO SCALE

SOUTHERN CALIFORNIA EDISON
An EDISON INTERNATIONAL Company

SET IN SAME HOLE N OR SET ___ ' W HARD SET Y

ENVIRO REVIEW	N	HAND SET	N	SPECIAL EQUIP NEEDED	N
JOINT MEET	N	PERMIT NEEDED	Y	IF YES WHAT IS NEEDED?	
TRUCK ACCESS	Y	NETCOMM SHEET	N		
PAVEMENT REPAIR	Y	RIGHTS CHECK	N	EST. TIME TO REPLACE 32 MH	
ASPHALT	Y	PED TRAFFIC CONTROL	N		
CONCRETE		OUTAGE	Y	CONTACT CATV	Y
REPAIR SIZE	3x3	CSD-140	N	MITC POLE	N

DISTRICT 22 - MONTEBELLO	PROJ. MGR. RODRIGUEZ, JOHN T PHONE 909-469-0219	PLANNER RODRIGUEZ, LYNETTE PHONE 909-517-2177	
FOREMAN	TRUCK NO. / P/E / INVENTORY MAP NO. 122-4242-1	THOMAS GUIDE 635 H7	GRID NO. / DESIGN NO. 535747_0.01
CSD 140 Y___ N___ / BY-PASS CODE / EXISTING ___ CHANGE TO ___	TLM CHECKED 88.80 %LOAD	J.P.A. NO. E6022-000405861255	ASSOCIATED DESIGN NO.
PRODUCT/SAP NO. 762534- DETERIORATED POLE	PRODUCT/SAP NO.	PRODUCT/SAP NO.	

TYPE	APPROVED BY	DATE	CHECKED BY	DRAWN BY	PAX #

PROPOSED CONSTRUCTION (LOCATION)
ALLEY S/O 339 MARGARET AVE
EAST LOS ANGELES

SHEET ___ OF ___ JOB NO. 535747_0.01

Southern California Edison Company

PAGE NO. 2 J.P. AUTH. NO. E6022-000405861255

POLE NO.	Pole Length / Anchor Size	Year Set	Pole Trt / Class / Anchor Direct.	Record 4KV E	Record HLA	Record	Record	Proposed 4KV E	Proposed HLA	Proposed	Proposed	Proposed	Item No.	LOCATION AND NATURE OF WORK If not in accordance with Joint Pole agreement and routine-state reasons.	
														E TO REPLACE PER SEC. 7.11, 7.4, 19.6, 14.3	1
498997E	40	1936	FT 5	.50	23'			C-10 PB	LTD					GERHART ST A/W W/S 70' N/O VIA SAN DELARRO, MONTEBELLO	2
								1/2(1)					5C	TOP POLE	3
								1/2(1)				3X3	10B	ASPHALT REPAIR	4
															5
498997E	40		FT 3					34-5	23-3					GERHART ST A/W W/S 70' N/O VIA SAN DELARRO, EAST LOS ANGELES	6
									TN 23						7
								1/2(1)					19A		8
								1/2(1)					15B	VIS STRIPS	9
															10
				16KV				16KV						E TO REPLACE PER SEC. 7.11, 19.6, 14.3	11
402336H	45	1937	FT 4	.67	23'			C-10	PTD					BEVERLY BL A/W N/S 20' W/O MARGARET AV, MONTEBELLO	12
								1/2(1)					5C	TOP POLE	13
								1/2(1)				3X3	10B	ASPHALT REPAIR	14
															15
4443682E	50		FT 3					39-10	23-5					BEVERLY BL A/W N/S 21' W/O MARGARET AV, EAST LOS ANGELES	16
								TN 23						HARD SET WEST	17
								1/2(1)					15B	VIS STRIPS	18
															19

POLE LEGEND:
P = PULL (Item 5A)
PB = PULL BUTT
T = TRANSPORT (Item 5B)
S = SALVAGE
D = DISPOSE (Item 5D)
TN = TENANT
L = LOWER TOP(Item 5E)
C(XX) = FOOTAGE CUT
SCZ = SAFETY CLEARANCE ZONE

ANCHOR/ARM LEGEND:
AR = ANCHOR/ARM REMOVED
AT = ANCHOR/ARM TRANSFERRED

Show Quantity of Items to be billed in the Column of Party to be Paid.

GEOGRAPHICAL LOCATION

EAST LA
COMMUNITY

Rev. Jul 2013