VICINITY MAP

NOT TO SCALE

GPS: N33° 58' 39.6"
W118° 15' 21.2"

6 POLE 4868139E
45' Class C2
IN: 1- POLE 45' CLASS 2 WOOD FULL TREAT
IN: 1- XA SNGL FB 10' STEEL PINS N/BOND
IN: 1- XA SNGL FB 10' STEEL PINS SECONDARY
IN: 2- INS POLY W/PIN 12KV CLMP #6-4/0 CU INSERTS
IN: 2- INS POLY DE 4KV HOT SHOE #4 & 1/0 ACSR
IN: 2- SEC STEEL PIN & INS - PHASE
IN: 1- SEC STEEL PIN & INS - NEUTRAL
IN: 2- SEC END ARM RACK W/166 ROLLER
IN: 1- SEC 2" PVC FOR UNDER ARM W/#2 TW
IN: 1- GR OH #6 SOL WP SECONDARY W/ROD
IN: 1- MISC AVIAN TRANS BUSHING COVER 3.25-4.25
IN: 1- MISC AVIAN SPLIT TUBING #6 TO 1/0
IN: 1- CUTOUT COVER 4KV
IN: 1- BACK BRACE
IN: 3- VIS STRIPS

RM 481500H 5
45' Class C4
RM: 1- POLE 45' CLASS 4 WOOD FULL TREAT
RM: 1- XA DBLE VB 8' STEEL PINS N/BOND
RM: 1- XA SNGL FB 8' STEEL PINS SECONDARY
RM: 1- XA SNGL FB 10' WOOD PINS SECONDARY
RM: 1- INS GLASS & PIN 4KV
RM: 2- INS GLASS/POLY 35KV & LESS
RM: 2- SEC STEEL PIN & INS - PHASE
RM: 1- SEC STEEL PIN & INS - NEUTRAL
RM: 1- SEC ROLLER (166-CLEVIS & SPOOL)
RM: 1- SEC END ARM RACK WITH 3 SPOOL RACK
RM: 1- SEC 2" PVC FOR UNDER ARM W/#2 TW
RM: 1- GR OH #6 SOL WP SECONDARY W/ROD
TR: 2- #2ACSR-4KV
TR: 3- #2BC-120V (SEC)
TR: 1- #6AD-120V (SEC)
TR: 1- #4AT-120V (SVC)
TR: 1- 100KAV XFMR
TR: 1- CUTOUT 4KV
TR: 1- CATV W/MESS (TWC)(SCE-TN)

REQUIRED PERMITS:
- TRAFFIC CONTROL PERMIT REQ.
- EXCAVATION PERMIT REQ.

NOTE:

- HARDSET POLE SOUTHWEST-CK
- TRAFFIC CONTROL REQ.
- P.T.C. REQ.
- EDISON TO CUT 15', PB
- HLA TO LTD
- ASPHALT REPAIR 5' X 5'
- CREW TO VERIFY TLM W/CSD-140 FORM

NOTES:

HAND SET: NO
JOINT MEET: NO
TRUCK ACCESS: YES
CONTACT CATV: NO
PAVEMENT REPAIR: YES
JOINT ANCHOR: NO
ENVIRONMENTAL/ REAL PROP. REVIEW: NO

T.L.M. DATA:

	SIZE	KVA	CUST	% LOAD
EXIST.	100KVA	86.5	19	86.50%
PROP.	100KVA	83.50	17	83.50%

VOLTAGE DROP: ____
FLICKER FACTOR: ____
PRI. CIRCUIT: HOOPER 4KV

If changes to JPA are req'd i.e., Cut vs. PTD, or location change *contact Joint Utility prior to construction

UTILITY: HLA
ENGINEER: JANET CHIRRICK
PHONE: 559-739-6072
DATE: ____
INSPECTED BY: ____
DATE INSPECTED: ____ STA: 5 & 6

SOUTHERN CALIFORNIA EDISON
An EDISON INTERNATIONAL Company

NOT TO SCALE

HOOPER 4KV % NAOMI SUB

DISTRICT 32 - COMPTON	PROJ. MGR. JOHN RODRIGUEZ PHONE 909-469-0219		PLANNER DUSTY ST.ESTEBEN PHONE 909-982-9450	BUDGET ITEM 480	YEAR 2014
FOREMAN	TRUCK NO.	P/E	INVENTORY MAP NO. 104-4209-1	THOMAS GUIDE 674-E7	GRID NO. 000
CSD 140 Y X N ____	BY-PASS CODE	EXISTING 100KVA CHANGE TO 100KVA.	TLM CHECKED 83.50 %LOAD	J.P.A. NO. E6032-406684064	DESIGN NO. 636396_0.01
PRODUCT/SAP NO. 914543 - DET POLE REPLACEMENT		PRODUCT/SAP NO.		PRODUCT/SAP NO.	ASSOCIATED DESIGN NO.

PROPOSED CONSTRUCTION (LOCATION)
DETERIORATED POLE REPLACEMENT
CENTRAL AVE. A/E W/S, 20' N/O 69TH ST.
LOS ANGELES

TYPE	APPROVED BY	DATE	CHECKED BY	DRAWN BY	PAX #
		12/01/2014		PAR/EA	909-982-9450

SHEET ____ OF ____ JOB NO. 636396_0.01

Southern California Edison Company