T. 1 N., R. 8 W.

22 | 23

27 | 26

SECTION CORNER
Found 1" iron pipe in mound of rocks per C.S.8086 and Road Dept F.B. 2-89-138. F.B. 463-168.

Found loose 1"x 2" stake and tack per Road Dept F.B. 2-89-138 and C.S.8086. F.B. 463-168.

CAMP BALDY ROAD
F.M. 18086

N. 72°52'30"E. 1265.94
Center Line 1173.29

(60)

PADUA AVE. PALMER CANYON

C.S.8503
F.M. 18086

N.0°13'00"W. 504.81

92.65

159.46

C.S.8503

Δ=73°05'30"
R=125.00
T=92.65
L=159.46

(30) (6) (30)

(30)

Set nail and tin. F.B. 463-168.

P.I.
Set cut spike, washer and tin at record distance (504.81) from Section Corner per C.S. 8503. F.B. 463-168.

B.C.
Set cut spike, washer and tin. - F.B. 463-168.

AVE. BALDY

N.0°13'00"W. 1700

767.46
Center Line

Set 2"x2" Stake. — Replaced same with 2" Iron Pipe set in Concrete with Brass Cap marked ... Jan. 18th 1933. F.B. 463-168.

COUNTY SURVEYOR'S MON. N.W. COR. OF FIRE LOT

Set 2"x2" Stake. The 2"x2" Stake was destroyed in the construction of Brick Wall. Set Lead & Copper Tack in Foundation of Brick Wall, Jan. 18th 1933. F.B. 463-168.

S 89°47'00"W 150.00
120.00

30.00

Set cut spike, washer and tin. F.B. 463-168.

PADUA HILLS
FIRE PATROL LOT

0.275 ACRES

D:87-126, O.R. 11617-54

N.0°13'00"W. 100.00

See C.S. B-741 - Sht 2.

S 89°47'00"W 150.00
120.00

30.00

Set cut spike, washer and tin. F.B. 463-168.

Set 2"x2" Stake. — Replaced same with 2" Iron Pipe set in Concrete with Brass Cap marked ... Jan. 18th 1933. F.B. 463-168.

COUNTY SURVEYOR'S MON. S.W. COR. OF FIRE LOT

Set 2"x2" Stake. The 2"x2" Stake was destroyed in the construction of Brick Wall. Set Lead & Copper Tack in Foundation of Brick Wall, Jan. 18th 1933. F.B. 463-168.

PADUA CAMP

100.00

N.0°13'00"W.

F.M. 18086

(30) (60) (30)

1/4 SECTION CORNER
Found 1" iron pipe set in concrete per F.B. 418-41. F.B. 463-168.

27 | 26

N

S

MAP OF
LOS ANGELES COUNTY FIRE STATION SITE Nº62
~~MAP OF~~
~~PADUA HILLS FIRE PATROL STATION LOT~~

SITUATED IN
SECTION 27, T. 1 N., R. 8 W., S.B.M

COUNTY SURVEYORS MAP Nº B-741
SHEET 1 OF 2 SHEETS.
SCALE: - 1 INCH = 20 FEET.

WORK ORDER Nº 7076

J.E. ROCKHOLD - COUNTY SURVEYOR
SURVEYED, FEBRUARY 10, 1932.

BEARINGS ARE BASED ON THE BEARING OF CAMP BALDY ROAD PER C.S. 8086.

F.B. 463 - 167. 168.

FIELD WORK BY S.E. BUTLER.
OFFICE WORK BY BERT McATEE.
D.A. WHITE.
CHECKED BY K.R. McPHERSON.
Sht. 50

FOR TOPOGRAPHY IN JAN. 1933, SEE C.S. B-741, SHEET Nº2.

CS B-741-1
A1 OF A1