

Milestones Required by the June 6, 2024 LEA Compliance Order

Milestone #	Key Action	Start Date/Deadline	Status
1A-1	Submit a revised soil reaction break/barrier plan	October 24, 2024	In progress; revised plan timely submitted on July 8; new revised plan required by LEA letter dated September 24
1A-2	Submit a revised report with CO and H2 readings for all gas collection wells in the reaction area and wells 200 feet outside the reaction area	June 11, 2024	Completed
1A-3	Submit lab test results for all monthly LFG sampling (including CO and H2) from a set of LFG wells selected by the LEA	September 16, 2024; monthly by the 15th of the following month	Ongoing; submitted first monthly report for August on September 16, pursuant to an extension received from LEA; awaiting clarification from LEA on certain follow-up items
1B-1	Submit a revised Completion Report for the installation of the temperature monitoring probes	June 11, 2024	Completed
1B-2	Submit weekly temperature monitoring probe data reports	June 7, 2024; weekly, every Thursday	Ongoing; see weekly reports on Chiquita's website
1B-3	Provide a temperature contour map showing color-coded observations based on the maximum observed temperature collected during the month	June 15, 2024; monthly by the 15th of the month	Ongoing
1B-4	Install three temperature probes around the area that is extending south into areas outside of the previously defined reaction area	July 11, 2024 – on hold pending discussions with the LEA	Under discussion with the LEA
2A-1	Install the 30-mil HDPE geosynthetic cover over the 30-acre reaction settlement area and around any wells showing signs of reaction	October 23, 2024 – pending completion of the west toe drain and scrim repair project currently being performed	In progress; extension to December 6 requested on September 25. See weekly updates and related reports on Chiquita's website
2A-2	Provide weekly updates on the geosynthetic cover installation	June 14, 2024; weekly, every Friday	Ongoing; see weekly updates on Chiquita's website
2B	Submit weekly cover reports tracking issues with the	Weekly, every Tuesday	Ongoing; see weekly updates on Chiquita's website;

	landfill soil and geosynthetic cover as well as settlement and stability concerns		evaluating LEA related request for monthly surveys
3-1	Ensure slope stability issues are included in the weekly cover reports	Weekly, every Tuesday	Ongoing; see weekly updates on Chiquita's website
3-2	Revise the slope stability analysis of the west and north slopes of the Landfill	No longer required	LEA is no longer requiring Chiquita to submit the final report according to LEA letter dated September 17
4-1	Install and operate an additional 107 LFG extraction wells as per approved February 26, 2024 Remediation Plan for LFG Exceedance	July 31, 2024	Completed
4-1	Notify the LEA upon completion of installation and operation of additional 107 LFG extraction wells	July 31, 2024	Completed
4-1	Provide a final completion report for the 107 LFG wells	July 31, 2024	Completed; see report on Chiquita's website
4-2	Submit weekly status updates on the installation of the LFG extraction wells	Weekly, every Wednesday	Completed. This status update is no longer required under the June 6, 2024 Compliance Order and the LEA letter dated May 8, 2024 because the 107 landfill gas extraction wells listed in the February 26, 2024 Remediation Plan have been installed
4-3	Submit weekly results of methane readings at wells GP-13 and GP-15	Weekly, every Wednesday	Ongoing; see weekly results on Chiquita's website
4-4	Demonstrate compliance with 27 CCR Section 20921 within the 120-day compliance period that begins after the completion of the planned LFG extraction well construction referred to in the February 2024 Remediation Plan	November 28, 2024 (120 days after completion of the LFG extraction well installation)	In progress; extension requested on September 25
5	Submit monthly report with maps showing defined reaction area, expansion of reaction area if any, weekly	September 16, 2024; monthly by the 15th of the following month	Ongoing; submitted first monthly report for August on September 16, pursuant to an extension received from LEA,

	temperature monitoring probe data, settlement with heat maps, and LFG data including but not limited to CO and H2 data		except for the settlement with heat maps which are pending clarification from LEA
--	--	--	---